

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 8th December 2014
Subject: Highway Works Programme 2014/15
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15.

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way – see Appendix G

Bridge Works – see Appendix H

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (East)
Alan Blackburn	Swale District Manager
Alan Casson	Resurfacing Manager
Katie Lewis	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Richard Heaps/Melvyn Twycross	Transportation, PROW and Safety Schemes
Tony Ambrose	Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
Sheppey Way, Key Street Interchange	Bobbing	Key Street roundabout northbound for 50m	Completed
B2231 Rowetts Way Roundabout	Eastchurch	Circulatory carriageway	Completed
A2 London Road	Tonge	Junction with Hempstead Lane	Completed
A2 East Street	Sittingbourne	From its junction with East Street roundabout to its junction with Gaze Hill Avenue	Completed
A251 Ashford Road	Sheldwich	From its junction with Porters Lane to its junction with Tin Tops	Completed
A251 Ashford Road	Faversham	Fire station to No. 97 Ashford Road	Completed
Crown Road	Sittingbourne / Milton	Whole length	Completed
The Broadway	Minster on Sea	Marine Parade to South of Wards Hill Road	Completed
Barton Hill Drive	Minster on Sea	Minster Road to Plover Road	Completed
The Broadway	Minster on Sea	South of Wards Hill Road to Saxon Avenue	To be completed on 05/11/14
Dargate Road	Dargate	Junc of Denstroude Lane to 500m north	To be completed March/April 2015
Footway Improvement - Contact Officer Wendy Boustead			
Road Name	Parish	Extent and Description of Works	Current Status
Queenborough Road	Queenborough	Sections between Main Road and Halfway Road – Replacement of tarmac surface and kerbing where required.	To be programmed
Mill Hill	Minster on Sea	Between St George's Primary School and Oak Lane - Replacement of tarmac surface and kerbing where required	Completed
Lower Road	Faversham	Whole Length - Replacement of tarmac surface and kerbing where required	On Site
Johnson Way	Minster on Sea	Whole Length - Replacement of tarmac surface and kerbing where required	Completed

Knightsfield Road	Sittingbourne	From its junction with The Meads Avenue to its junction with Quinton Road - Slurry Surfacing	Completed
Ashford Road	Sheldwich Badlesmere Leaveland	From Shottenden Road to Lees Court Road - Slurry Surfacing	Part complete.
Abbey Close	Minster on Sea	Whole Length - Slurry Surfacing	Completed
Queenborough Road	Queenborough	Sections between Main Road and Halfway Road – Slurry Surfacing	Due to complete 06.11.14

Appendix B – Drainage Repairs & Improvements

Location	Description of Works	Job Status	Timescale for Completion
Otterham Quay Lane	Installation of new drainage system	Works Completed	
Lower Hartlip Road, Hartlip	Dredge Pond and bank protection	Works completed 21 st November 2014	
Tunstall Road, Tunstall	Installation of new soakaways and additional drainage	Works programmed	Winter 2014
Deans Bottom, Bredgar	Installation of new gullies and soakaways	Works Completed	
South Street, Selling	Installation of new soakaways and additional drainage	Further works programmed	Winter 2014
South Bush Lane, Upchurch	Installation of new Soakaways	Investigation and Design underway	Winter 2014
Scragged Oak Road, Detling	Installation of new soakaway and deep bore	Works Completed	
Slough Road, Rodmersham	Installation of Soakaways	Works Completed	
Warden Road, Eastchurch	Installation of new pond	Investigation and Design underway	Winter 2014
High Street, Sittingbourne	Repair Works	Works Programmed	Winter 2014
Boxted Lane, Newington	Installation of new soakaways and additional drainage	Investigation and Design underway	Winter 2014
High Street, Eastchurch	Installation of sumpless gullies discharging to catchpit in layby to ease future maintenance and provide improved system flow capacity	Works Completed	Autumn/ Winter 2014
Claxfield Road, Lynstead	Installation of French drain	Legal costings underway with landowner	Winter 2014

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed as high risk.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Column Ref	Location	Status
Mountview	EMDA001	S/O12	Completed
Boyces Hill	EBFY002	NEAR BROW OF HILL	Completed
Boyces Hill	EBFY004	NEAR BROW OF HILL	Completed
London Road	ELCN036	OUTSIDE GORE COURT CRICKET CLUB	Completed
London Road	ELCN038	OUTSIDE GORE COURT CRICKET CLUB	Completed
London Road	ELCN039	OUTSIDE GORE COURT CRICKET CLUB / OPPOSITE WISES LANE JUNCTION	Completed
Mill Way	EMDL014	SIDE OF INDUSTRIAL UNIT BEFORE TRINITY WAY JUNCTION	Completed
Mill Way	EMDL015	OPPOSITE TRINITY WAY JUNCTION	Completed
Seaview Avenue	ESII003	OUTSIDE 10 / 12	Completed
Addington Road	EAAI508, EAAI509, EAAI512	VARIOUS LOCATIONS	Completed
All Saints Road	EAAR006	O/S 48/50	Completed
Attlee Way	EABR010	OPPS S/O 2 PHILLIPA COURT	Completed
Auckland Drive	EABT005	S/O 1 RUSSELL CLOSE	Completed
Beaconsfield Road	EBBF451	O/S 50 ON FOOTPATH TO LANSDOWN ROAD	Completed
Berkeley Court	EBBY009	O/S 43	Completed
Bobbing Hill	EBHT099	O/S 9 / 11	Completed
Broadway	EBEO507	O/S YOUTH CLUB	Completed
Broom Road	EBET003	O/S 5 / 8	Completed
Buttermere	EBFN001, EBFN002	VARIOUS LOCATIONS	Completed
Castle Rough	ECAO003, ECAO005	VARIOUS LOCATIONS	Completed
Cecil Avenue	ECAT301	REAR OF NO 1	Completed
Chalkwell Road	ECGI509	O/S 118 / 120	Completed

Church Street	ECCR002, ECCR003	VARIOUS LOCATIONS	Completed
Commonwealth Close	ECDT504	J/W RECTORY ROAD 4 TH FROM A2	Completed
Cowper Road	ECEK501	O/S 55	Completed
Cremers Road	ECHZ004	END OF CUL-DE-SAC	Completed
Crown Quay Lane	ECFI009	OPPS J/W WHARF ROAD	Completed
Davie Close	EDAK002, EDAK004	VARIOUS LOCATIONS	Completed
Doubleday Drive	EDBK006	O/S 24	Completed
Emerald View	EBBA014	O/S SUNRAY	Completed
Estuary Road	EEBE006	O/S 70 / 72	Completed
Eurolink Way	EEBG006, EEBG009	VARIOUS LOCATIONS	Completed
Fallowfield	EFCQ002	O/S 7	Completed
Fonblanque Road	EFBJ504	S/O 76 BROADWAY	Completed
Forbes Road	EFCI506	OPPS 29 / 30	Completed
Frederick Street	EFBV003	O/S 29 / 31	Completed
George Street	EGAK352	R/O 33 CANTERBURY ROAD	Completed
Glebe Lane	EGAR007, EGAR008, EGAR009, EGAR013, EGAR302	VARIOUS LOCATIONS	Completed
Gorse Road	EGBE003	REAR OF 15 / 17 FERN WALK	Completed
Harrier Drive	EHEQ001	1 ST FROM PEREGRINE DRIVE	Completed
Harris Gardens	EHAM352	O/S 29 / 30	Completed
Hilltop Road	EHCD501	S/O 71 BARTON HILL DRIVE	Completed
Horsford Walk	EHEH003	S/O 25	Completed
Kent Avenue	EKAE004	OPPS 32 / 34 ON LARGE ISLAND	Completed
Kestrel Close	EKAJ302	2 ND FROM R/O 37 HIGHSTED ROAD	Completed
Kiln Close	EKAM001	O/S 1	Completed

Laxton Way	ELAJ501	J/W VICARAGE ROAD	Completed
Leicester Gardens	ELAO001	OPPS 6	Completed
Lower Road	ELBW099	OPPS 202	Completed
Lower Road	ELCV022	OPPS 85	Completed
Medway Road	EMBI010	O/S 37 / 39	Completed
Minterne Avenue	EMCS003	O/S 12	Completed
Mount Field	EMEI006	OPPS 7	Completed
Eurolink Way	EEBG006, EEBG009	VARIOUS LOCATIONS	Completed
Murston Road	EMDE505	O/S 28 / 30	Completed
New Road	ENAM033	OPPS 66 / 68	Completed
Oak Road	EOAE013, EOAE014, EOAE024, EOAE301, EOAE353	VARIOUS LOCATIONS	Completed
Ospringe Road	EOBQ501	R/O 10 OSPRINGE STREET	Completed
Palmerston Walk	EPAB301	OPPS 3 ON FOOTPATH	Completed
Peel Drive	EPAV011	O/S 64	Completed
Peregrine Drive	EPBC301	R/O 30	Completed
Playstool Road	EPBP013	O/S 24	Completed
Preston Park	EPDP005, EPDP007, EPDP302	VARIOUS LOCATIONS	Completed
Prince Charles Avenue	EPCK003, EPCK008	VARIOUS LOCATIONS	Completed
Queenborough Road	EQAI102, EQAI117	VARIOUS LOCATIONS	Completed
Richmond Drive	ERCO002	O/S 7 LEFT HAND SIDE	Completed
Riddles Road	ERAX003, ERAX006, ERAX007	VARIOUS LOCATIONS	Completed
Rose Street	ERBQ506	OPPS 70 J/W PEPYS AVENUE	Completed
South Avenue	ESDC510	O/S 55	Completed
St Catherines Drive	ESDX005, ESDX008	VARIOUS LOCATIONS	Completed
St Georges Avenue	ESEA515	OPPS 202	Completed
St James Close	ESJD001,		Completed

	ESJD007, ESJD301	VARIOUS LOCATIONS	
St Michaels Road	ESGV504	OPPS J/W DOVER STREET	Completed
Stanhope Avenue	ESEW005	O/S 14	Completed
Sunny Bank	ESGE007	OPPS 25 / SIDE OF HONEYSUCKLE COURT	Completed
The Glen	ETAT004, ETAT010, ETAT012	VARIOUS LOCATIONS	Completed
The Street	ETBI503, ETBI504, ETBI703, ETBI705	VARIOUS LOCATIONS	Completed
Thistle Walk	ETBQ302, ETBQ305	VARIOUS LOCATIONS	Completed
Thomas Road	ETBR501, ETBR502, ETBR504	VARIOUS LOCATIONS	Completed
Trinity Road	ETCS506	J/W STRODE CRESCENT	Completed
Tunstall Road	ETCM005, ETCM013, ETCM014	VARIOUS LOCATIONS	Completed
Walsby Drive	EWFF357	O/S 11 2 ND SPUR	Completed
Water Lane	EWAP501	J/W OSPRINGE STREET	Completed
Windermere	EWCS004	S/O 42	Completed
Shortlands Road	ESCL012	OPPOSITE COWPER ROAD JUNCTION	COMPLETED – Old Column Awaiting Takedown
St Michaels Road	ESGW014	ADJ CROWN QUAY LANE	Column has already been installed and awaiting electrical connection works.
St Michaels Road	ESGW015	O/S CAR PARK	Column has already been installed and awaiting electrical connection works.
St Michaels Road	ESJE002	O/S STATION	Column has already been installed and awaiting electrical connection works.
St Michaels Road	ESJE003	O/S STATION CAR PARK	Column has already been installed and awaiting electrical connection works.
Back Lane	EBAB002	OPPOSITE HIGH STREET	Column has already been installed, the electrical connection works have been passed to UKPN due to

			Mains Access Issues. Currently awaiting UKPN programme date.
Park Road	EPAJ015	OUTSIDE 151 / 153	Traffic Management is now required for this work to progress, 2 way lights required, this is to be re-programmed. Awaiting new installation date.
Borden Lane	EBCR003, EBCR004, EBCR008, EBCR009, EBCR011, EBCR013, EBCR015, EBCR016, EBCR020, EBCR022, EBCR027, EBCR029	VARIOUS LOCATIONS	All of the columns apart from EBCR013, 020 & 022 have been completed. The remaining 3 columns have had to be passed to UKPN due to mains access issues and we are currently awaiting a programme date.
Dunedin Close	EDBV001, EDBV002	VARIOUS LOCATIONS	EDBV002 has been completed. The remaining column EDBV001 has had to be passed to UKPN due to mains access issues and we are currently awaiting a programme date.
London Road	ELBG019, ELBG021, ELBG024, ELBG032, ELBG042, ELBG043, ELBG045, ELBG046	VARIOUS LOCATIONS	Columns ELBG019 & ELBG032 have been completed. However the remaining columns are still awaiting programme dates.
London Road	ELCN006, ELCN008, ELCN010, ELCN015, ELCN016, ELCN021, ELCN023, ELCN026, ELCN033	VARIOUS LOCATIONS	Columns ELCN015, ELCN016, ELCN021, ELCN023 have all been completed. However the remaining columns are still awaiting programme dates.
London Road	ELDI010, ELDI013, ELDI014, ELDI017, ELDI018, ELDI021, ELDI025, ELDI026, ELDI028, ELDI030	VARIOUS LOCATIONS	Column ELDI013 has been completed. However the remaining columns are still awaiting programme dates.

Preston Street	EPCI501, EPCI502, EPCI701, EPCI702, EPCI703	VARIOUS LOCATIONS	Sign Posts EPCI501 & EPCI502 have been completed. However the remaining sign posts are still awaiting programme dates.
Shortlands Road	ESCL001, ESCL002, ESCL503, ESCL505, ESCL510, ESCL511	VARIOUS LOCATIONS	Column ESCL002, ESCL503, ESCL505, ESCL510 & ESCL511 have all been completed. However the remaining column ESCL001 is programmed for 07.11.14.
Wickham Close	EWFK302, EWFK352	VARIOUS LOCATIONS	Column EWFK302 has been completed. However EWFK352 has had to be passed to UKPN due to difficulty in accessing the mains. We are currently awaiting a programme date for this work.
Albany Road	EAAM502	OUTSIDE 2A	Works programmed for 12.11.14
Bridgewater Road	EBHD009	OPPS J/W MONTAGUE COURT	Works programmed for 06.11.14
Canterbury Road	ECFY012, ECFY020, ECFY030, ECFY037	VARIOUS LOCATIONS	Works programmed for 14.11.14
Castle Road	ECGK005	O/S 214	Works programmed for 13.11.14
Church Road	ECGN301	SIDE OF FIRE STATION	Works programmed for 06.11.14
Coronation Road	ECED502	O/S 44	Works programmed for 12.11.14
East Street	EAAF001	J/W CRESCENT ROAD	Works programmed for 14.11.14
East Street	EEBK101	O/S 108	Works programmed for 14.11.14
Fern Walk	EFAM302	O/S FLATS 20 / 26	Works programmed for 07.11.14
Grovehurst Road	EGCO004	J/W ATTLEE WAY KEMSLEY SIDE	Works programmed for 12.11.14
Key Street	EKBG006	O/S 56 / 58	Works programmed for 13.11.14
Keycol Hill	EKBC011	O/S SQUIRELL COTTAGE	Works programmed for 13.11.14
Whitstable Road	EWCH001	OPPS 1	Works programmed for 14.11.14

London Road	ELCN002	OPP16	Sunday Working - TM Required – Awaiting Programme Date
London Road	ELCN009	OPP 1	Sunday Working - TM Required – Awaiting Programme Date
St Michaels Road	ESJF001	J/W DOVER STREET	Sunday Working - TM Required – Awaiting Programme Date
Murston Road	EMDE001	OPPOSITE KEBAB HOUSE / PUBLIC HOUSE	Sunday Working & TM Required – Awaiting Programme Date
Murston Road	EMDE003	OPPOSITE WOODLAND ROAD	Sunday Working & TM Required – Awaiting Programme Date
London Road	ELBG022	OUTSIDE VERNON DALE	TM Required – Awaiting Programme Date
London Road	ELBG023	OPPOSITE TUCK INN CAFE	TM Required – Awaiting Programme Date
London Road	ELBG031	ON BROW OF HARTLIP HILL	TM Required – Awaiting Programme Date
London Road	ELBG041	ON GRASS VERGE RH SIDE TOWARDS RAINHAM	TM Required – Awaiting Programme Date
Lower Road	ELBX057	OUTSIDE RUGBY CLUB	TM Required – Awaiting Programme Date
London Road	ELDI004	OUTSIDE 25 / 27	TM Required – Awaiting Programme Date
London Road	ELDI024	OPPOSITE CAR WASH GARAGE	TM Required – Awaiting Programme Date
Dover Street	EDBM008	J/W WEST STREET	Currently awaiting programme date.
Fox Hill	EFCJ001	ADJ SCHOOL LANE OPP THE FOX & GOOSE PUBLIC HOUSE	Currently awaiting programme dates
Grovehurst Avenue	EGBW006	ADJ RECREATION GROUND	Currently awaiting programme dates
Grovehurst Road	EGCA107	S/O 4 BLUE HOUSES	Currently awaiting programme dates
Hamilton Crescent	EHAF001	O/S 2	Currently awaiting programme dates
Key Street Roundabout	EUBH567, EUBH701	VARIOUS LOCATIONS	Currently awaiting programme dates
Langley Road	ELAE503	OPPS 97	Currently awaiting programme dates
Love Lane	ELBS503	J/W GRAVENEY ROAD	Currently awaiting programme dates
Minster Road	EMCO035	O/S 237 / 239	Currently awaiting programme dates
Queens Road	EQAE005	OPPS 31	Currently awaiting programme dates

Royal Road	ERBW701	OPPS J/W DELAMARK ROAD	Currently awaiting programme dates
St Michaels Road	ESGW016, ESGW501, ESGW701	VARIOUS LOCATIONS	Currently awaiting programme dates
Staple Street	ESHS503, ESHS504	VARIOUS LOCATIONS	Currently awaiting programme dates
Thanet Way	EUBS505	OPPS EXIT FROM SERVICES IN HIGHSTREET ROAD	Currently awaiting programme dates
The Promenade	ETAX002	2 ND FROM LEYSDOWN ROAD	Currently awaiting programme dates
Waterham Road	EWAR510	ON ISLAND J/W THANET WAY LONDON BOUND	Currently awaiting programme dates
William Street	EWCP503, EWCP504, EWCP505, EWCP701, EWCP702	VARIOUS LOCATIONS	Currently awaiting programme dates

Appendix D – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A2 London Road near Sandford Road	Refurbishment of traffic signal controlled crossing	Programmed for March 2015

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Wards Hill Road (Love Lane/Highview Rd) Sheppey	Minster	New Footway/ Pedestrian Crossing, Development Access	Works Underway
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Certificate 1 issued now in maintenance period

School Lane Lower Halstow	Lower Halstow	Provision of New Junction /Access for Housing Development	Footway/Sign remedial works to be carried out
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works complete
Oare Road Faversham	Oare	Traffic Signalised Junction to New Housing Development	Works Complete Signals Commissioned
Ruins Barn Road Tunstall	Tunstall	Extension of 30MPH Zone Junction and Street Lighting Improvements	Works Complete
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	TRO to ban right turn	Works to be carried out by KCC
Swale Way Adjacent A249 Junction Iwade/Kemsley	Iwade/Kemsley	Junction improvement for new Transport Yard	Works Underway
Minster Road and Marine Parade Sheerness / Minster Sheppey	Sheerness / Minster	New Junction Access to Sheppey Academy (East & West Sites)	Works Underway
Leysdown Road Leysdown Sheppey	Leysdown	Upgrading School Junction / Access	Works Complete
Sondes Arms Selling Road Selling	Selling	Provision of New Access /Junction for Housing Development	Works complete
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	As Built Drawings being prepared
Dover St/West St Sittingbourne	Sittingbourne	Provision of revised access and frontage footway to Lidl Store	Works design submission being technically vetted

Appendix F – Transportation, PROW and safety schemes

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
ZS51	Leysdown	Surface repairs to footpath	Weather dependent – work due to start in early 2015

Appendix F1 – Local Transport Plan Funded (Named Schemes)

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Casualty Reduction Measures (CRMs) have been identified to address a known history of personal injury crashes; for Members’ information, these are specifically highlighted with an asterisk:

Local Transport Plan Funded Schemes - Contact Officer Steve Darling			
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	JTB recommend proceeding with the roundabout option (June 2014). Further design work to be commissioned.
B2008 Minster Rd (Isle of Sheppey Academy)*	Minster-on-Sea	Puffin crossing and flashing warning signs	Works complete March 2014
B2006 Eurolink Way / Castle Road*	Sittingbourne	Junction realignment and road reconstruction	Some minor lining works are outstanding. No further works are planned at present
High Street / Central Avenue*	Sittingbourne	Pedestrian safety scheme	Funds re-allocated in support of a Member proposal to improve signage in the High Street
Faversham lorry route signing	Faversham	Improved directions to HGV destinations	Works complete March 2014
Highsted Road	Sittingbourne	New footway (Farm Crescent to Swanstree Avenue)	Land issues with the preferred option. Alternative options being explored
A2 / Murston Road	Sittingbourne	HGV signing scheme	Works complete October 2014

A2 London Road / Chalkwell Road*	Sittingbourne	Junction improvement	Scheme deferred to 2015/16
A2 Canterbury Road / Swanstree Avenue*	Sittingbourne	Traffic signal modifications	Scheme deferred to 2015/16
A2 St Michaels Road / Crown Quay Lane*	Sittingbourne	Traffic island re-location and yellow box markings	Outline design complete – local consultation to take place
B2005 Swale Way / Lloyd Drive*	Sittingbourne	Junction improvement	Outline design complete – scheme being programmed
Eastchurch Primary School	Leysdown-on-Sea	School safety zone	Outline design and consultation complete – scheme being programmed

Appendix G – Public Rights Of Way

Public Rights of Way – Contact Officer Melvyn Twycross			
Path No	Parish	Description of Works	Current Status
No schemes			

Appendix H – Bridge Works

Bridge Works – Contact Officer Tony Ambrose			
Road Name	Parish	Description of Works	Current Status
Rushenden Road	Queenborough	Retaining Wall and Culvert Repairs over The Creek	Works programmed Dec – Jan 2014/15

Appendix I - Member Highway Fund programme update for the Swale District.

The following schemes are those which have been approved for funding by both the relevant Member and by John Burr, Director of Highways. It lists schemes that are; at consultation stage, due to be programmed or recently built onsite and is up to date as of Tuesday, 04 November 2014.

The details below are for Highway Schemes only and does not detail contributions Members have made to other groups such as Parish Councils.

More detail on their schemes, including schemes not listed below that are currently under investigation, can be accessed by each Member via the online database or by contacting their Member Highway Fund Officer.

Lee Burgess – Swale Central

Scheme	Cost	Status
Cranbrook Drive, Sittingbourne. Construction of a new retaining Wall to be located at the Cranbrook Drive/Park Drive junction to prevent detritus from the soil bank from falling onto the footway and carriageway (and into the drainage system)	£9845	Works complete
Sittingbourne High Street Improvements (shared scheme). Improved gateway and 20 mph repeater signing (using hooped traffic sign system) and provision of an information point.	£35,000	Ongoing. Consultation complete. No objections received by KCC, awaiting date for pre-construction site meeting with Contractor

Mike Baldock – Swale West

Scheme	Cost	Status
Sittingbourne High Street Improvements (shared scheme). Improved gateway and 20 mph repeater signing (using hooped traffic sign system) and provision of an information point.	£35,000	Ongoing. Consultation complete. No objections received by KCC, awaiting date for pre-construction site meeting with Contractor
Sittingbourne DYL Junction Protection (various) (shared scheme)	£650	TRO consultation completed Monday, 03 November. No objections received. TRO to progress to Legal for sealing

Roger Truelove – Swale Central

Scheme	Cost	Status
Brewery Road, Milton – Double Yellow Lines	£1459	Works complete
Sittingbourne DYL Junction Protection (various) (shared scheme)	£650	TRO consultation completed Monday, 03 November. No objections received. TRO to progress to Legal for sealing
Sittingbourne High Street Improvements (shared scheme). Improved gateway and 20 mph repeater signing (using hooped traffic sign system) and provision of an information point.	£35,000	Ongoing. Consultation complete. No objections received by KCC, awaiting date for pre-construction site meeting with Contractor
Salt bin (fixed price) Windmill Road	£305.64	Handed over for delivery (Alan Blackburn)
St Peters RC Primary School, Sittingbourne - DYLS & kerb build out	£6238	Works complete

Angela Harrison - Sheerness

Scheme	Cost	Status
Rushenden Road, Rushenden – Bus Shelter	£3500	Handed over for delivery, (currently with Swale Borough Council for construction)

Andrew Bowles – Swale East

Scheme	Cost	Status

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

1.3.2 Link to Winter Service Policy to follow.

Contact: Toby Howe / Alan Blackburn 03000 418181