

To: Swale Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 6th December 2021
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26), and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager Mid Kent
Alan Blackburn	Swale District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A2 Boyces Hill	Sittingbourne	Eden Meadow to Keycol Farm House	Completed
B2005 Grovehurst Interchange	Kemsley	Bridge over A249	To be confirmed
Canterbury Road (Boughton Hill)	Boughton-under-Blean	<u>Stabilisation Works</u> East of Staplestreet Road	Investigation and design works being carried out. Construction works to begin early 2022
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Leysdown Road	Leysdown	<u>Footway Reconstruction</u> From the junction with Warden Bay Road to approx. o/s the exit of the bus layby (North side).	Completed.
Queensway and Coats Avenue (Phase 2)	Sheerness	<u>Footway Reconstruction</u> Entire extent of Coats Avenue and the remaining sections of Queensway not completed in Phase 1	Programmed to commence on the 3 rd January 2022.
Bramley Ave	Faversham	<u>Footway Protection Treatment</u> Including Worcester Close, Laxton Way, Russet Avenue,	Completed.

		Blenheim Avenue.	
Noreen Avenue	Minster-on-Sea	<u>Footway Protection Treatment</u> Entire Length	Completed
Longridge	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Step Style	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Penn Close	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Fairleas	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Canterbury Road	Faversham	<u>Footway Protection Treatment</u> From the junction of Love Lane to Preston Avenue	Postponed until 2022 due to A251/A2 road works.

Surface Treatments - Contact Officer Jonathan Dean

Road Name	Parish	Extent of Works	Current Status
HEAD HILL	Graveney with Goodnestone	From A2 to Sportsman Pub	Completed
PARSONAGE STOCKS ROAD	Throwley	Bagshill Road to Old Badgins Road	Completed
HICKMANS GREEN (HORSELEES)	Boughton Under Blean/Dunkirk	Snake Lane to Thunderhill Business Park	Completed

HEARTS DELIGHT ROAD	Tunstall	From Wrens Road to Bredgar Road	Completed
SCOTTS LANE	Painters Forstal	From Hansletts Lane to Eastling Road	Completed
CROUCH LANE	Selling	Selling Road to South Street	Completed
SOUTH STREET	Dunkirk	From Church to Nine Ash Lane	Completed
BREACH LANE	Upchurch	Landrail Road to Home Farm	Completed

Appendix B - Drainage

Drainage Repairs & Improvements - Contact Officer Earl Bournier			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team and Highways Joint assessment of existing drainage system at open space by Greenways.	KCC FWM Team progressing design with Project Centre Consultants.
Blind Mary's Lane / Swanton Street	Bredgar	Improvements to existing gully system following previous soakaway improvement	Job being raised for February half term.
Lansdown Road & Coombe Drive	Sittingbourne	Consultant commission to review flood risk in the Vincent Park Estate and produce outline measures to increase standard of protection against flooding	Phase 1 around Peel Drive commencing 25 th October 2021 for additional drains and resurface carriageway to restore camber.
Bull Lane	Newington	Desilting of existing drainage pond	Job passed to contractor, awaiting programming.
Tonge Corner Road	Tonge	Additional drainage improvement to reduce surface water flood risk to property	Site to be added to hotspot cleansing. Further drainage improvement to be reviewed.
Ashtead Drive	Bapchild	Cleaning and testing of existing soakaways completed. Drainage improvement likely to be required due to ongoing flooding issues	Job passed to contractor. Programmed 9 th December 2021.
Lower Road	Brambledown, Minster-on-sea	CCTV survey of highway drainage due to ongoing flooding issues west of farm shop. Flooding to east outside FCC Environment already resolved.	Survey works identified further pipe repairs required in the vicinity of the farm shop, works to be programmed.
Warden Road	Eastchurch	Site inspected due to ongoing flooding issues. Majority of flooding being caused by field run-off. CCTV survey of highway assets has been carried out.	Works partially complete due to buried services taking additional time to work around. To be revisited to complete following review to work around the services.
Sheerstone	Iwade	Improvement to highway drainage to discharge downstream of culvert rather than upstream side	Works Completed.
London Road	Tonge	Excavation and cleansing of large soakaway to alleviate carriageway flooding	Additional cleansing required – requires reprogramming.

South Street	Boughton under Blean	Joint working with HOps to repair carriageway edge and resolve drainage issues affecting property.	Works complete.
Otterden Road	Eastling	Drainage improvement works to reduce flooding of carriageway near Eastling Centre	New soakaway liner installation complete. Siphon head to be fitted, works to be re programmed due to soft ground.
Tunstall Road	Tunstall	Replacement of pond liner and soakaway gravel pack under pond due to damage / wear of liner.	Job being raised by engineer.
Faversham Road	Newnham	Survey of highway drains due to flooding issues in area *Further cleansing of soakaway and root cutting required*	Works Programmed.
Elm lane	Minster on Sea	Replacement of undersized culvert to resolve flooding issues.	Works complete.
High Street	Eastchurch	Additional works due to further flooding issues. Main sewer found to be silted, reported to Southern Water. Two additional gullies proposed to manage flow before it gets to low point.	Works complete.
Seed Road	Newnham	Drainage improvement works to reduce flooding near Sandhurst Farm	Works planned for 07/02/2022
Leysdown Road	Eastchurch	Clearance of ditch near Burden Bros to reduce highway flooding	Completion due by 30/11/2021
The Street	Doddington	Survey of drainage near garage where reports received of gully overflowing to determine cause of issue.	Works carried out 17 th August 2021. Pipe jetted.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Parish	Description of Works	Status
Warden Bay Road	Leysdown	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Swale Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Canterbury Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Conduit Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
London Road	Sittingbourne	Replacement of 8 no street lights complete with LED Lanterns	COMPLETE
Lower Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Strode Crescent	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Staplestreet Road	Boughton	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Church Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Saffron Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
West Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Thanet Way	Hernhill	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
Upperfield Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Withred Road	Bapchild	Replacement of 1 no street light complete with LED Lantern	COMPLETE

Wreight Court	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Kent Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Tanner Street	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Diamond Court	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Marine Parade	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Halfway Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
New Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
East Street	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Edward Vinson Drive	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Barge Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Leysdown Road	Leysdown	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022
Leicester Gardens	Warden	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of February 2022

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Swale Borough, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 18/11/21.

CASUALTY REDUCTION MEASURES			
Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
A2 London Road JW Faversham Road	Norton, Buckland and Stone	Vegetation Clearance, High friction surfacing and signage	Scheme has been handed over to our contractors for delivery
Lower Road JW Queenborough Road	Queenborough	Road markings and signage removal	Scheme has been partially completed (Road markings).
Lower Road JW Scocles Road	Minster on Sea	Road Markings, signage installation and vegetation clearance	Scheme has been handed over to our contractors for delivery
High Street JW Bull Lane	Newington	Speed reduction, implementation of 1 way	Scheme has been handed over to our contractors for delivery
Dover Street JW West Street	Sittingbourne	Road marking refresh	Scheme has been handed over to our contractors for delivery
Queenborough Road JW Belmont Road	Minster on Sea	Road Markings and additional warning signs	Scheme has been handed over to our contractors for delivery

INTEGRATED TRANSPORT SCHEMES			
Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
Tonge Road, Murston	Sittingbourne	Traffic calming scheme	Detailed design stage
Dark Hill/ Stonebridge Pond	Faversham	Footway widening, crossing improvements	Detailed design stage
Staplehurst Road	Sittingbourne	Continuous footway remedial works	Completed

SMALL WORKS SCHEMES

Local Transport Plan funded non-casualty reduction schemes

Road Name	Parish	Description of Works	Current Status
High Street/Lower Hartlip Road	Hartlip	20mph/40mph scheme	Completed

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway
	Significant Works Outstanding
	Maintenance Period
	Minor Works Outstanding
	Site Adopted Recently
	S278 Agreement Not Progressed

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/2047	School Lane, Iwade	Iwade	Provision of New Junction /Access for Housing Development	Remedial works complete. Final adoption certification issued. Adopted 8 November 2021
SW003014	Frognal Lane, Teynham	Teynham	New footway and access to housing development on Frognal Lane	Letter of Agreement in place. Works completed. Remedial works required. Date for remedials TBC by developer
SW/003025	Sheppey Way, Iwade	Iwade	Provision of New Junction/Access for Housing Development	Remedial/maintenance works required by developer to progress Cert 1
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works. Awaiting confirmation from Developer that these have been completed.
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement in place. Outstanding remedial works required. H&S File, As-Built Drawings and RSA Stage 3 req'd.
SW/003033	Grove Ave/The Promenade, Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Final adoption certification issued. Adopted 3 November 2021 CHASE UP DEVELOPER BACS DETAILS
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards.
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and	Remedial and completion works still required. Awaiting confirmation of date for these.

			Footway for Housing Development	
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Works Completed. Serving Maintenance Period.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials. CHASE DEVELOPER
SW/003046	Power Station Road, Halfway, Sheppey	Minster-on-Sea	Provision of Private Housing development Junction and Traffic Calming	Still awaiting Road Safety Audit Stage 3 to be carried out (owing to impact of Covid-19 pandemic). Minor completion works required prior to Certificate 1.
SW/003047	The Old Dairy, Halfway	Sheppey	Provision of New entrance to Private Housing Site	Final adoption certification issued. Adopted 9 November 2021
SW003048	Parsonage House, School Lane, Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Further remedial works following RSA3 Report to be carried out. Awaiting confirmation of date for works from Developer. Material Testing Results, H&S file and As-Built Drawings req'd to progress Certificate 1.
SW/003049	Sunny View, Scocles Road, Minster	Minster-on-Sea	Provision of entrance to Private Housing Site	Certificate 1 issued. Serving Maintenance Period.
SW/003051	Spirit of Sittingbourne SECTION 3 Milton Rd, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-	Minor remedial items carried out. Awaiting sign-off from Street Lighting & Soft Landscaping Teams prior to Certificate 2.
SW/003053	Barge Way, Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	End of Maintenance Inspection carried out. Minor remedial works to be carried out prior to Certificate 2.
SW/003057	Spirit of Sittingbourne SECTION 6 Eurolink Way Retail Access - Town Centre	Sittingbourne	Provision of Revised Highway Access for Retail Park	Minor remedial items completed satisfactorily. Final adoption certification issued. Adopted 15 November 2021.

	Highway Revisions			
SW/003058	Spirit of Sittingbourne SECTION 6 Milton Road - Town Centre Highway Revisions	Sittingbourne	Provision of Pelican Crossing Upgrade for Existing Zebra Crossing	Minor remedial items completed satisfactorily. Final adoption certification issued. Adopted 15 November 2021.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Signed Agreement in place. Works underway.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed by developer. KCC site inspection due w/c 15 November 2021. H&S File & As-Built Drawings required prior to Certificate 1.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. RSA Stage 3, H&S File & As-Built Drawings required prior to Certificate 1.
SW/003071	Spirit of Sittingbourne SECTION 5 West St, Station St - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting inspection prior to Certificate 2.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	Final white lining completed satisfactorily. S278 Cert 1 issued 5 August 2021. Serving Maintenance Period.
SW/003077	Spirit of Sittingbourne SECTION 4 Station St, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-Access Works	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting and Soft Landscaping Team inspections prior to Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from	S278 Certificate 1 issued – Serving Maintenance Period.

			Junction	
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	Agreement in place. Works underway.
SW/003085	Brogdale Road, Ospringe	Faversham	Provision of temporary construction access for housing development	Agreement in place. Works underway.
SW/003087	A251 Ashford Rd & A2 London Rd, Faversham	Faversham	Provision of Roundabout access to Housing Development	Cert 1 issued – Serving Maintenance Period. Outstanding street lighting remedial works to be completed by developer to enable Street Lighting Team inspection.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey	Minster-on-Sea	Provision of Access for new small Housing Development	Letter of Agreement in place. Works underway.
SW/003091	Eurolink Way, Milton Road, Sittingbourne	Sittingbourne	Footway Access to Retail Development	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting and Soft Landscaping Team inspections prior to Certificate 2.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by developer.
SW/003094	Nova, Graveney Road, Faversham	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	Agreement in place for temporary access. Full S38 Agreement now in place for internal roads. Works underway.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by developer.

SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by the developer's consultant. KCC still awaiting. Technical Acceptance not yet issued.
SW/003104	Spirit of Sittingbourne Section 1 – St Michaels Road	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting and Soft Landscaping Team inspections prior to Certificate 2.
SW/003105	Spirit of Sittingbourne Section 2 – St Michaels Road/Dover Street/Fountain St	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting and Soft Landscaping Team inspections prior to Certificate 2.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway and Access for Small Housing development	Letter of Agreement in place for construction access. Works partially complete. Awaiting service connections prior to wearing course. As-Built/H&S File/RSA 3 required prior to Certificate 1.
SW/003109	Spirit of Sittingbourne – Street Lighting Michaels Road/Dover Street/Fountain St Milton Road	Sittingbourne	Street Lighting Submission for Overall Sprit of Sittingbourne Schemes	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting Team inspection prior to Certificate 2.
SW/003110	Spirit of Sittingbourne – Retaining Wall Fountain St	Sittingbourne	Fountain Street turning Area Retaining Wall	S278 Certificate 1 issued – Serving Maintenance Period.
SW/003115	Regis House, New Road, Sheerness	Sheerness	New vehicle access and footway to industrial development	Agreement not yet in place. Awaiting confirmation of developer details to finalise Agreement.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Default proceedings taken by Agreements. Awaiting date for outstanding remedial works. As-Built Drawings, H&S File, RSA Stage 3 all still required prior to Certificate 1.
SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	End of Maintenance Inspection carried out. Minor remedial works agreed with developer. Awaiting confirmation from developer that these have been carried out.

SW/003119	Station Street, Delivery Road Access, Sittingbourne	Sittingbourne	Footway alongside of delivery road through to High Street	End of Maintenance Inspection carried out. Minor remedial works agreed with developer. Awaiting confirmation from developer that these have been carried out.
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	Agreement in place. Remedial works outstanding following RSA3 – to be completed satisfactorily by developer prior to issue of Cert 1.
SW/003191	Admirals Walk, Halfway, Sheppey	Halfway	Highway Drainage and Access works for new Housing Development	Initial Design Submission received. Tech Acceptance not granted. Agreement not progressed.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from developer remedial works have been carried out.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway.
SW/003205	Wellesley Road, Sheerness	Sheppey	Existing footway modifications created by new terraced housing to street frontage.	Awaiting outstanding items from developer prior to Cert 1.
SW/003260	Leaveland Corner, Faversham	Leaveland	Minor road widening and access for small housing development	Certificate 1 issued. Serving Maintenance Period.
SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Agreement in place. Works partially complete. Awaiting completion of the physical works by the developer. RSA 3/ As-Builts/H&S File required prior to Certificate 1.
SW/003400	Lucas Close, Queenborough	Queenborough	Provision of access for private housing development.	Final adoption certification issued. Adopted 20 August 2021
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Agreement in place. Works complete. Final Footway remedial works required prior to issue of Certificate 1.

SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	Letter of Agreement in place. Works partially complete. Awaiting service connections prior to wearing course. As-Builts/H&S File/RSA 3 required prior to Certificate 1.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external works.	S278 Technical Acceptance granted. Estimated Cost of Works figure received. S278 Letter of Agreement issued to developer for signing. Awaiting receipt of agreement fees/signed agreement/developer checklist.
SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close nearside approach to London Road.	Technical Acceptance granted (Aug 2021). S278 Letter of Agreement issued to developer for signing. Awaiting receipt of agreement fees/signed agreement/developer checklist.
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 146 no. housing development and associated highway works.	S278 Technical Acceptance granted. S278 Agreement issued to developer for signing. Awaiting receipt of agreement fees/signed agreement from developer.
SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works underway.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Technical Acceptance to be granted (subject to ITS/TRO/Southern Water sign offs). Agreement being drafted.

SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	Technical Vetting underway. Awaiting revised submission.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	Technical Acceptance granted & Letter of Agreement drafting underway. Planning Permission subsequently quashed by Secretary of State – awaiting validated permission from LPA
SW/003422	Staple Street, Hernhill, Faversham	Hernhill	New bell mouth access to 8 dwellings - road to remain private	Agreement in place. Works start date TBC by developer.
SW/003423	The Slips, Scocles Road, Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	Technical Acceptance granted – Agreement being drafted.
SW/003426	Oare Road, Faversham	Faversham	New footway/cycleway link to Oare Road - by traffic signals	Agreement in place. Works start date TBC by developer.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Technical Vetting underway. Awaiting revised submission.
SW/003428	Whitstable Rd, Faversham - Zebra	Faversham	New zebra crossing	Technical Vetting underway. Awaiting revised submission.
SW/003429	Love Lane, Faversham - Zebra	Faversham	New zebra crossing	Technical Vetting underway. Awaiting revised submission.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	Technical Vetting underway. Awaiting revised submission.

SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on-Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	Technical Vetting underway.
SW/003433	Quinton Rd/Sonora Way, Sittingbourne	NCP	2 no. zebra crossings and roundabout improvements	Technical Acceptance Granted for Northern Zebra Crossing. Letter of Agreement being drafted. NB Southern Zebra Crossing to be included in separate S278 Agreement at a later date with the Staplehurst Road roundabout improvements.
SW/003434	Sheppey Court, Halfway Road, Sheerness	NCP	S278 Bellmouth access and associated footway works to facilitate new development of 40no. residential units.	Initial correspondence received RE S278 requirements. S278 not progressed as access works can be dealt with under Vehicle Crossing Team.
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cycleway	Technical Vetting underway. Awaiting revised submission.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	Technical Acceptance granted. Agreement being drafted.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening	Technical Vetting underway.

			and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	
SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4-bedroom dwellings with associated garaging, parking and infrastructure.	Technical Vetting underway. Awaiting revised submission.
SW/003446	London Road, Faversham	Faversham	Bus Stop Amendments on A2	Technical Vetting underway. Awaiting revised submission.

Appendix F – Bridge Works

Bridge Works – Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
Whitstable Road	Faversham	Lady Dane Footbridge (KCC No.3065) bridge refurbishment / replacement works	Feasibility / design option stage.
A299 Thanet Way	Hernehill	Safety barrier upgrades (lane closures - nightwork)	Site works planned December

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
B2008 Minster Road near Lowfield Street, Halfway	Renewal and upgrade of traffic signal controlled crossing	Completed August 2021
A250 Halfway Road near School Access, Halfway	Upgrade existing crossing to near-sided Puffin	Completed August 2021
A2 The Street near School Lane, Bapchild	Renewal and upgrade of traffic signal controlled crossing	Completed October 2021

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale Borough.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 18/11/21.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Swale Borough, Alan Blackburn.

[]

Details of Scheme	Status
No works planned	

Appendix I – Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ZR518 – London Road (High Wood)	Dunkirk	Bridleway surface to be constructed of stone	Works assigned to contractor
ZSX43 – Between Cecil Avenue and St George's Avenue	Sheerness	Tarmac repairs along the path	Works complete
ZSX62 – End of Seager Road	Sheerness	Add tarmac to existing path	Works assigned to contractor
ZSX64 – End of Wheatsheaf Gardens	Sheerness	New tarmac path constructed	Works assigned to contractor
ZU1	Sittingbourne		Initial planning stages-seeking contribution
ZR547	Dunkirk	Stone surface through boggy section of wood	Works assigned to contractor
ZR609	Boughton under Blean	Resurface existing tarmac approach to N side of A2 bridge	Works complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/ Alan Blackburn 03000 418181