

To: Swale Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 28th February 2022
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26), and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager Mid Kent
Alan Blackburn	Swale District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
B2005 Grovehurst Interchange	Kemsley	Bridge over A249	Awaiting on National Highways
Canterbury Road (Boughton Hill)	Boughton-under-Blean	<u>Stabilisation Works</u> East of Staplestreet Road	Investigation and design works being carried out. Construction works to begin Spring 2022
B2008 Minster Road	Minster-On-Sea	Between Halfway Crossroads to Barton Hill Drive	To be programmed Spring 2022
High Street	Sittingbourne	From Park Avenue to Central Avenue	To be programmed Spring 2022
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Leysdown Road	Leysdown	<u>Footway Reconstruction</u> From the junction with Warden Bay Road to approx. o/s the exit of the bus layby (North side).	Completed.
Queensway and Coats Avenue (Phase 2)	Sheerness	<u>Footway Reconstruction</u> Entire extent of Coats Avenue and the remaining sections of Queensway not completed in Phase 1	Commenced on the 3 rd January 2022 and on-going.

Bramley Ave	Faversham	<u>Footway Protection Treatment</u> Including Worcester Close, Laxton Way, Russet Avenue, Blenheim Avenue.	Completed.
Noreen Avenue	Minster-on-Sea	<u>Footway Protection Treatment</u> Entire Length	Completed
Longridge	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Step Style	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Penn Close	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Fairleas	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Canterbury Road	Faversham	<u>Footway Protection Treatment</u> From the junction of Love Lane to Preston Avenue	Postponed until 2022 due to A251/A2 road works.

Surface Treatments - Contact Officer Jonathan Dean

Road Name	Parish	Extent of Works	Current Status
CHALKWELL ROAD	Sittingbourne	From A2 London Road to B2006 Roundabout	Programmed in June 2022
THE STREET	Lower Halstow	Vicarage Road to 30mph Gateway	Programmed in June 2022

B2231 SHEPPEY WAY	Minster	A2500 Lower Road to Old Ferry Road (Not including Bridge)	Programmed in June 2022
B2008 CHEQUERS ROAD	Minster-On-Sea	Back Lane to Plough Road	Programmed in June 2022
BORDEN LANE (INC THE STREET)	Borden	A2 to Bottom Pond Road	Programmed in June 2022
STAPLE STREET	Boughton Under Blean	Staple Street Road to Church Hill	Programmed in July 2022
TUNSTALL ROAD	Tunstall	From Cranbrook Drive to Hearts Delight Road	Programmed in July 2022

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Earl Bourner			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team and Highways Joint assessment of existing drainage system at open space by Greenways.	KCC FWM Team progressing design and applications for external funding.
Blind Mary's Lane / Swanton Street	Bredgar	Improvements to existing gully system following previous soakaway improvement	Works due to commence 12/02/2022.
Lansdown Road	Sittingbourne	Phase 1 works near Peel Drive for additional drains and resurfacing road to restore camber and direct water into new drains.	Works Completed.
Lansdown Road & Coombe Drive	Sittingbourne	Phase 2 works near Woodberry Drive for additional new drainage to reduce flood risk at Lansdown Road, in turn alleviating flood risk from overland flow passing down into Coombe Drive.	Detailed design now complete. Delivery awaiting funding for scheme.
Bull Lane	Newington	Desilting of existing drainage pond	Job passed to contractor, to be reprogrammed when conditions are suitable to undertake work.
Tonge Corner Road	Tonge	Additional drainage improvement to reduce surface water flood risk to property	Investigation works planned 22/02/2022.
Ashtead Drive	Bapchild	New soakaway installation at School Lane junction to alleviate flooding into Ashtead Drive	Works Completed.
Lower Road	Brambledown, Minster-on-sea	CCTV survey of highway drainage due to ongoing flooding issues west of farm shop. Flooding to east outside FCC Environment already resolved.	Works Completed.
Warden Road	Eastchurch	Site inspected due to ongoing flooding issues. Majority of flooding being caused by field run-off. CCTV survey of highway assets has been carried out.	Works on collapsed culvert completed Feb 2022, further works required programmed for March 2022
London Road	Tonge	Excavation and cleansing of large soakaway to alleviate carriageway flooding	Works Completed

Otterden Road	Eastling	Drainage improvement works to reduce flooding of carriageway near Eastling Centre	New soakaway liner installation complete. Siphon head to be fitted, works to be re-programmed during more favourable weather due to soft ground.
Tunstall Road	Tunstall	Replacement of pond liner and soakaway gravel pack under pond due to damage / wear of liner.	Works programmed for April 2022
Faversham Road	Newnham	Survey of highway drains due to flooding issues in area Further cleansing of soakaway and root cutting required	Works completed Jan 2022
Seed Road	Newnham	Drainage improvement works to reduce flooding near Sandhurst Farm	Works In Progress on site
Leysdown Road	Eastchurch	Clearance of ditch near Burden Bros to reduce highway flooding	Completed
The Street	Doddington	Survey of drainage near garage where reports received of gully overflowing to determine cause of issue.	Works carried out 17 th August 2021. Pipe jetted. No further issues reported to date.
Wrens Road	Borden	Kerbing works to reduce flood risk to property.	Works programmed for March 2022
Tanner Street	Faversham	Investigation into alleviation of flooding issues near junction with West Street in heavy rainfall.	CCTV Survey carried out. Joint working with Southern Water taking place for further measures to reduce flood risk.
Whitstable Road	Faversham	Investigation into alleviation of flooding issues near Park Row in heavy rainfall.	KCC Improvement works already carried out outside Park Row. Southern Water repaired CSO at Cyprus Road in October 2021. Joint working with Southern Water taking place for further measures to reduce flood risk.

Church Road, The Brents	Faversham	Investigation into alleviation of flooding issues caused by tidal water backing up through drains. KCC have undertaken CCTV survey. Road drains link to Southern Water surface water sewers which discharge into the creek via tidal flaps.	CCTV identified several damaged pipes on KCC owned gully leads. Job passed to contractor to undertake repairs commencing 14 th March 2022. Southern Water have raised a job to inspect all their tidal flaps in the area.
Selling Road	Selling	Flooding at low point east of Gushmere Court. Existing drainage discharges into ditch / scrub land at highway edge. Drainage improvement under consideration to implement more suitable drainage layout for easier future maintenance.	Ground investigations required to progress design. Job being raised for handover to contractor.
Selling Road	Selling	Flooding affecting area beneath Railway Bridge. Maintenance of drainage system to be carried out. Additional improvements under consideration to reduce flow into Selling Road / Fox Lane from the main road before it reaches the bridge to alleviate flooding.	Soakaway maintenance programmed 27 th January 2022. Ground investigations required to progress design. Job being raised.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Strode Crescent	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Swale Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Canterbury Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Conduit Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Tanner Street	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Diamond Court	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Marine Parade	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETE
Halfway Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Cress Way	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Blaxland Close	Faversham	Replacement of 2 no street lights complete with LED Lanterns	COMPLETE
Church Road	Faversham	Replacement of 3 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022
Roebuck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Forbes Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
The Finches	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022

Miller Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Vincent Gardens	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Mill Hill	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Brook Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Grovehurst Avenue	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022
Highsted Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Keycol Hill	Bobbing	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Kent Avenue	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Laxton Way	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Bramley Avenue	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Mountview	Borden	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Miranda Court	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
Eurolink Way	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022
Miller Close	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022
Newman Drive	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022
Otterham Quay Lane	Upchurch	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of May 2022
London Road	Teynham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of May 2022

Appendix D – Transportation and Safety schemes

The Schemes Planning & Delivery Team is implementing schemes within the Swale District, to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Vacant Please contact Schemes Planning and Delivery Team**

CASUALTY REDUCTION MEASURES			
Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
A2 London Road JW Faversham Road	Norton, Buckland and Stone	Vegetation Clearance, High friction surfacing and signage	Scheme has been partially completed; road markings to be refreshed
Lower Road JW Queenborough Road	Queenborough	Road markings and signage removal	Scheme has been completed; new bollard requires sign face change
Lower Road JW Scocles Road	Minster on Sea	Road Markings, signage installation and vegetation clearance	Scheme has been completed
High Street JW Bull Lane	Newington	Speed reduction, implementation of 1 way on Bull Lane	Scheme has been handed over to our contractors for delivery
Dover Street JW West Street	Sittingbourne	Road marking refresh	Scheme has been completed
Queenborough Road JW Belmont Road	Minster on Sea	Road Markings and additional warning signs	Scheme has been partially completed; Signs to be installed

INTEGRATED TRANSPORT SCHEMES			
Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
Tonge Road, Murston	Sittingbourne	Traffic calming scheme	Detailed design stage
Dark Hill/ Stonebridge Pond	Faversham	Footway widening, crossing improvements	Detailed design stage
Staplehurst Road	Sittingbourne	Continuous footway remedial works	Completed

Faversham Town wide 20mph trial	Faversham	Town wide 20mph	Trial ended and all roads within the trial to remain 20mph as recommended by the Swale JTB.
---------------------------------	-----------	-----------------	---

SMALL WORKS SCHEMES Local Transport Plan funded non-casualty reduction schemes			
--	--	--	--

Road Name	Parish	Description of Works	Current Status
High Street/Lower Hartlip Road	Hartlip	20mph/40mph scheme	Completed
Stockers Hill/Canterbury Road, Boughton	Boughton	Gateway enhancements	Completed
Various Roads, Queenborough	Queenborough	20mph speed limit enhancements	Completed
High Street, Sheerness	Sheerness	20mph speed limit enhancements	Completed
High Street, Sittingbourne	Sittingbourne	20mph speed limit enhancements	Scheme has been handed over to our contractors for delivery
Barton Hill Drive, Minster	Minster	Cycle route signs	Completed
Munsgore Lane, Borden	Borden	Road marking enhancement	Completed
Hearts Delight Road, Borden	Borden	Wildlife warning signs	Completed
School Lane, Newington	Newington	Wooden bollard installation	Completed
Oad Street, Borden	Borden	Bend warning signs	Scheme has been handed over to our contractors for delivery
Preston Park, Faversham	Faversham	Dropped kerbs at junction with A2	Defects noted (upstand of kerb to steep) contractor to carry out repairs.
Maidstone Road, Danaway	Borden	Speed limit signs	Scheme has been handed over to our contractors for delivery

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway
	S278 Agreement Not Progressed
	Significant Works Outstanding
	Maintenance Period
	Minor Works Outstanding
	Site Adopted Recently

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/003014	Frognal Lane, Teynham	Teynham	New footway and access to housing development on Frognal Lane	Letter of Agreement in place. Works completed. Remedial works required. Date for remedials TBC by developer
SW/003025	Sheppey Way, Iwade	Iwade	Provision of New Junction/Access for Housing Development	Remedial/maintenance works completed by developer. Adoption paperwork in progress.
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works. Awaiting confirmation from Developer that these have been completed.
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement in place. Outstanding remedial works required. H&S File, As-Built Drawings and RSA Stage 3 req'd.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards.
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Remedial and completion works still required. Awaiting confirmation of date for these.

SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials.
SW/003046	Power Station Road, Halfway, Sheppey	Minster-on-Sea	Provision of Private Housing development Junction and Traffic Calming	Still awaiting Road Safety Audit Stage 3 to be carried out (owing to impact of Covid-19 pandemic). Minor completion works required prior to Certificate 1.
SW/003048	Parsonage House, School Lane, Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Further remedial works following RSA3 Report to be carried out. Awaiting confirmation of date for works from Developer. Material Testing Results, H&S file and As-Built Drawings req'd to progress Certificate 1.
SW/003049	Sunny View, Scocles Road, Minster	Minster-on-Sea	Provision of entrance to Private Housing Site	Certificate 1 issued. Serving Maintenance Period. End of Maintenance Inspection due shortly.
SW/003051	Spirit of Sittingbourne SECTION 3 Milton Rd, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-	Minor remedial items carried out. Soft Landscaping Approval received. Awaiting Drainage CCTV and sign-off from Street Lighting Team prior to Certificate 2.
SW/003053	Barge Way, Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	End of Maintenance Inspection carried out. Minor remedial works to be carried out prior to Certificate 2.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Awaiting start date for remedial works.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. Awaiting H&S File & As-

				Built Drawings prior to issuing Certificate 1.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. Awaiting date for RSA Stage 3. H&S File & As-Built Drawings also required prior to Certificate 1.
SW/003071	Spirit of Sittingbourne SECTION 5 West St, Station St - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting reinstatement of Waiting Restrictions on Station St. Awaiting Drainage CCTV and Street Lighting inspection prior to Certificate 2.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	Final white lining completed satisfactorily. S278 Cert 1 issued 5 August 2021. Serving Maintenance Period.
SW/003077	Spirit of Sittingbourne SECTION 4 Station St, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-Access Works	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Soft Landscaping Approval received. Awaiting Drainage CCTV and Street Lighting inspection prior to Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting installation test certificates, Street Lighting Team sign-off, H&S File and As-Built Drawings still outstanding prior to Certificate 2.
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	Agreement in place. Works underway.
SW/003085	Brogdale Road, Ospringe	Faversham	Provision of temporary construction access for housing development	S278 Certificate 1 paperwork being progressed. Maintenance period due to start.

SW/003087	A251 Ashford Rd & A2 London Rd, Faversham	Faversham	Provision of Roundabout access to Housing Development	Cert 1 issued. Street lighting remedial works completed acceptably by developer and Street Lighting Team sign-off received. Revised As-Built drawings requested to reflect cable run showing revised supply point for signs on the island and Gaz refs.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey	Minster-on-Sea	Provision of Access for new small Housing Development	Outstanding remedial works. Date TBC by developer.
SW/003091	Eurolink Way, Milton Road, Sittingbourne	Sittingbourne	Footway Access to Retail Development	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Soft Landscaping sign-off received. Awaiting Street Lighting Team inspection prior to Certificate 2.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by developer.
SW/003094	Nova, Graveney Road, Faversham	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by developer.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by the developer's consultant. KCC still awaiting. Technical Acceptance not yet issued.

SW/003104	Spirit of Sittingbourne Section 1 – St Michaels Road	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. Minor drainage remedial items to be carried out. Soft Landscaping sign-off received. Awaiting Drainage CCTV and Street Lighting Team inspections prior to Certificate 2.
SW/003105	Spirit of Sittingbourne Section 2 – St Michaels Road/Dover Street/Fountain St	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. Soft Landscaping sign-off received. Awaiting Drainage CCTV and Street Lighting Team inspections prior to Certificate 2.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway and Access for Small Housing development	Letter of Agreement in place for construction access. Works partially complete. Awaiting service connections prior to wearing course. As-Builts/H&S File/RSA 3 required prior to Certificate 1.
SW/003109	Spirit of Sittingbourne – Street Lighting Michaels Road/Dover Street/Fountain St Milton Road	Sittingbourne	Street Lighting Submission for Overall Sprit of Sittingbourne Schemes	Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial items carried out. Awaiting Street Lighting Team inspection prior to Certificate 2.
SW/003110	Spirit of Sittingbourne – Retaining Wall Fountain St	Sittingbourne	Fountain Street turning Area Retaining Wall	S278 Certificate 1 issued. Awaiting Structures Team sign-off RE Retaining Wall prior to Certificate 2.
SW/003115	Regis House, New Road, Sheerness	Sheerness	New vehicle access and footway to industrial development	Agreement not yet in place. Awaiting confirmation of developer details to finalise Agreement.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Default proceedings taken by Agreements. Planned remedial works due to be completed Easter school holidays (April 2022). As-Built Drawings, H&S File, RSA Stage 3 all still required prior to Certificate 1.

SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with developer. Awaiting confirmation from developer that these have been carried out.
SW/003119	Station Street, Delivery Road Access, Sittingbourne	Sittingbourne	Footway alongside of delivery road through to High Street	Minor remedial works completed acceptably by developer. Final adoption certification issued. Adopted 23 December 2021.
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	Agreement in place. Remedial works outstanding following RSA3 – to be completed satisfactorily by developer prior to issue of Cert 1.
SW/003191	Admirals Walk, Halfway, Sheppey	Halfway	Highway Drainage and Access works for new Housing Development	Initial Design Submission received. Tech Acceptance not granted. Agreement not progressed.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from developer remedial works have been carried out.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway.
SW/003205	Wellesley Road, Sheerness	Sheppey	Existing footway modifications created by new terraced housing to street frontage.	Final adoption certification issued. Adopted 06 January 2022
SW/003260	Leaveland Corner, Faversham	Leaveland	Minor road widening and access for small housing development	Certificate 1 issued. Serving Maintenance Period. End of Maintenance Inspection due April 2022.
SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Agreement in place. Works partially complete. Awaiting completion of the physical works as agreed on site with the developer. RSA 3/ As-

				Builts/H&S File required prior to Certificate 1.
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 146 no. housing development and associated highway works.	S278 Technical Acceptance granted. S278 Agreement issued to developer for signing. Awaiting receipt of agreement fees/signed agreement from developer.
SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works underway.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Technical Acceptance to be granted (subject to ITS/TRO/Southern Water sign offs). Agreement being drafted.
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Agreement in place. Works complete. Final Footway remedial works required prior to issue of Certificate 1.
SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	Letter of Agreement in place. Works partially complete. Awaiting footway wearing course/As-Builts/H&S File/RSA 3 required prior to Certificate 1.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external works.	S278 Technical Acceptance granted. S278 Letter of Agreement issued to developer for signing. Awaiting receipt of updated cost of works estimate/ agreement fees/signed agreement/developer checklist.
SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close	Signed S278 Letter of Agreement in place. Awaiting confirmation of date works to commence.

			nearside approach to London Road.	
SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	Technical Vetting underway. Awaiting revised submission.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	Technical Acceptance granted & Letter of Agreement drafting underway. Planning Permission subsequently quashed by Secretary of State – awaiting validated permission from LPA.
SW/003422	Staple Street, Hernhill, Faversham	Hernhill	New bell mouth access to 8 dwellings - road to remain private	Agreement in place. Works start date TBC by developer.
SW/003423	The Slips, Scocles Road_Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	Technical Acceptance granted – Agreement being drafted.
SW/003426	Oare Road, Faversham	Faversham	New footway/cycleway link to Oare Road - by traffic signals	Agreement in place. Works start date TBC by developer.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Civils approved. Awaiting signals and lighting sign-off. Agreement being drafted.
SW/003428	Whitstable Rd, Faversham - Zebra	Faversham	New zebra crossing	Civils approved. Awaiting Street Lighting sign-off. Agreement being drafted.
SW/003429	Love Lane, Faversham - Zebra	Faversham	New zebra crossing	Civils approved. Awaiting Street Lighting sign-off. Agreement being drafted.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	Civils approved. Awaiting Street Lighting sign-off. Agreement being drafted.

SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on-Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	Technical Acceptance granted. Agreement being drafted.
SW/003433	Quinton Rd/Sonora Way, Sittingbourne	NCP	2 no. zebra crossings and roundabout improvements	Technical Acceptance granted for Northern Zebra Crossing (between Sapphire Close and Olivine Close). Letter of Agreement signed (northern crossing) and works due to commence imminently. NB Southern Zebra Crossing to be included in separate S278 Agreement which is currently under review.
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cycleway	Technical Vetting ongoing. Awaiting Street Lighting Team sign-off of the design prior to issuing formal Technical Acceptance.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	Technical Acceptance granted. Agreement being drafted.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	Technical Vetting ongoing.

SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to facilitate residential development comprising 72no. 3- and 4- bedroom dwellings with associated garaging, parking and infrastructure.	Technical Vetting ongoing. Awaiting revised submission.
SW/003446	London Road, Faversham	Faversham	Bus Stop Amendments on A2	Technical Vetting ongoing. Awaiting revised submission with recent comments addressed by designer prior to issuing formal Technical Acceptance.
SW/003453	Chestnut Street, Sittingbourne	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Vetting underway.

Appendix F – Bridge works

Bridge Works – <i>Contact Officer Helen Rowe</i>			
Road Name	Parish	Description of Works	Current Status
Whitstable Road	Faversham	Lady Dane Footbridge (KCC No.3065) bridge refurbishment / replacement works	Feasibility / design option stage.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
B2008 Minster Road near Lowfield Street, Halfway	Renewal and upgrade of traffic signal controlled crossing	Completed August 2021
A250 Halfway Road near School Access, Halfway	Upgrade existing crossing to near-sided Puffin	Completed August 2021
A2 The Street near School Lane, Bapchild	Renewal and upgrade of traffic signal controlled crossing	Completed October 2021

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale Borough Council.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 31st January 2022

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Swale Brough Council.

Cameron Beart

Details of Scheme	Status
21/22-CMG-SW-01 Cowstead Corner New Merge signs	Scheme has been handed over to our contractors for delivery

Appendix I – Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ZR518 – London Road (High Wood)	Dunkirk	Bridleway surface to be constructed of stone	Works complete
ZSX62 – End of Seager Road	Sheerness	Add tarmac to existing path	Works assigned to contractor – programmed for 24/2/22
ZSX64 – End of Wheatsheaf Gardens	Sheerness	New tarmac path constructed	Works assigned to contractor - programmed for before end of Feb 22
ZU1	Sittingbourne		Initial planning stages-seeking contribution
ZR547	Dunkirk	Stone surface through boggy section of wood	Works complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/ Alan Blackburn 03000 418181