To: Swale Joint Transportation Board

By: KCC Highways and Transportation

Date: 7th March 2016

Subject: Highway Works Programme 2014/15

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2014/15

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2014/15.

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way – see Appendix G

Bridge Works - see Appendix H

Member Highway Fund - see Appendix I

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams Highway Manager (Central)
Alan Blackburn Swale District Manager
Alan Casson Resurfacing Manager
Katie Lewis Drainage Manager
Sue Kinsella Street Lighting Manager

Toby Butler Intelligent Transport Systems Manager
Andrew Hutchinson Transportation, PROW and Safety Schemes

Katie Moreton Acting Structures Manager

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Name	Parish	Extent of Works	Current Status
Park Road	Sittingbourne	Roundabout and approaches, junction with Albany Road	Programmed for March/April 2016
Dawes Road	Dunkirk	Repair of the collapsed section	Completed
Road Name	ntact Officer Neil Tree Parish	Extent and Description of Works	Current Status
Church Road	Eastchurch	From its junction with Rowetts Way in southerly direction past Parsonage Farm entrance, including the section enclosed by hedgerow. (Replacement of tarmac surface and kerbing where required).	Completed
Shurland Avenue	Sittingbourne	Entire Length (Footway protection treatment).	Works deferred un next financial yea due to proposed G mains replacemer works
face Treatments - Conta	ct Officer Mr Clive Lambou	urne	
Road Name	Parish	Extent of Works	Current Status

Appendix B – Drainage Repairs & Improvements

Location	Description of Works	Job Status	Timescale for Completion
NONE over £5,000			

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Dover Street	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
High Street	Sheerness	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
St Helens Road	Sheerness	Replacement of 10 no street lights complete with LED Lanterns	COMPLETED
Alma Road	Sheerness	Replacement of 10 no street lights complete with LED Lanterns	COMPLETED
Richmond Street	Sheerness	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
Admirals Walk	Minster-On-Sea	Replacement of 13 no street lights complete with LED Lanterns	COMPLETED
Broadway	Sheerness	Replacement of 1 no street light complete with LED Lanterns	COMPLETED
Chapel Street	Minster-On-Sea	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Preston Street	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Rock Road	Sittingbourne	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
Almond Tree Close	Sheerness	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Seaside Avenue	Minster-On-Sea	Replacement of 2 no street lights complete with LED Lanterns. Replacement of 1 no sign post complete with LED Downflood	COMPLETED

Harps Avenue	Minster-On-Sea	Replacement of 1 no sign post complete with LED Downflood.	COMPLETED
The Leas	Minster-On-Sea	Replacement of 2 no sign posts complete with LED Downflood.	COMPLETED
Ridham Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Bruges Court	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns.	COMPLETED
Britannia Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern.	COMPLETED
Austin Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern.	COMPLETED
Fox Hill	Bapchild	Replacement of 1 no street light complete with LED Lantern.	COMPLETED
Bank Street	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed and due for completion by end of March 2016.
Ridham Avenue	Kemsley	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed and due for completion by end of March 2016.
Frognal Close	Teynham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed and due for completion by end of March 2016.
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	Traffic Management issue which requires further investigation. Programmed for completion by end of March 2016
Curtis Way	Faversham	Replacement of 4 no street lights complete with LED Lanterns	1 Column Completed Remaining 3 columns have had to be passed to UKPN due to engineering difficulties. Works have been programmed for completion by end of February 2016.
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	12 Columns completed Remaining 3 columns need to be done under another road closure, works were attempted under original road closure on 11th

			January but due to parked cars were unable to be done.
			Road closure currently being re- programmed for completion by the end of April 2016.
			8 Columns completed
Granville Road	Sheerness	Replacement of 9 no street lights	Remaining job has had to be passed to UKPN due to engineering difficulties.
		complete with LED Lanterns	The job is currently being programmed & due for completion by end of March 2016.
			6 Columns completed
Burley Road	Sittingbourne	Replacement of 7 no street lights complete with LED Lanterns	Remaining job has had to be passed to UKPN due to engineering difficulties.
	complete with LED Lan	complete with LLD Lanteins	The job is currently being programmed for completion by end of March 2016.
	lilton Road Sittingbourne Replacement of 1 no street light complete with LED Lantern		This job was attended to on the 11 th November under a road closure but due to engineering difficulties works were abandoned.
Milton Road		This job has now had to be passed to UKPN and is currently being programmed with another road closure and works due to be completed by the end of March 2016.	
Berridge Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Programmed for completion by end of March 2016
Ufton Lane	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	4 Columns Completed The remaining 2 jobs have had to be passed to UKPN and is currently being programmed for completion by the end of March 2016
Borden Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern.	This job has had to be passed to UKPN due to engineering difficulties. The work is currently being programmed and due for completion by the end March 2016.

Appendix D - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler				
Location	Description of Works	Current Status		
No schemes planned				

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)

Road Name	Parish	Description of Works	Current Status
			Certificate 1 issued now in
		Provision of New	maintenance period- Works
		Junction /Access for	to be carried out again on
School Lane Iwade	Iwade	Housing Development	Kerblines
		Provision of	
Land at Chequers Hill		Footway./Junction for	Design Approved Letter of
Doddington	Doddington	Housing Development	Agreement Signed
Ospringe Cof E School		Provision of Revised	Letter of Agreement Signed -
Water Lane Faversham	Ospringe	Vehicle Access	Works Underway
		New traffic signals	
		associated with new	
Mill Way, Sittingbourne	Sittingbourne	supermarket	As Built Drawings Received
		Provision of Passing	
		places and new access	
		for Brick Clay	Design Approved Works to
	/5	extraction Orchard	commence 25.01.16 under
Stickfast Lane Iwade	Iwade/Bobbing	Farm	Temporary Road Closure
		New School access	
		Traffic calming	
Tunstall Road Tunstall	Tunstall	changes and footway Connection	Works mostly completed .
Tunstan Rodu Tunstan	Tutistali		works mostly completed .
0 0 10((14:11))		Upgrading junction /	5 11 5
Gas Road Off Mill Way	N 4:14	Access to Milton Pipes	Awaiting Full Design
Sittingbourne	Milton	Ltd	Submission
Barton Hill Drive/Lower Road & Barton Hill		Minor Junction	Redesign of works to be
Drive/Plover Road		realignment and Traffic Signal	carried out at junction – See
Minster Sheppey	Minster	Upgrading	Minute No. 218/09/14
wiinster Sneppey	Willister	1 , , ,	Williate No. 218/03/14
		Provision of New	
Channay Way lugada	luado	Junction/Access for	Marks Undarrupy
Sheppey Way Iwade	Iwade	Housing Development	Works Underway
Thomsett Way			
Queenborough -			
Morrisons Store - PFS		Drainage diversion	
Junction	Queenborough	within Highway verge	Design of works agreed
		Provision of Signalised	
		Junction to	As Built Plans Received End
Asda Store Mill Way		Store/Petrol Filling	of Maintenance Period
Sittingbourne	Sittingbourne	station	Works to be Carried out
		Replacement of	
Rushenden Road		Footway on frontage	Footway remedial resurfacing
Queenborough	Queenborough	to HA Development	works to be carried out

		Reconstruction of	
		existing Turning area	Works Complete Certificate 1
		for Housing	to be issued (street lighting
Wyllie Court	Milton	development	problem)
		Provision of revised	
		traffic calming and	
100 111 0		vehicle access for	
109-111 Staplehurst		Housing	Technical vetting of design
Road Sittingbourne	Sittingbourne	developments	underway
		Provision of revised	
		traffic calming and	
A++ 0 0 \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		vehicle access for	Design Approved \$279
Attlee Way/Wyvern	Milton	Housing	Design Approved S278
Close Sittingbourne	Milton	developments	Agreement being prepared
		Revision of Vehicle	
Dover Street		Access to Lidl Store	Works complete awaiting
Sittingbourne	Sittingbourne	and footway revisions	Safety Audit
		Provision of new	
Thistle Hill Way Minster		Primary School Exit	Letter of Agreement signed
Sheppey	Minster	and Footpath	Works underway
		Provision of new	
Seager Road Marine		junction /access for	Stage 3 Road Safety Audit
Parade Sheerness	Sheerness	housing development	Carried out – Awaiting Report
		Provision of new	Section 278 Letter of
		footway for housing	Agreement signed Works
Lower Road Teynham	Teynham	development	underway
·	Teymani	development	ander way
Grove Ave/The Promenade Leysdown		Revision of Surface	Certificate 1 Issued - in
on Sea	Leysdown	Water Drainage	Maintenance Period
UII Sea	Leysuowii		Walliterialice Period
		Provision of HGV	
		Delivery Vehicle Lay-	Completion works still
West Street	Sittingbourne	By for Restaurant	required
		Provision of Right Turn	
		Lane / Junction and	
Otterham Quay Lane	t t a also a a la	Footway for Housing	Technical Vetting of Design
Upchurch	Upchurch	Develoment	Submission
		Provision of footway	
Larkrise Conyer Road		to Small Housing	Technical Vetting of Design
Conyer	Teynham	Development	Submission
		Provision of Access	
		into Proposed Public	Design Approved Letter of
Selling Road Faversham	Faversham	House/Restaurant	Agreement Signed
		Provision of Revised	
Wyvern Close		Footway and Access to	Letter of Agreement Signed –
Sittingbourne	Milton	Housing Development	Works Underway
Old Water Works Site		Provision of Revised	
Rook Lane Keycol		Footway and Access to	Technical Vetting of Design
Bobbing	Bobbing	Housing Development	Submission
DODDING	Bonniil R	Housing Development	JUDITIISSIUIT

Appendix F – Transportation, PROW and safety schemes

Appendix F – Transportation and Safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Andy Corcoran**

CASUALTY REDUCTION MEASURES

Identified to address a known history of personal injury crashes

Road Name	Parish	Description of Works	Current Status
High Street	Sittingbourne	Pedestrian safety scheme	Works complete. Amendments have been requested
A2 London Road / Chalkwell Road	Sittingbourne	Junction improvement	Scheme ordered and due to commence 11 th Jan for 5-6 weeks. This will involve up to 3 weeks working on the A2 under two way lights. TM is shared with the gas works which is currently underway to minimise disruption.
A2 Canterbury Rd / Swanstree Avenue	Sittingbourne	Traffic signal modifications	Scheme complete
A2 St Michaels Road / Crown Quay Lane	Sittingbourne	Traffic island re- location and yellow box markings	Scheme complete
B2005 Swale Way / Lloyd Drive	Sittingbourne	Junction improvement	Scheme complete
A2 Hartlip Hill / Lower Hartlip Rd	Lower Hartlip	Signing, lining and resurfacing improvements	Signage works ordered. New completion date mid Feb.
Castle Road / Dolphin Road	Sittingbourne	Signing improvements	Works complete

INTEGRATED TRANSPORT SCHEMES

Local Transport Plan funded non-casualty reduction schemes

Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	Please see separate report entitled 'A2 / A251 Junction Improvement update February 2016'
Highsted Road (Farm Crescent to Swanstree Avenue)	Sittingbourne	New footway	Scheme has been dropped due to private land issues.
Eastchurch Primary School	Leysdown-on- Sea	School safety zone. Provision of part time 20mph zone	All signs installed except one variable message sign. New post installed and awaiting installation date of sign to complete the scheme.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Traffic order to be advertised by end of February
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
A2 East St / St Michaels Rd	Sittingbourne	Pedestrian crossing island	Initial investigation work suggests site not suitable. No further proposals at present
A2500 Lower Rd (Sheppey R.C.)	Minster	Cycle crossing improvement	Dropped due to financial implications.
A2500 Lower Rd / Rowetts Way	Eastchurch	Speed limit amendments	Works complete
Marine Town area	Sheerness	Drop kerbs	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
The Brents area	Faversham	Drop kerbs	Initial investigation work delayed due to staff resource being allocated to other

			priority schemes. Likely implementation in 2016/17
The Wall/Milton Road	Sittingbourne	Carriageway widening	Awaiting costs from UKPN to divert existing services. Planned construction of scheme expected to commence in May 2016

LOCAL GROWTH FUND Central Government funded schemes to support economic development			
Road Name	Parish	Description of Works	Current Status
Howard Ave to Laburnham Place	Sittingbourne	New cycle route	Works complete
National Cycle Route 1	Sittingbourne	Cycle route signing improvements. Full extent not know at present	Works ordered. Estimated completion by end of March

Appendix G - Public Rights Of Way

Contact Officer Andrew Hutchinson

No work currently being carried out

Appendix H – Bridge Works

Bridge Works – Contact Officer Katie Moreton				
Road Name	Parish	Description of Works	Current Status	
No Planned works				

Appendix I - Member Highway Fund programme update for the Swale District.

Combined Member Grant programme update for Swale

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkins, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of 15th February 2016.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager/ Engineer for the Swale District.

2014/15/16 Combined Member Grant Highway Schemes

Roger Truelove

Details of Scheme	Status	
15-MHF-SW-31 The Street, Iwade	Handed over for delivery	
Install illuminated GIVE WAY sign		
14-MHF-SW-63 Volante Drive, Sittingbourne	Complete	
Install motorbike inhibitors		
14-MHF-SW-64 Volante Drive, Sittingbourne		
Install advanced junction warning sign	works complete on site awaiting completion certificate	

Mike Baldock

Details of Scheme	Status
15-MHF-SW-23 Oad Street, Borden	complete
Lining improvements	

Combined Members Grants – Joint Transportation Board updates 2016

A review of the delivery of highway projects using County Members' discretionary Combined Members Grant has been undertaken. As a result of this review the scheme will be revised from 1st May 2016.

The key changes are intended to create key contacts for County Members through the District Managers who will support County Members in identifying highway projects working on an annual programme of works which will allow resources to be effectively planned to deliver projects on the ground.

District Managers will also be responsible for reporting through Joint Transportation Boards on Combined Member Grant scheme.

County Members will be fully briefed on the changes in April.

1.1 Legal Implications

- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable

Contact: Kirstie Williams / Alan Blackburn 03000 418181