

**To:** Swale Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 4<sup>th</sup> July 2016  
**Subject:** Highway Works Programme 2016/17  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

**Developer Funded Works** – see Appendix E

**Transportation, PROW and Safety Schemes** – see Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – see Appendix H

**Member Highway Fund** – see Appendix I

**Pothole Blitz 2016** – see Appendix J

## **Conclusion**

1. This report is for Members information.

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (Mid)
Alan Blackburn	Swale District Manager
Alan Casson	Resurfacing Manager
Katie Moreton	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	Transportation, PROW and Safety Schemes
Katie Moreton	Acting Structures Manager

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Park Road	Sittingbourne	Roundabout and approaches, junction with Albany Road	Completed
B2007 Main Road	Queenborough	Westbound approach to junction with Rushenden Road	Programmed 29 <sup>th</sup> June 2016
B2006 Mill Way	Sittingbourne	Northbound approach to roundabout	Programmed 27 <sup>th</sup> June 2016
B2005 Grovehurst Rd	Sittingbourne	Grovehurst Road and Mill Way Roundabouts	To be programmed
<b>Footway Improvement - Contact Officer Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Minterne Avenue	Eastchurch	Sections of footway from its junction with Roseleigh Road to its junction with Woodside Gardens. (Footway Reconstruction).	To be programmed
Marine Parade	Sheerness	North side only, from its junction with Alma Road to the change in surface type opposite No. 16 Marine Parade. (Footway Reconstruction)	To be programmed
Marine Parade	Sheerness	South side only, From its junction with Alma Road to its junction with Richmond Street. (Footway protection treatment).	To be programmed (Works subject to specialist contractor assessment)

Wards Hill Road	Minster	Entire Length (Footway protection treatment).	To be programmed (Works subject to specialist contractor assessment)
Shurland Avenue	Sittingbourne	Entire Length (Footway protection treatment).	To be programmed (Works subject to specialist contractor assessment)
<b>Surface Treatments - Contact Officer Mr Clive Lambourne</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
North Street	Queenborough	Chalk Road to Coronation Crescent Micro Surfacing	To Be Programmed – Summer 2016
Queenborough Road	Queenborough	Brielle Way to Lower Road Surface Dressing	To Be Programmed – July 2016
Woollett Road	Sittingbourne	Whole length Micro Surfacing	Programmed 20 <sup>th</sup> June 2016
Swanton Street	Bredgar	Admiral Road to Bashford Barn Lane Micro Surfacing	To Be Programmed – Summer 2016
Staplehurst Road	Sittingbourne	Velum Drive to railway bridge Surface Dressing	Completed
Western Link	Faversham	Bysing Wood Road to Oare Road Surface Dressing	Completed
Ashford Road	Sheldwich Badlesmere Leaveland	Newhouse Lane to Dayton Road and Badlesmere Green to Shottenden Road Surface Dressing	To Be Programmed – July 2016
London Road	Ospringe	Western Link to Faversham Road Surface Dressing	To Be Programmed – July 2016
Throwley Road	Throwley	Faversham Road to Loose Down Road Surface Dressing	To Be Programmed – July 2016

## **Appendix B – Drainage Repairs & Improvements**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Moreton</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Hartlip Hill	Newington	Installation of new Drainage System	Works at Design Stage
London Road	Newington	Installation of new Drainage System	Works at Design Stage
Lower Road	Teynham	Replacement culvert	Works at Design Stage

## **Appendix C – Street Lighting**

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Bank Street	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Frognal Close	Teynham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Curtis Way	Faversham	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Burley Road	Sittingbourne	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
Milton Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Borden Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern.	COMPLETED
Ridham Avenue	Kemsley	Replacement of 2 no street lights complete with LED Lanterns	1 x COMPLETED Remaining Column has had to be passed to UKPN due to engineering difficulties. This is currently being programmed & expected completion is by the end of June 2016.

Ufton Lane	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	<p>5 x COMPLETED</p> <p>The remaining Column has had to be passed to UKPN and is currently being programmed &amp; expected completion is by the end of June 2016.</p>
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	<p>12 x COMPLETED</p> <p>Remaining 3 columns need to be done under another road closure, works were attempted under original road closure on 11<sup>th</sup> January but due to parked cars were unable to be done.</p> <p>Road closure currently being re-programmed &amp; expected for completion by the end of June 2016.</p>
Granville Road	Sheerness	Replacement of 9 no street lights complete with LED Lanterns	<p>8 x COMPLETED</p> <p>Remaining job has had to be passed to UKPN due to engineering difficulties.</p> <p>The job is currently being programmed &amp; expected for completion by the end of June 2016.</p>
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	<p>7 x COMPLETED</p> <p>Remaining 2 Columns have overgrown vegetation &amp; traffic management issue which requires further investigation.</p> <p>The jobs are currently being programmed &amp; expected for completion by the end of June 2016.</p>
Berridge Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	<p>This job is currently being programmed &amp; expected for completion by the end of June 2016</p>
All Saints Road	Murston	Replacement of 3 no street lights complete with LED Lanterns	<p>Works are currently being programmed &amp; expected for completion by the end of September 2016.</p>

Ambleside	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Attlee Way	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Hazebrouck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Keswick Avenue	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Palmerston Walk	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Peel Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
The Finches	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Tribune Drive	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Blandford Gardens	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Farm Crescent	Sittingbourne	Replacement of 4 no street light complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Glendale Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016

Harvey Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Haysel	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Imperial Drive	Warden Bay	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Key Street	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Menin Road	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Mills Close	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Mountview	Borden	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Seasalter Close	Warden Bay	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Seaside Avenue	Minster	Replacement of 3 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Ypres Drive	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Kingsferry Bridge	Iwade	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016



Bellevue Road	Minster	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Bell Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Crossways	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Knightsfield Road	Milton	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Preston Grove	Faversham	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Thomsett Way	Queenborough	Replacement of 1 no sign post complete with LED Downflood following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Recreation Way	Kemsley	Replacement of 1 no sign post complete with LED Downflood following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Thanet Way	Forstall	Replacement of 2 no sign posts complete with LED Downfloods following RTC's.	Works are currently being programmed & expected for completion by the end of September 2016
Commonwealth Close	Murston	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Shortlands Road	Murston	Replacement of 8 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016

Bramblehill Road	Kemsley	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Fountain Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Frederick Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Seasalter Close	Warden Bay	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Seaside Avenue	Minster	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
St Georges Avenue	Sheerness	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
The Promenade	Leysdown	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Ufton Lane	Sittingbourne	Replacement of 2 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016
Upper Brents	Faversham	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Stanhope Avenue	Sittingbourne	Replacement of 7 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016
Addington Road	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016

Alma Road	Sheerness	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Attlee Way	Milton	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Waterham Road	Dargate	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Warden Road	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following damage caused by the recent Storm Katie.	Works are currently being programmed & expected for completion by the end of September 2016
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Augustine Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Highsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Oare Road	Faversham	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016

Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Sea View Gardens	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016

#### **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No schemes planned		

## Appendix E – Developer Funded Works

<b>Developer Funded Works (Section 278 Works)</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Remedial and maintenance works underway
Land at Chequers Hill Doddington	Doddington	Provision of Footway./Junction for Housing Development	Design Approved Letter of Agreement Signed
Ospringe Cof E School Water Lane Faversham	Ospringe	Provision of Revised Vehicle Access	Certificate 1 Issued on 12 Months Maintenance Period
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Additional lane to be installed from Retail Park then Adoption will take place
Stickfast Lane Iwade	Iwade/Bobbing	Provision of Passing places and new access for Brick Clay extraction Orchard Farm	Certificate 1 Issued on 12 Months Maintenance Period
Tunstall Road Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works mostly completed minor footway works to be carried out in school holiday period.
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	Minor Junction realignment and Traffic Signal Upgrading	Redesign of works to be carried out at junction – See Minute No. 218/09/14
Sheppey Way Iwade	Iwade	Provision of New Junction/Access for Housing Development	Works Underway
Thomsett Way Queenborough - Morrisons Store - PFS Junction	Queenborough	Drainage diversion within Highway verge	Design of works agreed
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	As Built Plans Received End of Maintenance Period Works to be Carried out

Rushenden Road Queenborough	Queenborough	Replacement of Footway on frontage to HA Development	Footway remedial works completed – Stage 3 Safety Audit to be carried out
Wyllie Court	Milton	Reconstruction of existing Turning area for Housing development	Works Complete Certificate 1 to be issued once Stage 3 Safety Audit done
109-111 Staplehurst Road Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Technical Approval given S278 Agreement being prepared
Attlee Way/Wyvern Close Sittingbourne	Milton	Provision of revised traffic calming and vehicle access for Housing developments	Works underway
Dover Street Sittingbourne	Sittingbourne	Revision of Vehicle Access to Lidl Store and footway revisions	Works complete awaiting Safety Audit
Thistle Hill Way Minster Sheppey	Minster	Provision of new Primary School Exit and Footpath	Certificate 1 Issued on 12 Months Maintenance Period
Seager Road Marine Parade Sheerness	Sheerness	Provision of new junction /access for housing development	Certificate 1 Issued on 12 Months Maintenance Period
Lower Road Teynham	Teynham	Provision of new footway for housing development	Completion works to footway to be carried out
Grove Ave/The Promenade Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Certificate 1 Issued - in Maintenance Period
West Street	Sittingbourne	Provision of HGV Delivery Vehicle Lay-By for Restaurant	Completion works still required
Otterham Quay Lane Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Technical Vetting of Design Submission
Larkrise Conyer Road Conyer	Teynham	Provision of footway to Small Housing Development	Technical Vetting of Design Submission
Selling Road Faversham	Faversham	Provision of Access into Proposed Public House/Restaurant	Design Approved Letter of Agreement Signed

Wyvern Close Sittingbourne	Milton	Provision of Revised Footway and Access to Housing Development	Letter of Agreement Signed – Works Underway
Old Water Works Site Rook Lane Keycol Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Technical Vetting of Design Submission
Rook Lane / Keycol Hill Signs	Bobbing	Installation of junction warning signs and red high friction surfacing.	Scheme design completed. Awaiting final electrical information before placing works order.
Whitstable Road, Bus Stop Improvements	Faversham	Kerb buildouts to accommodate bus stops within parking bays.	Length of bus stop buildouts amended. Design re-consulted with affected residents. Construction date to be confirmed.
Lynsted Road, Halfway Houses, Sheppey	Queenborough and Halfway	Contraflow cycle route - signs, lines and bollards	Detailed design complete. Formal consultation still to take place on double yellow line corner protection. Construction planned for late summer 2016

**Appendix F – Transportation, PROW and safety schemes**

**Appendix F – Transportation and Safety schemes**

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Andy Corcoran**

<b>CASUALTY REDUCTION MEASURES</b> Identified to address a known history of personal injury crashes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
High Street	Sittingbourne	Pedestrian safety scheme	Works complete. Amendments have been requested
A2 London Road / Chalkwell Road	Sittingbourne	Junction improvement	Scheme complete
A2 Hartlip Hill / Lower Hartlip Rd	Lower Hartlip	Signing, lining and resurfacing improvements	Scheme complete
A2500 Lower Road / Queenborough Road	Eastchurch	Additional signage, on Lower Road, ahead of the roundabout	Works ordered. Estimated completion by end of July

<b>INTEGRATED TRANSPORT SCHEMES</b> Local Transport Plan funded non-casualty reduction schemes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	KCC are currently undertaking negotiations with various Utility companies regarding the extent to which their assets have to be diverted for this scheme.
Eastchurch Primary School	Leysdown-on-Sea	School safety zone. Provision of part time 20mph zone	All signs installed and scheme completed.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Advisory 20mph signs to be implemented initially and followed up with altering the 40mph limit to a 30 mph limit if supported through the consultation process. It is anticipated that the 20mph advisory signs can be installed by



			the end of July and the 30mph limit implemented by the end of September.
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	At time of reporting, job on hold due to budget constraints.
Marine Town area	Sheerness	There are a number of locations where the provision of dropped kerbs is required	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
The Brents area	Faversham	There are a number of locations where the provision of dropped kerbs is required	At time of reporting, job on hold due to budget constraints.
The Wall/Milton Road	Sittingbourne	Carriageway widening	Works complete.

<b>LOCAL GROWTH FUND</b> Central Government funded schemes to support economic development			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
National Cycle Route 1 – Sittingbourne Town centre signing	Sittingbourne	Cycle route signing improvements.	Works complete

### **Appendix G – Public Rights Of Way**

<b>Public Rights of Way – Contact Officer Andrew Hutchinson</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
ZR147	Tunstall	Surface improvements	Funding allocated

## Appendix H – Bridge Works

<b>Bridge Works – Contact Officer Katie Moreton</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No Planned works			

## Appendix I - Member Highway Fund programme update for the Swale District.

### **Combined Member Grant programme update for Swale Borough Council**

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **31<sup>st</sup> May 2016**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager/ Engineer for the Swale District.

### **2015/16/17 Combined Member Grant Highway Schemes**

#### **Roger Truelove**

<b>Details of Scheme</b>	<b>Status</b>
<b>15-MHF-SW-31 The Street, Iwade</b> Install illuminated GIVE WAY sign	<b>New sign installed. Awaiting electrical completion certificate</b>
<b>14-MHF-SW-63 Volante Drive, Sittingbourne</b> Install motorbike inhibitors	<b>complete</b>
<b>14-MHF-SW-64 Volante Drive, Sittingbourne</b> Install advanced junction warning sign	<b>works complete on site awaiting completion certificate</b>
<b>15-MHF-SW-104 Swanstree Avenue</b> Implementation of verge parking control measures near Sittingbourne Community College	<b>Design in progress</b>

## Mike Baldock

Details of Scheme	Status
<b>15-MHF-SW-23 Oad Street, Borden</b> Lining improvements	<b>Complete</b>
<b>15-MHF-SW-77 Munsgore Lane, Borden</b> Implementation of quiet lane signage scheme	<b>Complete</b>

### **Appendix J – Pothole Blitz 2016**

From June to November 2016 £235,000 allocated to Swale District for pothole/patch repairs.

---

#### **1.1 Legal Implications**

1.1.1 Not applicable.

#### **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

#### **1.3 Risk Assessment**

1.3.1 Not applicable

---

Contact: Kirstie Williams / Alan Blackburn 03000 418181