

**To:** Swale Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 12<sup>th</sup> September 2016  
**Subject:** Highway Works Programme 2016/17  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

**Developer Funded Works** – see Appendix E

**Transportation, PROW and Safety Schemes** – see Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – see Appendix H

**Major Projects** – see Appendix I

**Member Highway Fund** – see Appendix J

## **Conclusion**

1. This report is for Members information.

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (Mid)
Alan Blackburn	Swale District Manager
Alan Casson	Resurfacing Manager
Katie Moreton	Drainage Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	Transportation, PROW and Safety Schemes
Katie Moreton	Acting Structures Manager

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
Dawes Rd/ Courtenay Rd	Dunkirk	Various locations	To be programmed
B2007 Main Road	Queenborough	Westbound approach to junction with Rushenden Road	Completed
B2006 Mill Way	Sittingbourne	Northbound approach to roundabout	Completed
B2005 Grovehurst Rd	Sittingbourne	Grovehurst Road and Mill Way Roundabouts	Completed
<b>Footway Improvement - Contact Officer Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Minterne Avenue	Sittingbourne	Sections of footway from its junction with Roseleigh Road to its junction with Woodside Gardens. (Footway Reconstruction).	Completed
Marine Parade	Sheerness	North side only, from its junction with Alma Road to the change in surface type opposite No. 16 Marine Parade. (Footway Reconstruction)	To be programmed
Marine Parade	Sheerness	South side only, From its junction with Alma Road to its junction with Richmond Street. (Footway protection treatment).	Programmed to Commence on 10th October 2016. (Date is subject to change due to adjustments to weather conditions)
Wards Hill Road	Minster	Entire Length (Footway protection treatment).	Programmed to Commence on 23 <sup>rd</sup> October 2016. (Date is subject to

			change due to adjustments to weather conditions)
Shurland Avenue	Sittingbourne	Entire Length (Footway protection treatment).	Programmed to Commence on 5th October 2016. (Date is subject to change due to adjustments to weather conditions)

**Surface Treatments - Contact Officer Mr Clive Lambourne**

Road Name	Parish	Extent of Works	Current Status
Ashford Road	Sheldwich Badlesmere Leaveland	Surface Dressing Newhouse Lane to Dayton Road and Badlesmere Green to Shottenden Road	Completed
Eurolink Way	Sittingbourne	Micro Surfacing Castle Road to Mill Way	Planned for 24th August
Hearts Delight & Bannister Hill	Borden	Micro Surfacing From The Street to Wrens Road including Hearts Delight	Planned for 23rd August
London Road	Ospringe	Surface Dressing Western Link to Faversham Road	Completed
North Street	Queenborough	Micro Surfacing Chalk Road to Coronation Crescent	Planned for 4th August
Queenborough Road	Queenborough	Surface Dressing Brielle Way to Lower Road	Completed
Staplehurst Road	Sittingbourne	Surface Dressing Velham Drive to railway bridge	Completed
Swanton Street	Bredgar	Micro Surfacing Admiral Road to Bashford Barn Lane	Completed
Throwley Road	Throwley	Surface Dressing Faversham Road to Loose Down Road	Completed
Western Link	Faversham	Surface Dressing Bysing Wood Road to Oare Road	Completed
Woollett Road	Sittingbourne	Micro Surfacing Whole length	To be programmed – Summer/Autumn

## **Appendix B – Drainage Repairs & Improvements**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Lewis</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Hartlip Hill	Newington	Installation of new Drainage System	Works Programmed for 17 <sup>th</sup> October 2016
London Road	Newington	Installation of new Drainage System	Works Programmed for 7 <sup>th</sup> November 2016
Lower Road	Teynham	Replacement culvert	Works Programmed for 14 <sup>th</sup> November 2016
Maidstone Road	Borden	Replacement of existing Drainage System	Works programmed for 29 <sup>th</sup> September 2016

## **Appendix C – Street Lighting**

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

<b>Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Bank Street	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Frognal Close	Teynham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Curtis Way	Faversham	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Burley Road	Sittingbourne	Replacement of 7 no street lights complete with LED Lanterns	COMPLETED
Milton Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Borden Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern.	COMPLETED
Ridham Avenue	Kemsley	Replacement of 2 no street lights complete with LED	COMPLETED

		Lanterns	
Ufton Lane	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	COMPLETED
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	12 x COMPLETED Remaining 3 columns need to be done under another road closure, works were attempted under original road closure on 11 <sup>th</sup> January but due to parked cars were unable to be done. Road closure currently being re-programmed & expected for completion by the end of September 2016.
Granville Road	Sheerness	Replacement of 9 no street lights complete with LED Lanterns	COMPLETED
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	7 x COMPLETED Remaining 2 Columns have overgrown vegetation & traffic management issue which requires further investigation. The jobs are currently being programmed & expected for completion by the end o September 2016.
Berridge Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
All Saints Road	Murston	Replacement of 3 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Ambleside	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Attlee Way	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Hazebrouck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of

			September 2016
Keswick Avenue	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Palmerston Walk	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Peel Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
The Finches	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Tribune Drive	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Blandford Gardens	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Farm Crescent	Sittingbourne	Replacement of 4 no street light complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Glendale Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Harvey Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Haysel	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Imperial Drive	Warden Bay	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016

Key Street	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Menin Road	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Mills Close	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Mountview	Borden	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Seasalter Close	Warden Bay	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Seaside Avenue	Minster	Replacement of 3 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of September 2016
Ypres Drive	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Kingsferry Bridge	Iwade	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Bellevue Road	Minster	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Bell Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Crossways	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016



Knightsfield Road	Milton	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Preston Grove	Faversham	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Thomsett Way	Queenborough	Replacement of 1 no sign post complete with LED Downflood following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Recreation Way	Kemsley	Replacement of 1 no sign post complete with LED Downflood following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Thanet Way	Forstall	Replacement of 2 no sign posts complete with LED Downfloods following RTC's.	Works are currently being programmed & expected for completion by the end of September 2016
Commonwealth Close	Murston	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Shortlands Road	Murston	Replacement of 8 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016
Bramblehill Road	Kemsley	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Fountain Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Frederick Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016

Seasalter Close	Warden Bay	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Seaside Avenue	Minster	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
St Georges Avenue	Sheerness	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
The Promenade	Leysdown	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Ufton Lane	Sittingbourne	Replacement of 2 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016
Upper Brents	Faversham	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Stanhope Avenue	Sittingbourne	Replacement of 7 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of September 2016
Addington Road	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Alma Road	Sheerness	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Attlee Way	Milton	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016
Waterham Road	Dargate	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of September 2016

Warden Road	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following damage caused by the recent Storm Katie.	Works are currently being programmed & expected for completion by the end of September 2016
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of September 2016
Augustine Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Highsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Oare Road	Faversham	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Sea View Gardens	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016

Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of September 2016
------------	---------	---	---

#### **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
No traffic signal refurbishment work being carried out this year		

**Appendix E – Developer Funded Works**

<b>Developer Funded Works (Section 278 Works)</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Remedial and maintenance works underway
Land at Chequers Hill Doddington	Doddington	Provision of Footway./Junction for Housing Development	Design Approved Letter of Agreement Signed
Ospringe Cof E School Water Lane Faversham	Ospringe	Provision of Revised Vehicle Access	Certificate 1 Issued on 12 Months Maintenance Period
Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Additional lane to be installed from Retail Park then Adoption will take place
Stickfast Lane Iwade	Iwade/Bobbing	Provision of Passing places and new access for Brick Clay extraction Orchard Farm	Certificate 1 Issued on 12 Months Maintenance Period
Tunstall Road Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works mostly completed minor footway works to be carried out in school holiday period.
Gas Road Off Mill Way Sittingbourne	Milton	Upgrading junction / Access to Milton Pipes Ltd	Awaiting Full Design Submission
Barton Hill Drive/Lower Road & Barton Hill Drive/Plover Road Minster Sheppey	Minster	Minor Junction realignment and Traffic Signal Upgrading	Redesign of works to be carried out at junction – See Minute No. 218/09/14
Sheppey Way Iwade	Iwade	Provision of New Junction/Access for Housing Development	Works Underway
Thomsett Way Queenborough - Morrisons Store - PFS Junction	Queenborough	Drainage diversion within Highway verge	Design of works agreed
Asda Store Mill Way Sittingbourne	Sittingbourne	Provision of Signalised Junction to Store/Petrol Filling station	As Built Plans Received End of Maintenance Period Works to be Carried out

Rushenden Road Queenborough	Queenborough	Replacement of Footway on frontage to HA Development	Footway remedial works completed – Stage 3 Safety Audit to be carried out
Wyllie Court	Milton	Reconstruction of existing Turning area for Housing development	Works Complete Certificate 1 to be issued once Stage 3 Safety Audit done
109-111 Staplehurst Road Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Technical Approval given S278 Agreement being prepared
Attlee Way/Wyvern Close Sittingbourne	Milton	Provision of revised traffic calming and vehicle access for Housing developments	Works underway
Dover Street Sittingbourne	Sittingbourne	Revision of Vehicle Access to Lidl Store and footway revisions	Works complete awaiting Safety Audit
Thistle Hill Way Minster Sheppey	Minster	Provision of new Primary School Exit and Footpath	Certificate 1 Issued on 12 Months Maintenance Period
Seager Road Marine Parade Sheerness	Sheerness	Provision of new junction /access for housing development	Certificate 1 Issued on 12 Months Maintenance Period
Lower Road Teynham	Teynham	Provision of new footway for housing development	Completion works to footway to be carried out
Grove Ave/The Promenade Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Certificate 1 Issued - in Maintenance Period
West Street	Sittingbourne	Provision of HGV Delivery Vehicle Lay-By for Restaurant	Completion works still required
Otterham Quay Lane Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Technical Vetting of Design Submission
Larkrise Conyer Road Conyer	Teynham	Provision of footway to Small Housing Development	Technical Vetting of Design Submission
Selling Road Faversham	Faversham	Provision of Access into Proposed Public House/Restaurant	Design Approved Letter of Agreement Signed

Wyvern Close Sittingbourne	Milton	Provision of Revised Footway and Access to Housing Development	Letter of Agreement Signed – Works Underway
Old Water Works Site Rook Lane Keycol Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Technical Vetting of Design Submission
Rook Lane / Keycol Hill Signs	Bobbing	Installation of junction warning signs and red high friction surfacing.	Scheme design completed. Awaiting final electrical information before placing works order.
Whitstable Road, Bus Stop Improvements	Faversham	Kerb buildouts to accommodate bus stops within parking bays.	Length of bus stop buildouts amended. Design re-consulted with affected residents. Construction date to be confirmed.
Lynsted Road, Halfway Houses, Sheppey	Queenborough and Halfway	Contraflow cycle route - signs, lines and bollards	Detailed design complete. Formal consultation still to take place on double yellow line corner protection. Construction planned for September 2016

**Appendix F – Transportation, PROW and safety schemes**

**Appendix F – Transportation and Safety schemes**

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Andy Corcoran**

<b>CASUALTY REDUCTION MEASURES</b> Identified to address a known history of personal injury crashes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
High Street	Sittingbourne	Pedestrian safety scheme	Works complete. Amendments have been requested
A2500 Lower Road / Queenborough Road	Sheppey Central	Additional signage, on Lower Road, ahead of the roundabout	Works programmed for early September 2016

<b>INTEGRATED TRANSPORT SCHEMES</b> Local Transport Plan funded non-casualty reduction schemes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	KCC are currently carrying out a detailed cost analysis on the roundabout design, incorporating the updated utility diversion costs, alongside a cost comparison between the roundabout option and the 2014 outline design for traffic lights.  Discussions are also being progressed with regard to the Perry Court Development and S106 contributions.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Advisory 20mph signs to be implemented initially and followed up with altering the 40mph limit to a 30 mph limit if supported through the consultation process. It is anticipated that the 20mph advisory signs can be installed by



			the end of July and the 30mph limit implemented by the end of September.
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
Marine Town area	Sheerness	There are a number of locations where the provision of dropped kerbs is required	Initial investigation work undertaken. Likely implementation late 2016
The Brents area	Faversham	There are a number of locations where the provision of dropped kerbs is required	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
The Wall/Milton Road	Sittingbourne	Carriageway widening	Construction works ongoing scheduled completion date 31st May 2016

#### **Appendix G – Public Rights Of Way**

<b>Public Rights of Way – Contact Officer Andrew Hutchinson</b>			
<b>Path No</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
ZR147	Tunstall	Surface improvements	Funding allocated

## **Appendix H – Bridge Works**

<b>Bridge Works – Contact Officer Katie Moreton</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
No Planned works			

## **Appendix I – Major Projects – Faversham Swing Bridge – Contact Officer Andy Moreton**

Outline design work for a replacement swing bridge has been commissioned, is underway and due for completion in the autumn. It should be noted that this work relates to the bridge and opening mechanism but does not include the lock gates below.

KCC Highways, Transportation and Waste have commenced early engagement with the local community including representatives from local businesses. This will continue and be expanded upon in the coming months.

On completion of the outline design work, KCC Economic Regeneration will commence a procurement exercise. The contract is expected to be let on a “design and build” basis meaning that the successful contractor will do the detailed design, programming and construction of the bridge subject to technical approval.

On the basis of the current high level programme, it is anticipated that the replacement swing bridge will be in situ and operational in Spring 2018.

Once the design and build contract is in place a full report will be provided to the JTB including details of the final design and associated construction programme.

## **Appendix J - Member Highway Fund programme update for the Swale District.**

### **Combined Member Grant programme update for Swale Borough Council**

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **11<sup>th</sup> August 2016**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager/ Engineer for the Swale District.

## 2015/16/17 Combined Member Grant Highway Schemes

Roger Truelove

Details of Scheme	Status
<b>15-MHF-SW-31 The Street, Iwade</b> Install illuminated GIVE WAY sign	<b>New sign installed. Awaiting electrical completion certificate</b>
<b>14-MHF-SW-64 Volante Drive, Sittingbourne</b> Install advanced junction warning sign	<b>works complete on site awaiting completion certificate</b>
<b>15-MHF-SW-104 Swanstree Avenue</b> Implementation of verge parking control measures near Sittingbourne Community College	<b>Works ordered for delivery by October 2016</b>

---

### 1.1 Legal Implications

1.1.1 Not applicable.

### 1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

### 1.3 Risk Assessment

1.3.1 Not applicable

---

Contact: Kirstie Williams / Alan Blackburn 03000 418181