To: Swale Joint Transportation Board

By: KCC Highways and Transportation

Date: 19th December 2016

Subject: Highway Works Programme 2016/17

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way - see Appendix G

Bridge Works – see Appendix H

Member Highway Fund – see Appendix I

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams Highway Manager (Mid) Alan Blackburn Swale District Manager

Alan Casson Road & Footway Asset Manager
Kevin Gore Interim Drainage Manager
Paul Hopkins Interim Structures Manager
Sue Kinsella Street Lighting Manager

Toby Butler Intelligent Transport Systems Manager
Andrew Hutchinson Transportation, PROW and Safety Schemes

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Conto	act Officer Byron Lovell		
Road Name	Parish	Extent of Works	Current Status
Dawes Rd/ Courtenay Rd	Dunkirk	Various locations	Completed
B2005 Grovehurst Rd	Sittingbourne	Grovehurst Road and Mill Way Roundabouts	Completed
Footway Improvement - <i>Con</i>	tact Officer Neil Tree		
Road Name	Parish	Extent and Description of Works	Current Status
Minterne Avenue	Sittingbourne	Sections of footway from its junction with Roseleigh Road to its junction with Woodside Gardens. (Footway Reconstruction).	Completed
Marine Parade	Sheerness	North side only, from its junction with Alma Road to the change in surface type opposite No. 16 Marine Parade. (Footway Reconstruction)	Completed
Marine Parade	Sheerness	South side only, From its junction with Alma Road to its junction with Richmond Street. (Footway protection treatment).	Completed
Wards Hill Road	Minster	Entire Length (Footway protection treatment).	Completed
Shurland Avenue	Sittingbourne	Entire Length (Footway protection treatment).	Completed

Road Name	Parish	Extent of Works	Current Status
Ashford Road	Sheldwich Badlesmere Leaveland	Surface Dressing Newhouse Lane to Dayton Road and Badlesmere Green to Shottenden Road	Completed
Eurolink Way	Sittingbourne	Micro Surfacing Castle Road to Mill Way	Completed
Hearts Delight & Bannister Hill	I BORDED I		Completed
		Surface Dressing Western Link to Faversham Road	Completed
North Street	Micro Surfacin Chalk Road to Corol Crescent		Completed
Queenborough Road	nborough Road Queenborough Surface Dressing Brielle Way to Lower Road		Completed
Stanigniiret Road I Sittingnoiirng I		Surface Dressing Velham Drive to railway bridge	Completed
Swanton Street Bredgar Road to Bashford Barn Lane			Completed
Throwley Road	Throwley Road Throwley		Completed
Western Link Faversham		Surface Dressing Bysing Wood Road to Oare Road	Completed
Woollett Road	Sittingbourne	Micro Surfacing Whole length	Completed

Appendix B - Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Kevin Gore			
Road Name	Parish	Description of Works	Current Status
Hartlip Hill	Newington	Installation of new Drainage System	Works Programmed for 1 st Dec 16
Maidstone Road	Borden	Replacement of existing Drainage System	Works Complete
Gore Road	Bredgar	Installation of new Drainage system	Works Complete

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	12 x COMPLETED Remaining 3 columns need to be done under a road closure Road closure currently being programmed & expected for completion by the end of January 2017
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	8 x COMPLETED Remaining 1 Column has overgrown vegetation & traffic management issues which require further investigation. The jobs are currently being programmed & expected for completion by the end of January 2017
All Saints Road	Murston	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Ambleside	Murston	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of

			January 2017
Attlee Way	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Hazebrouck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Keswick Avenue	Murston	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Palmerston Walk	Murston	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Peel Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
The Finches	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Tribune Drive	Milton	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Blandford Gardens	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Farm Crescent	Sittingbourne	Replacement of 4 no street light complete with LED Lanterns	COMPLETED
Glendale Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Harvey Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Haysel	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED

Imperial Drive	Warden Bay	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Key Street	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	4 COMPLETED Remaining 2 are currently being programmed & expected for completion by the end of January 2017
Menin Road	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Mills Close	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Mountview	Borden	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of January 2017
Seasalter Close	Warden Bay	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Seaside Avenue	Minster	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Ypres Drive	Kemsley	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Kingsferry Bridge	Iwade	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of January 2017
Bellevue Road	Minster	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Bell Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Crossways	Sittingbourne	Replacement of 1 no street light complete with LED	COMPLETED

		Lantern following RTC.	
Knightsfield Road	Milton	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of January 2017
Preston Grove	Faversham	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Thomsett Way	Queenborough	Replacement of 1 no sign post complete with LED Downflood following RTC.	COMPLETED
Recreation Way	Kemsley	Replacement of 1 no sign post complete with LED Downflood following RTC.	Works are currently being programmed & expected for completion by the end of January 2017
Thanet Way	Forstall	Replacement of 2 no sign posts complete with LED Downfloods following RTC's.	Works are currently being programmed & expected for completion by the end of January 2017
Commonwealth Close	Murston	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
Shortlands Road	Murston	Replacement of 8 no sign posts complete with LED Downfloods	COMPLETED
Bramblehill Road	Kemsley	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Fountain Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
Frederick Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Seasalter Close	Warden Bay	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Seaside Avenue	Minster	Replacement of 1 no sign post complete with LED Downflood	COMPLETED

St Georges Avenue	Sheerness	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
The Promenade	Leysdown	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Ufton Lane	Sittingbourne	Replacement of 2 no sign posts complete with LED Downfloods	COMPLETED
Upper Brents	Faversham	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Stanhope Avenue	Sittingbourne	Replacement of 7 no sign posts complete with LED Downfloods	Works are currently being programmed & expected for completion by the end of January 2017
Addington Road	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
Alma Road	Sheerness	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Attlee Way	Milton	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
Waterham Road	Dargate	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of January 2017
Warden Road	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following damage caused by the recent Storm Katie.	Works are currently being programmed & expected for completion by the end of January 2017
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of January 2017
Augustine Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017

Highsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Oare Road	Faversham	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017COMPLETED
Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Sea View Gardens	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017
Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of January 2017

Appendix D - Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)			
Road Name	Parish	Description of Works	Current Status
Rook Lane / Keycol Hill Signs	Bobbing	Installation of junction warning signs and red high friction surfacing.	Scheme completed
Whitstable Road, Bus Stop Improvements	Faversham	Kerb buildouts to accommodate bus stops within parking bays.	Works completed. Now looking into associated drainage issues
Lynsted Road, Halfway Houses, Sheppey	Queenborough and Halfway	Contraflow cycle route - signs, lines and bollards	Works completed except double yellow lining and electrical connection to sign

Appendix F – Transportation, PROW and safety schemes

Appendix F – Transportation and Safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Nikola Floodgate**

CASUALTY REDUCTION MEASURES

Identified to address a known history of personal injury crashes

Road Name	Parish	Description of Works	Current Status
High Street	Sittingbourne	Pedestrian safety scheme	Works complete.
A2500 Lower Road / Queenborough Road	Sheppey Central	Additional signage, on Lower Road, ahead of the roundabout	Works programmed

INTEGRATED TRANSPORT SCHEMES

Local Transport Plan funded non-casualty reduction schemes

		T	T
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	A detailed cost comparison has been completed on the roundabout verse the traffic light solution options. This is now being analysed whilst current funding sources are being looked at.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Advisory 20mph limit and other school safety measures complete. Speed survey has been ordered, now that traffic patterns have settled down following the changes, to assess the suitability of reducing the speed limit to 30mph
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2017.

Marine Town area	Sheerness	There are a number of locations where the existing dropped kerbs are being upgraded	Construction in progress. Due for completion in December 2016
The Brents area	Faversham	There are a number of locations where the provision of dropped kerbs is required	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2016/17
The Wall/Milton Road	Sittingbourne	Carriageway widening	Scheme complete

THIRD PARTY TRANSPORT SCHEMES Third party funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
The Street / Canterbury Road	Boughton Under Blean and Dunkirk	Extension of existing 30mph speed limit to east of Horselees Road, where the national speed limit commences	Works programmed due for construction by December 2016

Appendix G – Public Rights Of Way

Public Rights of Way – Contact Officer Andrew Hutchinson			
Path No	Parish	Description of Works	Current Status
ZR147	Tunstall	Surface improvements	Funding allocated

Appendix H - Bridge Works

Bridge Works – Contact Officer Kevin Gore			
Road Name	Parish	Description of Works	Current Status
No Planned works			

Appendix I - Member Highway Fund programme update for the Swale District.

Combined Member Grant programme update for Swale Borough Council

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of 15th November 2016.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager for the Swale District.

2016/17 Combined Member Grant Highway Schemes

Roger Truelove

Details of Scheme	Status	
15-MHF-SW-31 The Street, Iwade	New sign installed. Awaiting	
Install illuminated GIVE WAY sign	electrical completion certificate	
14-MHF-SW-64 Volante Drive, Sittingbourne		
Install advanced junction warning sign	Works complete on site awaiting completion certificate	
15-MHF-SW-104 Swanstree Avenue		
Implementation of verge parking control measures near Sittingbourne Community College	Works complete on site	

1.1 Legal Implications

- 1.1.1 Not applicable.
- **1.2** Financial and Value for Money Considerations
- 1.2.1 Not applicable.
- 1.3 Risk Assessment
- 1.3.1 Not applicable

Contact: Kirstie Williams / Alan Blackburn 03000 418181