

To: Swale Joint Transportation Board
By: KCC Highways and Transportation
Date: 6th March 2017
Subject: Highway Works Programme 2016/17
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction in 2016/17

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2016/17

Footway and Carriageway Improvement Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Traffic Systems – see Appendix D

Developer Funded Works – see Appendix E

Transportation, PROW and Safety Schemes – see Appendix F

Public Rights of Way – see Appendix G

Bridge Works – see Appendix H

Member Highway Fund – see Appendix I

Conclusion

1. This report is for Members information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (Mid)
Alan Blackburn	Swale District Manager
Alan Casson	Road & Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	Transportation, PROW and Safety Schemes

Appendix A – Footway and Carriageway Improvement Schemes

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
None			
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
None			
Surface Treatments - Contact Officer Mr Clive Lambourne			
Road Name	Parish	Extent of Works	Current Status
Ashford Road	Sheldwich Badlesmere Leaveland	Surface Dressing Newhouse Lane to Dayton Road and Badlesmere Green to Shottenden Road	Completed
Eurolink Way	Sittingbourne	Micro Surfacing Castle Road to Mill Way	Completed
Hearts Delight & Bannister Hill	Borden	Micro Surfacing From The Street to Wrens Road including Hearts Delight	Completed
London Road	Ospringe	Surface Dressing Western Link to Faversham Road	Completed
North Street	Queenborough	Micro Surfacing Chalk Road to Coronation Crescent	Completed
Queenborough Road	Queenborough	Surface Dressing Brielle Way to Lower Road	Completed
Staplehurst Road	Sittingbourne	Surface Dressing Velham Drive to railway bridge	Completed
Swanton Street	Bredgar	Micro Surfacing Admiral Road to Bashford Barn Lane	Completed

Throwley Road	Throwley	Surface Dressing Faversham Road to Loose Down Road	Completed
Western Link	Faversham	Surface Dressing Bysing Wood Road to Oare Road	Completed
Woollett Road	Sittingbourne	Micro Surfacing Whole length	Completed

Appendix B – Drainage Repairs & Improvements

Drainage Repairs & Improvements - Contact Officer Katie Lewis			
Road Name	Parish	Description of Works	Current Status
Hartlip Hill	Newington	Installation of new Drainage System	Works Complete
Maidstone Road	Borden	Replacement of existing Drainage System	Works Complete
Gore Road	Bredgar	Installation of new Drainage system	Works Complete

Appendix C – Street Lighting

Following Structural testing, this year's column replacement budget will be used to replace columns deemed high risk.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	12 x COMPLETED Remaining 3 columns need to be done under a road closure Road closure currently being re-programmed & expected for completion by the end of March 2017
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	8 x COMPLETED Remaining 1 Column has

			<p>overgrown vegetation & traffic management issue which requires further investigation.</p> <p>The job is currently being programmed & expected for completion by the end of March 2017</p>
All Saints Road	Murston	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Ambleside	Murston	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Attlee Way	Milton	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Hazebrouck Road	Faversham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Keswick Avenue	Murston	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Palmerston Walk	Murston	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Peel Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
The Finches	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	COMPLETED
Tribune Drive	Milton	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Blandford Gardens	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Farm Crescent	Sittingbourne	Replacement of 4 no street light complete with LED Lanterns	COMPLETED
Glendale Road	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Harvey Drive	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Haysel	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED

Imperial Drive	Warden Bay	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Key Street	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of March 2017
Menin Road	Kemsley	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Mills Close	Minster	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Mountview	Borden	Replacement of 2 no street lights complete with LED Lanterns	COMPLETED
Seasalter Close	Warden Bay	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Seaside Avenue	Minster	Replacement of 3 no street lights complete with LED Lanterns	COMPLETED
Ypres Drive	Kemsley	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Kingsferry Bridge	Iwade	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of March 2017
Bellevue Road	Minster	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of March 2017
Bell Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Crossways	Sittingbourne	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Knightsfield Road	Milton	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Preston Grove	Faversham	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED

Thomsett Way	Queenborough	Replacement of 1 no sign post complete with LED Downflood following RTC.	COMPLETED
Recreation Way	Kemsley	Replacement of 1 no sign post complete with LED Downflood following RTC.	COMPLETED
Thanet Way	Forstall	Replacement of 2 no sign posts complete with LED Downfloods following RTC's.	Works are currently being programmed & expected for completion by the end of March 2017
Commonwealth Close	Murston	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of March 2017
Shortlands Road	Murston	Replacement of 8 no sign posts complete with LED Downfloods	COMPLETED
Bramblehill Road	Kemsley	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Fountain Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of March 2017
Frederick Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Seasalter Close	Warden Bay	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Seaside Avenue	Minster	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
St Georges Avenue	Sheerness	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
The Promenade	Leysdown	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Ufton Lane	Sittingbourne	Replacement of 2 no sign posts complete with LED Downfloods	COMPLETED
Upper Brents	Faversham	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Stanhope Avenue	Sittingbourne	Replacement of 7 no sign posts complete with LED Downfloods	COMPLETED
Addington Road	Sittingbourne	Replacement of 1 no sign post complete with LED Downflood	COMPLETED

Alma Road	Sheerness	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Attlee Way	Milton	Replacement of 1 no sign post complete with LED Downflood	COMPLETED
Waterham Road	Dargate	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of March 2017
Warden Road	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following damage caused by the recent Storm Katie.	Works are currently being programmed & expected for completion by the end of March 2017
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of March 2017
Augustine Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Higsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017
Oare Road	Faversham	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017
Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017
Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017

Sea View Gardens	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017
Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	Works are currently being programmed & expected for completion by the end of March 2017

Appendix D – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
No traffic signal refurbishment work being carried out this year		

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
KCCJST113	Lynsted Road, Halfway Houses, Sheppey	Queenborough and Halfway	Contraflow cycle route - signs, lines and bollards	Works completed except electrical connection to sign
SW/2047	School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Remedial and maintenance works underway
SW/3038	Land at Chequers Hill Doddington	Doddington	Provision of Footway./Junction for Housing Development	Works completed – minor remedial works and Stage 3 Road Safety Audit to be carried out
SW/003028	Ospringe Cof E School Water Lane Faversham	Ospringe	Provision of Revised Vehicle Access	Certificate 1 Issued on 12 Months Maintenance Period
SW/2045	Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works Completed Adoption will take place once retail park UKPN account resolved
SW/3037	Stickfast Lane Iwade	Iwade/Bobbing	Provision of Passing places and new access for Brick Clay extraction Orchard Farm	Certificate 1 Issued on 12 Months Maintenance Period
SW/3027	Tunstall Road Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Certificate 1 Issued on 12 Months Maintenance Period
SW/003055	Scocles Court	Minster on Sea	New access to Private Housing development	Technical vetting underway
SW/003056	Sittingbourne Community College Canterbury Road Murston	Sittingbourne	New access for School bus drop off park	Initial design submission received
SW/003025	Sheppey Way Iwade	Iwade	Provision of New Junction/Access for Housing Development	Works Underway
SW/003003	Thomsett Way Queenborough - Morrisons Store - PFS Junction	Queenborough	Drainage diversion within Highway verge	Design of works agreed

SW/3046	Power Station Road Halfway Sheppey	Minster on Sea	Provision of Private Housing development Junction and Traffic Calming	Agreement being prepared
SW/003007	Rushenden Road Queenborough	Queenborough	Replacement of Footway on frontage to HA Development	Footway remedial works completed – Stage 3 Safety Audit to be carried out
SW/003009	Wyllie Court	Milton	Reconstruction of existing Turning area for Housing development	Certificate 1 issued on 12 Months maintenance period
SW/3043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Letter of Agreement Signed awaiting programme of works
SW/003054	Ceres Court	Sittingbourne	Provision of New Housing site access road	Initial design submission received
SW/003047	The Old Dairy Halfway	Sheppey	Provision of New entrance to Private Housing Site	Technical Vetting being carried out
SW003048	Parsonage House School Lane Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Agreement in place works underway
SW/003049	Sunny View Scocles Road Minster	Minster on Sea	Provision of entrance to Private Housing Site	Letter of Agreement Signed awaiting programme of works
SW/003050	Love Lane/Graveney Road Faversham	Faversham	Provision of New Signalised Junction to A2 Junctions to Love Lane/Graveney Road	Initial design submission received
SW/003051	Sprit of Sittingborne Railway Station /Town Centre Highway Revisions	Sittingbourne	Provision of Revised Railway Station Access and Highway Layouts For New Cinema -M/S Car Park	Initial Design Submission received
SW/003052	Eurolink Phase 5 Swale Way Great Easthall	Sittingbourne	Provision of New Industrial Estate Road Junction Arm to Existing Roundabout	Technical Vetting being carried out
SW/003053	Barge Way Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	Initial Design Submission Received.
SW/003035	109-111 Staplehurst Road Sittingbourne	Sittingbourne	Provision of revised traffic calming and	Agreement in place, Awaiting programme of works after pre-start

			vehicle access for Housing developments	meeting
SW/003026	Attlee Way/Wyvern Close Sittingbourne	Milton	Provision of revised traffic calming and vehicle access for Housing developments	Surfacing remedial works required then Stage 3 Safety Audit
SW/0033024	Dover Street Sittingbourne	Sittingbourne	Revision of Vehicle Access to Lidl Store and footway revisions	Works complete awaiting Safety Audit
SW/003029	Thistle Hill Way Minster Sheppey	Minster on Sea	Provision of new Primary School Exit and Footpath	Certificate 1 Issued on 12 Months Maintenance Period
SW/003016	Seager Road Marine Parade Sheerness	Sheerness	Provision of new junction /access for housing development	Surfacing remedial works then Adoption
SW/003031	Lower Road Teynham	Teynham	Provision of new footway for housing development	Certificate 1 Issued - in Maintenance Period
SW/003033	Grove Ave/The Promenade Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Certificate 1 Issued - in Maintenance Period
SW/003030	West Street	Sittingbourne	Provision of HGV Delivery Vehicle Lay-By for Restaurant	Completion works still required
SW/003040	Otterham Quay Lane Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Agreement in place, Works underway
SW/003041	Larkrise Conyer Road Conyer	Teynham	Provision of footway to Small Housing Development	Agreement instructed and being prepared
SW/003034	Selling Road Faversham	Faversham	Provision of Access into Proposed Public House/Restaurant	Letter of Agreement Signed awaiting programme of works
SW/003036	Wyvern Close Sittingbourne	Milton	Provision of Revised Footway and Access to Housing Development	Surfacing remedial works required then Stage 3 Safety Audit
SW/003032	Old Water Works Site Rook Lane Keycol Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Technical Vetting of Design Submission

Appendix F – Transportation, PROW and safety schemes

Appendix F – Transportation and Safety schemes

The Traffic Schemes Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council’s strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Nikola Floodgate**

CASUALTY REDUCTION MEASURES Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
High Street	Sittingbourne	Pedestrian safety scheme	Works completed
A2500 Lower Road / Queenborough Road	Sheppey Central	Additional signage, on Lower Road, ahead of the roundabout	Works completed

INTEGRATED TRANSPORT SCHEMES Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	<p>A detailed cost comparison has been completed on the roundabout verse traffic light solutions.</p> <p>There are concerns that a roundabout will not adequately address the issues of traffic tailbacks, south on the A251, to the M2 junction.</p> <p>Further investigation is being carried out regarding the potential congestion, on the A2, caused by traffic lights at this location.</p> <p>New additions to BT assets, at this location, may significantly increase the utility diversion costs associated with a roundabout.</p>

			The availability of funding sources is still subject of consideration.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Advisory 20mph limit and other school safety measures complete. Speed survey has been ordered, now that traffic patterns have settled down following the changes, to assess the suitability of reducing the speed limit to 30mph
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2017/18 pending results of reprioritisation of schemes for 17/18.
Marine Town area	Sheerness	There are a number of locations where the existing dropped kerbs are being upgraded	Works completed.
The Brents area	Faversham	There are a number of locations where the provision of dropped kerbs is required	Initial investigation work delayed due to staff resource being allocated to other priority schemes. Likely implementation in 2017/18 pending results of reprioritisation of schemes for 17/18.

THIRD PARTY TRANSPORT SCHEMES Third party funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
The Street / Canterbury Road	Boughton Under Blean and Dunkirk	Extension of existing 30mph speed limit to east of Horselees Road, where the national speed limit commences	Works completed.

Appendix G – Public Rights Of Way

Public Rights of Way – Contact Manager- Andrew Hutchinson			
Path No	Parish	Description of Works	Current Status
ZR147	Tunstall	Surface improvements	Works underway

Appendix H – Bridge Works

Bridge Works – Contact Officer Kevin Gore			
Road Name	Parish	Description of Works	Current Status
No Planned works			

Appendix I - Member Highway Fund programme update for the Swale District.

Combined Member Grant programme update for Swale Borough Council

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **7th February 2017**.

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager for the Swale District.

2016/17 Combined Member Grant Highway Schemes

Roger Truelove

Details of Scheme	Status
15-MHF-SW-31 The Street, Iwade Install illuminated GIVE WAY sign	Works complete on site
14-MHF-SW-64 Volante Drive, Sittingbourne Install advanced junction warning sign	Works complete on site
16-MHF-SW-7 & 16 Homewood Avenue Install measures to deter parking at junction	Timber posts complete on site & Double Yellow Lines with SBC to progress Traffic Regulation Order
16-MHF-SW-6 Albany Road Install pedestrian warning signs	Handed over to contractor to programme for delivery
16 – MHF-SW- 12 Regis Crescent Dropped Kerbs x 2	Handed over to contractor to programme for delivery

Mike Baldock

Details of Scheme	Status
15-MHF-SW – 15 Various locations Implement double yellow lines	Handed over to contractor to programme for delivery

Lee Burgess and Roger Truelove (shared scheme)

Details of Scheme	Status
15-MHF-SW – 10 School Lane Iwade School Keep Clear Marking	Handed over to contractor to programme for delivery

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable

Contact: Kirstie Williams / Alan Blackburn 03000 418181