

**To:** Swale Joint Transportation Board  
**By:** KCC Highways and Transportation  
**Date:** 26<sup>th</sup> June 2017  
**Subject:** Highway Works Programme 2017/18  
**Classification:** Information Only

---

Summary: This report updates Members on the identified schemes approved for construction in 2017/18

---

## **1. Introduction**

This report provides an update and summarises schemes that have been programmed for delivery in 2017/18

**Footway and Carriageway Improvement Schemes** – see Appendix A

**Drainage Repairs & Improvements** – see Appendix B

**Street Lighting** – see Appendix C

**Traffic Systems** – see Appendix D

**Developer Funded Works** – see Appendix E

**Transportation, PROW and Safety Schemes** – see Appendix F

**Public Rights of Way** – see Appendix G

**Bridge Works** – see Appendix H

**Member Highway Fund** – see Appendix I

## **Conclusion**

1. This report is for Members information.

**Contact Officers:**

The following contact officers can be contacted on **03000 418181**

Kirstie Williams	Highway Manager (Mid)
Alan Blackburn	Swale District Manager
Alan Casson	Road & Footway Asset Manager
Kevin Gore	Interim Drainage Manager
Paul Hopkins	Interim Structures Manager
Sue Kinsella	Street Lighting Manager
Toby Butler	Intelligent Transport Systems Manager
Andrew Hutchinson	Transportation, PROW and Safety Schemes

## **Appendix A – Footway and Carriageway Improvement Schemes**

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

<b>Machine Resurfacing – Contact Officer Byron Lovell</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent of Works</b>	<b>Current Status</b>
A2 London Rd	Sittingbourne	Lydbrook Close area	Completed
A299 Herne Hill Slip Road	Hernhill	Overbridge and on-slip at Sandhole	Programmed 21 <sup>st</sup> June
A250 Halfway Rd	Halfway	Power Station Road Roundabout	Rescheduled due to bad weather
A2 West St	Sittingbourne	Park Road junction	Completed
A2 St Michaels Road	Sittingbourne	Approaches to signalised crossing point	Completed
<b>Footway Improvement - Contact Officer Neil Tree</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Extent and Description of Works</b>	<b>Current Status</b>
Chilton Avenue	Sittingbourne	Between No's. 2 and 72 Chilton Avenue. (Footway Reconstruction)	To be Programmed
A251 Ashford Road	Faversham	From the junction with the A2 London Road to O/S No. 91 Ashford Road. (Footway Protection).	To be Programmed
Ashtead Drive	Bapchild	Entire length (Footway Protection).	To be Programmed
School Lane	Bapchild	From the junction with Ashtead Drive to the junction with St.Laurence Close. (Footway Protection).	To be Programmed
St Lawrence Close	Bapchild	Entire length (Footway Protection).	To be Programmed
Wihfred Road	Bapchild	Entire length (Footway Protection).	To be Programmed

**Surface Treatments - Contact Officer Jonathan Dean****Micro Surfacing**

Road Name	Parish	Extent of Works	Current Status
Addington Rd	Sittingbourne	From Ufton Lane To Park Road	Programmed for the 07/08/2017 for 1 day
The Street	Oare	Oare Road To Colegates Road	Programmed for the 09/08/2017 for 2 days
Perry Wood	Chilham / Perry Wood	Selling Road To Perrywood	Programmed for the 19/08/2017 for 2 days
Perry Wood	Chilham / Perry Wood	Grove Road To Perry Wood	Programmed for the 19/08/2017 for 2 days
Elm Lane	Minster	Whole Road	Programmed for the 13/07/2017 for 3 working days
B2008 Back Lane & High Street	Minister	Whole Road	Programmed for the 11/07/2017 for 3 days
Rodmersham Green / Bottles Lane	Rodmersham	Whole Road	Programmed for the 07/08/2017 for 2 days
Stalisfield Road	Rodmersham	From Kettle Hill To Haywards Hill	Programmed for the 09/08/2017 for 1 day
Wormdale Hill	Newington	From Bridge To Shadow Motors	Programmed for the 27/07/2017 for 1 day
Forge Lane	Upchurch	Oak Lane To The Street	Programmed for the 03/08/2017 for 2 days
The Knole	Faversham	Whole Length	Initial Works Completed Further Investigations Ongoing

**Surface Treatments - Contact Officer Jonathan Dean****Surface Dressing**

Eastchurch Road	Eastchurch	Plough Road To Roundabout	Programmed for the 15/06/2017 for 1 day
Eastling Road	Eastling	Everland Lane To Scotts Lane	Programmed for the 12/06/2017 for 1 day

Lynsted Lane	Lynsted	Bogle Road To Batteries Close	Programmed for the 13/06/2017 for 1 day
B2045 Western Link	Faversham	From Roundabout To Lamp Column Ewfh038	Programmed for the 13/06/2017 for 1 day
Selling Road	Selling	From Trench To Either Farm Entrance Or To End Of Road	Programmed for the 12/06/2017 for 1 day
Dawes Road	Dunkirk	Whole Length	Programmed for the 12/06/2017 for 2 days
A2 London Road	Tonge	From Hempstead Lane To Claxfield Road	Programmed for the 13/06/2017 for 2 days
A2 London Road	Boughton	Between Brenley Corner To Love Lane	Programmed for the 15/06/2017 for 1 day
A2 London Road	Norton And Buckland	From Provender Lane To Faversham Road	Programmed for the 14/06/2017 for 1 day
A2 London Road	Teynham	From Provender Lane To Hempstead Lane	Programmed for the 14/06/2017 for 2 days

**Appendix B – Drainage Repairs & Improvements**

<b>Drainage Repairs &amp; Improvements - <i>Contact Officer Katie Lewis</i></b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
Cryalls Lane	Borden	Installation of new soakaway	Works at design stage
A2 Dully Road	Bapchild	Installation of new drainage system	Works at design stage
Noreen Avenue	Sheerness	Installation of new drainage system	Works at Design Stage

## **Appendix C – Street Lighting**

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

<b>Street Lighting Column Replacement – Contact Officer Sue Kinsella</b>			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Status</b>
Winstanley Road	Sheerness	Replacement of 15 no street lights complete with LED Lanterns	<b>12 x COMPLETED</b> Remaining 3 columns need to be done under another road closure Road closure currently being re-programmed & expected for completion by the end of JULY 2017
London Road	Newington	Replacement of 9 no street lights complete with LED Lanterns	Completed
Key Street	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of JULY 2017
Kingsferry Bridge	Iwade	Replacement of 1 no street light complete with LED Lantern following RTC.	COMPLETED
Bellevue Road	Minster	Replacement of 1 no street light complete with LED Lantern following RTC.	Works are currently being programmed & expected for completion by the end of JULY 2017
Thanet Way	Forstall	Replacement of 2 no sign posts complete with LED Downflows following RTC's.	COMPLETED
Commonwealth Close	Murston	Replacement of 1 no sign post complete with LED Downflow	COMPLETED
Fountain Street	Sittingbourne	Replacement of 1 no sign post complete with LED Downflow	COMPLETED
Waterham Road	Dargate	Replacement of 1 no sign post complete with LED Downflow	COMPLETED
Victory Street	Sheerness	Replacement of 1 no sign post complete with LED Downflow	COMPLETED
Manor Way	Leysdown	Replacement of 1 no sign post	COMPLETED

		complete with LED Downflood	
Main Road	Queenborough	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Whiteway Road	Queenborough	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Whitstable Road	Graveney	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of JULY 2017
Bonham Drive	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Heard Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
The Leas	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Rowetts Way	Eastchurch	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Thanet Way	Dargate	Replacement of 1 no sign post complete with LED Downflood	Works are currently being programmed & expected for completion by the end of JULY 2017
Arundel Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Burnup Bank	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Appleford Drive	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017



Blaxland Close	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Davie Close	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Thistle Walk	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Vaughan Drive	Kemsley	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of JULY 2017
Wildish Road	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of JULY 2017
Westockers Hill	Boughton	Replacement of 2 no street lights complete with LED Lanterns	Works are currently being programmed & expected for completion by the end of JULY 2017
Belmont Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Eurolink Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Borden Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Laxton Way	Faversham	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Dolphin Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017

Clarence Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works are currently being programmed & expected for completion by the end of JULY 2017
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	COMPLETED
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Highsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Warden Road	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following damage caused by the recent Storm Katie.	Works are currently being programmed & expected for completion by the end of JULY 2017
Manor Way	Eastchurch	Replacement of 1 no overhead pole bracket complete with LED Lantern following RTC.	COMPLETED
St Katherines Road	Halfway	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Scocles Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED

Southsea Avenue	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Sea Approach	Warden Bay	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Highsted Road	Sittingbourne	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Shurland Avenue	Leysdown	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED
Union Road	Minster	Replacement of 1 no overhead pole bracket complete with LED Lantern	COMPLETED

## **Appendix D – Traffic Systems**

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

<b>Traffic Systems - <i>Contact Officer: Toby Butler</i></b>		
<b>Location</b>	<b>Description of Works</b>	<b>Current Status</b>
High Street/ B2163 Bell Road, Sittingbourne	Refurbishment of traffic signal controlled junction	Proposed July 2017

## Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/2047	School Lane Iwade	Iwade	Provision of New Junction /Access for Housing Development	Remedial and maintenance works underway
SW/3038	Land at Chequers Hill Doddington	Doddington	Provision of Footway./Junction for Housing Development	Works completed – minor remedial works and Stage 3 Road Safety Audit to be carried out
SW/003028	Ospringe Cof E School Water Lane Faversham	Ospringe	Provision of Revised Vehicle Access	Certificate 1 Issued on 12 Months Maintenance Period
SW/2045	Mill Way, Sittingbourne	Sittingbourne	New traffic signals associated with new supermarket	Works Completed Adoption will take place once retail park UKPN account resolved
SW/3037	Stickfast Lane Iwade	Iwade/Bobbing	Provision of Passing places and new access for Brick Clay extraction Orchard Farm	Certificate 1 Issued on 12 Months Maintenance Period
SW/3027	Tunstall Road Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Certificate 1 Issued on 12 Months Maintenance Period
SW/003055	Scocles Court	Minster on Sea	New access to Private Housing development	Technical vetting underway
SW/003056	Sittingbourne Community College Canterbury Road Murston	Sittingbourne	New access for School bus drop off park	Technical Vetting underway
SW/003025	Sheppey Way Iwade	Iwade	Provision of New Junction/Access for Housing Development	Works Underway
SW/003003	Thomsett Way Queenborough - Morrisons Store - PFS Junction	Queenborough	Drainage diversion within Highway verge	Design of works agreed

SW/3046	Power Station Road Halfway Sheppey	Minster on Sea	Provision of Private Housing development Junction and Traffic Calming	Agreement being prepared
SW/003007	Rushenden Road Queenborough	Queenborough	Replacement of Footway on frontage to HA Development	Final inspection to be carried out then Adoption
SW/003009	Wyllie Court	Milton	Reconstruction of existing Turning area for Housing development	Certificate 1 issued on 12 Months maintenance period
SW/3043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Works underway
SW/003054	Ceres Court	Sittingbourne	Provision of New Housing site access road	Technical Vetting being carried out
SW/003047	The Old Dairy Halfway	Sheppey	Provision of New entrance to Private Housing Site	Technical Vetting completed awaiting return of signed Agreement.
SW003048	Parsonage House School Lane Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Agreement in place works underway
SW/003049	Sunny View Scocles Road Minster	Minster on Sea	Provision of entrance to Private Housing Site	Works completed awaiting Stage 3 Safety Audit
SW/003050	Love Lane/Graveney Road Faversham	Faversham	Provision of New Signalised Junction to A2 Junctions to Love Lane/Graveney Road	Initial design submission received
SW/003051	Sprit of Sittingborne Railway Station /Town Centre Highway Revisions	Sittingbourne	Provision of Revised Railway Station Access and Highway Layouts For New Cinema -M/S Car Park	Initial Design Submission received
SW/003052	Eurolink Phase 5 Swale Way Great Easthall	Sittingbourne	Provision of New Industrial Estate Road Junction Arm to Existing Roundabout	Agreement Instructed

SW/003053	Barge Way Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	Revised design submission awaited
SW/003035	109-111 Staplehurst Road Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Works underway
SW/003026	Attlee Way/Wyvern Close Sittingbourne	Milton	Provision of revised traffic calming and vehicle access for Housing developments	Works completed Certificate 1 to be issued then 12 months maintenance period
SW/0033024	Dover Street Sittingbourne	Sittingbourne	Revision of Vehicle Access to Lidl Store and footway revisions	Works complete awaiting Safety Audit
SW/003029	Thistle Hill Way Minster Sheppey	Minster on Sea	Provision of new Primary School Exit and Footpath	Certificate 1 Issued on 12 Months Maintenance Period
SW/003067	Western Link Road Faversham	Faversham	Provision of new roundabout/access for housing development	Initial design submission received
SW/003031	Lower Road Teynham	Teynham	Provision of new footway for housing development	Certificate 1 Issued - in Maintenance Period
SW/003033	Grove Ave/The Promenade Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Certificate 1 Issued - in Maintenance Period
SW/003030	West Street	Sittingbourne	Provision of HGV Delivery Vehicle Lay-By for Restaurant	Completion works still required
SW/003040	Otterham Quay Lane Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Agreement in place, Works underway
SW/003041	Larkrise Conyer Road Conyer	Teynham	Provision of footway to Small Housing Development	Agreement instructed and being prepared
SW/003034	Selling Road Faversham	Faversham	Provision of Access into Proposed Public	Letter of Agreement Signed awaiting programme of works

			House/Restaurant	
SW/003036	Wyvern Close Sittingbourne	Milton	Provision of Revised Footway and Access to Housing Development	Works completed Certificate 1 to be issued then 12 months maintenance period
SW/003032	Old Water Works Site Rook Lane Keycol Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Technical Vetting of Design Submission



## Appendix F – Transportation, PROW and Safety Schemes

The Schemes Planning & Delivery Team is implementing a number of schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion, or improving road safety). Contact Officer – **Jamie Watson**

<b>CASUALTY REDUCTION MEASURES</b> Identified to address a known history of personal injury crashes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
None to report at this time			

<b>INTEGRATED TRANSPORT SCHEMES</b> Local Transport Plan funded non-casualty reduction schemes			
<b>Road Name</b>	<b>Parish</b>	<b>Description of Works</b>	<b>Current Status</b>
A2 / A251 junction	Faversham	Junction improvement, to ease congestion	KCC are carrying out revised traffic modelling, around the two options of roundabout or traffic lights, in order to further inform the decision of which construction option KCC would want to pursue.  Discussions are still ongoing with regards localised developments, including Perry Court, and S106 contributions.
Bobbing Village School	Bobbing	School safety zone. Provision of part time 20mph zone	Advisory 20mph limit and other school safety measures complete. Speed survey has been completed and the results are being analysed.
A2 Canterbury Rd (adj. Murston Rd)	Sittingbourne	Pedestrian crossing island	Handed over for construction in the Summer of 2017
The Brents area	Faversham	There are a number of locations where the provision of dropped kerbs is required	Handed over for construction in the Summer of 2017

**THIRD PARTY TRANSPORT SCHEMES**

Third party funded non-casualty reduction schemes

Road Name	Parish	Description of Works	Current Status
None to report at this time			

**Appendix G – Public Rights Of Way**

<b>Public Rights of Way – Contact Manager- Andrew Hutchinson</b>			
Path No	Parish	Description of Works	Current Status
ZF3	Faversham	Surface Improvements	Works scheduled Summer 2017
ZR614	Boughton under Blean	Revetments works to stop path sliding into stream	Planned for 2017/18- specifications currently being drawn up
ZR171	Bredgar	Surface improvements	Works complete
ZR147	Tunstall	Surface improvements- had to halt works through winter due to wet ground conditions	Works underway

**Appendix H – Bridge Works**

<b>Bridge Works – Contact Officer Katie Moreton</b>			
Road Name	Parish	Description of Works	Current Status
No works planned			

## Highway Improvement Schemes Progress Report

### Appendix F – Combined Member Fund

#### Combined Member Grant programme update for Swale Borough Council

The following schemes are those which have been approved for funding by both the relevant Member and by Roger Wilkin, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- Handed over for delivery
- Recently completed on site.

The list is up to date as of **7<sup>th</sup> June 2017**

The details given below are for highway projects only. This report does not detail

- Contributions Members have made to other groups such as parish councils
- Highway studies
- Traffic / non-motorised user surveys funded by Members.

More information on the schemes listed below can be found via Kent Gateway, the online database for all Combined Member Grant schemes and studies, or by contacting the Schemes Project Manager for the Swale District.

#### 2016/17 Combined Member Grant Highway Schemes

##### Roger Truelove

Details of Scheme	Status
<b>16-MHF-SW-7 &amp; 16 Homewood Avenue</b> Install measures to deter parking at junction	<b>Double Yellow Lines with SBC to progress Traffic Regulation Order</b>
<b>16-MHF-SW-6 Albany Road</b> Install pedestrian warning signs	<b>Completed</b>
<b>16 – MHF-SW- 12 Regis Crescent</b> Dropped Kerbs x 2	<b>Completed</b>

##### Mike Baldock

Details of Scheme	Status
<b>15-MHF-SW – 15 Various locations</b> Implement double yellow lines	<b>Completed</b>

**Lee Burgess and Roger Truelove (shared scheme)**

<b>Details of Scheme</b>	<b>Status</b>
<b>15-MHF-SW – 10 School Lane Iwade</b> School Keep Clear Marking	<b>Lining works completed. Further signage still to be installed.</b>

---

## **1.1 Legal Implications**

1.1.1 Not applicable.

## **1.2 Financial and Value for Money Considerations**

1.2.1 Not applicable.

## **1.3 Risk Assessment**

1.3.1 Not applicable

---

Contact: Kirstie Williams / Alan Blackburn 03000 418181