

To: Swale Joint Transportation Board
By: KCC Highways, Transportation & Waste
Date: 21st June 2021
Subject: Highways Forward Works Programme: 2021/22 and 2022/23
Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2021/22 and 2022/23.

Kent County Council has recently published a forward works programme for the next five years covering planned maintenance of our highway assets. It is in two parts: the first concerns the next two years (2021/22 - 2022/23), and most of the sites included have already been verified by our engineers. The second part relates to years three to five of our five-year programme (2023/24 - 2025/26), and is largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally funded schemes**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Public Rights of Way – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Highway Manager Mid Kent
Alan Blackburn	Swale District Manager
Alan Casson	Strategic Asset Manager
Earl Bourner	Drainage Asset Manager
Neill Coppin	Structures Operations Team Leader
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic & Network Solutions Asset Manager
Jamie Hare	Development Agreements Manager
Jamie Watson	Schemes Programme Manager

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – Contact Officer Byron Lovell			
Road Name	Parish	Extent of Works	Current Status
A2 London Road	Norton, Buckland and Stone	Norton Crossroads	Completed
Quinton/Vicarage Road	Sittingbourne	From Laxton Way to Knightsfield Road	Completed
High Street	Sheerness	From Victoria street to Bridge	Completed
A249 Bobbing Interchange	Bobbing	<u>Retexturing</u> Gyratory	Completed
B2040 Quay Lane	Faversham	Court St to Bridge Rd	Programmed 25 th June 2021
A299 Thanet Way	Staplestreet	Brenley Corner to Staple Street (Coastbound)	Programmed 21 st June 2021
A2 Boyces Hill	Sittingbourne	Eden Meadow to Keycol Farm House	Programmed 21 st September 2021
B2005 Grovehurst Interchange	Kemsley	Bridge over A249	To be programmed Summer 2021
Canterbury Road (Boughton Hill)	Boughton-under-Blean	<u>Stabilisation Works</u> East of Staplestreet Road	To be programmed
Footway Improvement - Contact Officer Neil Tree			
Road Name	Parish	Extent and Description of Works	Current Status
Leysdown Road	Leysdown	<u>Footway Reconstruction</u> From the junction with Warden Bay Road to approx. o/s the exit of the bus layby (North side).	To be designed and Programmed.

Queensway and Coats Avenue (Phase 2)	Sheerness	<u>Footway Reconstruction</u> Entire extent of Coats Avenue and the remaining sections of Queensway not completed in Phase 1	To be designed and Programmed.
Bramley Ave	Faversham	<u>Footway Protection Treatment</u> Including Worcester Close, Laxton Way, Russet Avenue, Blenheim Avenue. (exact extents to be defined at design stage.	To be designed and programmed.
Noreen Avenue	Minster-on-Sea	<u>Footway Protection Treatment</u> Entire Length	Completed
Longridge	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Step Style	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Penn Close	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
Fairleas	Sittingbourne	<u>Footway Protection Treatment</u> Entire Length	Completed
London Road	Faversham	<u>Footway Protection Treatment</u> From the junction of Love Lane to Preston Avenue	Postponed until 2022 due to A251/A2 road works.

Leysdown Road	Leysdown	<u>Footway Reconstruction</u> From the junction with Warden Bay Road to approx. o/s the exit of the bus layby (North side).	To be designed and Programmed.
---------------	----------	--	--------------------------------

Surface Treatments - Contact Officer Jonathan Dean

Road Name	Parish	Extent of Works	Current Status
Head Hill	Graveney with Goodnestone	From A2 to Sportsman Pub	Programmed for July 2021
Parsonage Stocks Road	Throwley	Bagshill Road to Old Badgins Road	Programmed for July 2021
Hickmans Green (Horselees)	Boughton Under Blean/Dunkirk	Snake Lane to Thunderhill Business Park	Programmed for July 2021
Hearts Delight Road	Tunstall	From Wrens Road to Bredgar Road	To be Programmed
Scotts Lane	Painters Forstal	From Hansletts Lane to Eastling Road	Programmed for July 2021
Crouch Lane	Selling	Selling Road to South Street	Programmed for July 2021
South Street	Dunkirk	From Church to Nine Ash Lane	To be Programmed
Breach Lane	Upchurch	Landrail Road to Home Farm	Programmed for July 2021

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Earl Bourner</i>			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Snipeshill, Sittingbourne	Flood and Water Management Team and Highways Joint assessment of existing drainage system at open space by Greenways.	KCC FWM Team progressing design with Project Centre Consultants.
Bell Road	Sittingbourne	Flood and Water Management Team led drainage improvement to reduce flood risk to Glovers Crescent and Bell Road outside the hospital	Works Complete
Church Lane	Newington	CCTV survey of gullies and associated pipework due to local flooding of cellars	Only minor defects found in highway drains. No further issues reported at this location.
Blind Mary's Lane / Swanton Street	Bredgar	Improvements to existing gully system following previous soakaway improvement	With engineer to develop proposal and agree suitable working window with streetworks team
Canterbury Road	Faversham	Repairs to existing drainage system	Job passed to contractor
Crosier Court	Upchurch	Soakaway cleanse	Works Completed
South Bush Lane	Rainham	Improvement to gully system following deep bored soakaway installation	Works Completed
Cowstead Corner Roundabout	Minster-on-Sea	Repairs to damaged kerb drain units around roundabout	With engineer to raise works order
Lansdown Road & Coombe Drive	Sittingbourne	Consultant commission to review flood risk in the Vincent Park Estate and produce outline measures to increase standard of protection against flooding	Outline Design Complete. Ground investigations and surveys passed to contractor.
Bull Lane	Newington	Desilting of existing drainage pond	Job passed to contractor
Tonge Corner Road	Tonge	Additional drainage improvement to reduce surface water flood risk to property	Trial holes complete. With engineer to progress further works.
Ashtead Drive	Bapchild	Cleaning and testing of existing soakaways completed. Drainage improvement likely to be	Outline design complete. To be reviewed by Team Leader.

		required due to ongoing flooding issues	
Lower Road	Brambledown, Minster-on-sea	CCTV survey of highway drainage due to ongoing flooding issues west of farm shop. Flooding to east outside FCC Environment already resolved.	Works Completed. Further issues reported nearer farm shop. Further surveys planned.
Warden Road	Eastchurch	Site inspected due to ongoing flooding issues. Majority of flooding being caused by field run-off. CCTV survey of highway assets has been carried out.	Works in progressing 1 st June for 2 weeks.
Grovehurst Road	Iwade	Investigation of flooding issue at gateway into Iwade identified damaged pipe	Works Completed.
Sheerstone	Iwade	Improvement to highway drainage to discharge downstream of culvert rather than upstream side	Job to be passed to contractor June 2021.

Appendix C – Street Lighting

Structural testing of KCC owned street lights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – Contact Officer Sue Kinsella			
Road Name	Parish	Description of Works	Status
The Broadway	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
The Mead Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Clyde Street	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Halfway Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Scarborough Drive	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Oak Drive	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Thorn Hill Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
<u>Love Lane</u>	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Murston Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Harris Gardens	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Eagles Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Roonagh Court	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Sunnybank	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Blackthorne Road	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July

Staplehurst Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Castle Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Warden Bay Road	Leysdown	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Swale Way	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
The Leas	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Unity Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Glebe Lane	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Satis Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Windmill Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Volante Drive	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Shortlands Road	Sittingbourne	Replacement of 6 no street lights complete with LED Lanterns	Completed
Millcourt	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Merlin Close	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Canterbury Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Conduit Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Peregrine Drive	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Stanhope Avenue	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	Completed
South Avenue	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed

Walsby Road	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Broom Road	Sittingbourne	Replacement of 8 no street lights complete with LED Lanterns	Completed
All Saints Avenue	Sittingbourne	Replacement of 4 no street lights complete with LED Lanterns	Completed
George Street	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	Completed
Bracken Court	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Completed
Hutching Close	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	Completed
Fairservice Close	Sittingbourne	Replacement of 5 no street lights complete with LED Lanterns	Completed
London Road	Sittingbourne	Replacement of 8 no street lights complete with LED Lanterns	Works awaiting programming by the end of July
Lower Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
Royal Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Completed
Strode Crescent	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of July
School Lane	Bapchild	Replacement of 1 no street light complete with LED Lantern	Completed
Newcomen Road	Sheerness	Replacement of 1 no street light complete with LED Lantern	Completed

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Swale Borough, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 20/05/2021.

CASUALTY REDUCTION MEASURES			
Identified to address a known history of personal injury crashes			
Road Name	Parish	Description of Works	Current Status
A2 London Road JW Faversham Road	Norton, Buckland and Stone	Vegetation Clearance, High friction surfacing and signage	Detailed design stage
Lower Road JW Queenborough Road	Queenborough	Road markings and signage removal	Detailed design stage
Lower Road JW Scoccles Road	Minster on Sea	Road Markings, signage installation and vegetation clearance	Detailed design stage
High Street JW Bull Lane	Newington	Speed reduction, implementation of 1 way	Outline design stage
Dover Street JW West Street	Sittingbourne	Road marking refresh	Programmed for end of July.
Queenborough Road JW Belmont Road	Minster on Sea	Road Markings and additional warning signs	Detailed design stage

INTEGRATED TRANSPORT SCHEMES			
Local Transport Plan funded non-casualty reduction schemes			
Road Name	Parish	Description of Works	Current Status
Tonge Road, Murston	Sittingbourne	Traffic calming scheme	Outline design stage
Dark Hill/ Stonebridge Pond	Faversham	Footway widening, crossing improvements	Outline design stage
Staplehurst Road	Sittingbourne	Continuous footway remedial works	Detailed design stage

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/2047	School Lane, Iwade	Iwade	Provision of New Junction /Access for Housing Development	Minor remedial/maintenance works required by developer to progress Cert 1
SW003014	Frognal Lane, Teynham	Teynham	New footway and access to housing development on Frognal Lane	Letter of Agreement in place. Works completed. Remedial works required. Date for remedials TBC by developer
SW/003024	Dover Street, Sittingbourne	Sittingbourne	Revision of Vehicle Access to Lidl Store and footway revisions	Road Safety Audit Stage 3 undertaken. RSA Report comments to be addressed by developer. Minor remedial works to be carried out. Scheme being progressed by Default S38 & S278 Agreement Specialists. Date for remedials TBC
SW/003025	Sheppey Way, Iwade	Iwade	Provision of New Junction/Access for Housing Development	Remedial/maintenance works required by developer to progress Cert 1
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works. Awaiting confirmation from Developer that these have been completed.
SW/003028	Ospringe Cof E School, Water Lane, Faversham	Ospringe	Provision of Revised Vehicle Access	Works Completed Serving Maintenance Period
SW/003032	Old Water Works Site, Rook Lane, Keycol, Bobbing	Bobbing	Provision of Revised Footway and Access to Housing Development	Agreement in place. Outstanding remedial works required. H&S File, As-Built Drawings and RSA Stage 3 req'd
SW/003033	Grove Ave/The Promenade, Leysdown on Sea	Leysdown	Revision of Surface Water Drainage	Works Completed. End of Maintenance Inspection carried out. H&S File & As-Built Outstanding.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing	Scheme being progressed by Default S38 & S278 Agreement Specialists. KCC awaiting update.

			developments	
SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	Remedial and completion works still required. Awaiting confirmation of date for these.
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Works Completed. Serving Maintenance Period.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3 required following completion of remedials.
SW/003046	Power Station Road, Halfway, Sheppey	Minster-on-Sea	Provision of Private Housing development Junction and Traffic Calming	Still awaiting Road Safety Audit Stage 3 to be carried out (owing to impact of Covid-19 pandemic). Minor completion works required prior to Certificate 1.
SW/003047	The Old Dairy, Halfway	Sheppey	Provision of New entrance to Private Housing Site	End of Maintenance Inspection carried out. Awaiting H&S File, as-Built Drawings to progress Certificate 2.
SW003048	Parsonage House, School Lane, Newington	Newington	Provision of New Access to Housing site and Traffic Calmed footway crossing	Remedial works carried out. Awaiting Material Testing Results, H&S file and As-Built Drawings to progress Certificate 1.
SW/003049	Sunny View, Scocles Road, Minster	Minster-on-Sea	Provision of entrance to Private Housing Site	Certificate 1 issued. Serving Maintenance Period.
SW/003051	Spirit of Sittingbourne SECTION 3 Milton Rd, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003053	Barge Way, Kemsley	Sittingbourne	Provision of Revised Access Arm from Existing Roundabout	Certificate 1 issued. Serving Maintenance Period.
SW/003055	Scocles Court	Minster-on-Sea	New access to Private Housing development	S278 Certificate 1 (partial) issued – End of Maintenance Inspection. Remedials and outstanding

				works (relating to boundary wall obstruction) required - date TBC
SW/003056	Sittingbourne Community College, Canterbury Road, Murston	Sittingbourne	New access for School bus drop off park	S278 Certificate 1 issued – Serving Maintenance Period.
SW/003057	Spirit of Sittingbourne SECTION 6 Eurolink Way Retail Access - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Access for Retail Park	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003058	Spirit of Sittingbourne SECTION 6 Milton Road - Town Centre Highway Revisions	Sittingbourne	Provision of Pelican Crossing Upgrade for Existing Zebra Crossing	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Agreement in place. Works underway.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Agreement in place. Remedial works required. V/C remedial works completed satisfactorily; footway surfacing and MH resetting on Gazehill Avenue required once Southern Water rectify collapsed brickwork in chamber Date for outstanding remedials TBC.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. RSA Stage 3, H&S File & As-Built Drawings required.
SW/003071	Spirit of Sittingbourne SECTION 5 West St, Station St - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for	Remedial works undertaken. Final remedial works to 1no. ped crossing to prevent ponding prior to

			small housing development	Cert 1.
SW/003077	Spirit of Sittingbourne SECTION 4 Station St, St Michaels Rd - Town Centre Highway Revisions	Sittingbourne	Provision of Revised Highway Layouts For New Cinema -M/S Car Park-Access Works	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued – Serving Maintenance Period.
SW/003082	Brogdale Road, Ospringe	Ospringe	Provision of Access Road to new Housing Development	Agreement in place. Works underway.
SW/003085	Brogdale Road, Ospringe	Faversham	Provision of temporary construction access for housing development	Agreement in place. Works underway.
SW/003087	A251 Ashford Rd & A2 London Rd, Faversham	Faversham	Provision of Roundabout access to Housing Development	Works Completed. Cert 1 issued. Serving Maintenance Period.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1.
SW/003090	Minster Road, Minster, Sheppey	Minster-on-Sea	Provision of Access for new small Housing Development	Letter of Agreement in place. Works underway.
SW/003091	Eurolink Way, Milton Road, Sittingbourne	Sittingbourne	Footway Access to Retail Development	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC

SW/003094	Nova, Graveney Road, Faversham	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	Agreement in place for temporary access. Full S38 Agreement now in place for internal roads. Works underway.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by developer.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Design Technical Submission to be Re-Submitted by developer. Still awaiting.
SW/003104	Spirit of Sittingbourne Section 1 – St Michaels Road	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003105	Spirit of Sittingbourne Section 2 – St Michaels Road/Dover Street/Fountain St	Sittingbourne	Traffic Calming and access to new Housing development	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway and Access for Small Housing development	Letter of Agreement in place for construction access. Works underway.
SW/003109	Spirit of Sittingbourne – Street Lighting Michaels Road/Dover Street/Fountain St Milton Road	Sittingbourne	Street Lighting Submission for Overall Sprit of Sittingbourne Schemes	Certificate 1 issued. End of Maintenance period imminent. Inspection forthcoming.
SW/003110	Spirit of Sittingbourne – Retaining Wall Fountain St	Sittingbourne	Fountain Street turning Area Retaining Wall	S278 Certificate 1 issued – Serving Maintenance Period
SW/003115	Regis House, New Road, Sheerness	Sheerness	New vehicle access and footway to industrial development	Agreement not yet in place. Awaiting confirmation of developer details to finalise Agreement.
SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Default proceedings taken as works not completely to acceptable standard within Agreement timeframe. Highways to appoint contractor to complete outstanding remedial works to adoptable standard upon receipt of default notice

				payment & carry out RSA Stage 3.
SW/003118	Grovehurst Road, Sittingbourne	Sittingbourne	Provision of Access for new small Housing Development	Works Completed. Cert 1 issued. Serving Maintenance Period.
SW/003119	Station Street, Delivery Road Access, Sittingbourne	Sittingbourne	Footway alongside of delivery road through to High Street	S278 Certificate 1 issued – Serving Maintenance Period
SW/003141	Stones Farm, Canterbury Road, Bapchild	Bapchild	Traffic Signal Junction and Access for Private Housing Development	Agreement in place. Works underway.
SW/003191	Admirals Walk, Halfway, Sheppey	Halfway	Highway Drainage and Access works for new Housing Development	Initial Design Submission received. Tech Acceptance not granted.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. Serving Maintenance Period. End of Maintenance Inspection due end of June 2021
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway.
SW/003205	Wellesley Road, Sheerness	Sheppey	Existing footway modifications created by new terraced housing to street frontage.	Letter of Agreement in place. Remedial works and RSA 3 required prior to issue of Cert 1.
SW/003260	Leaveland Corner, Faversham	Leaveland	Minor road widening and access for small housing development	Works complete – As-Built required prior to issue of Cert 1.
SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Agreement in place. Works underway.
SW/003400	Lucas Close, Queenborough	Queenborough	Provision of access for private housing development.	End of Maintenance Inspection due end of May 2021.

SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Agreement in place. Works complete. Minor remedial items required following RSA3. Remedials on-going.
SW/003337	Chequers Road, Minster, Sheppey	Minster-on-Sea	Frontage Footway for Small Housing development	Letter of Agreement in place. Awaiting works start date confirmation following change of contractor.
SW/003416	The Old School, London Road, Dunkirk	Dunkirk	Bellmouth highway works for proposed Residential Development of 6no. units with associated parking and external works.	S278 Technical Acceptance granted. Awaiting Cost of Works figure to calculate agreement fees. Agreement drafting in progress.
SW/003418	Lydbrook Close, Sittingbourne (junction with London Road/A2)	Sittingbourne	Footway improvement works at the junction of London Road (A2) including footway resurfacing, new kerbing, pedestrian crossing point and minor kerb realignment on the Lydbrook Close nearside approach to London Road.	S278 Technical Vetting Underway. Awaiting updated design submission.
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 146 no. housing development and associated highway works.	S278 Technical Acceptance granted. Agreement drafting in progress.
SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Awaiting works start date confirmation.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Stage 1 submission received and review underway by Development Planners.

SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	Technical Vetting underway. Awaiting revised submission.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	Technical Acceptance granted & Letter of Agreement drafting underway. Planning Permission subsequently quashed by Secretary of State – awaiting validated permission from LPA
SW/003423	The Slips, Scocles Road_Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	Stage 2 Design submission received. Tech vetting underway – awaiting revised submission

Appendix F – Bridge Works

Bridge Works – Contact Officer: Neill Coppin			
Road Name	Parish/Town	Description of Works	Current Status
No works planned			

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
B2008 Minster Road near Lowfield Street, Halfway	Renewal and upgrade of traffic signal controlled crossing	Proposed August 2021
A250 Halfway Road near School Access, Halfway	Upgrade existing crossing to near-sided Puffin	Proposed August 2021
A2 The Street near School Lane, Bapchild	Renewal and upgrade of traffic signal controlled crossing	Proposed August 2021

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale Borough.

The following schemes are those, which have been approved for funding by both the relevant Member and by Simon Jones, Director of Highways, Transportation and Waste. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 18/05/2021.

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the District Manager for the Swale Borough, Alan Blackburn.

2020/21 Combined Member Grant Highway Schemes- none outstanding

Appendix I – Public Rights of Way

Public Rights of Way – Contact Officer – Matthew Fox			
Path No	Parish	Description of Works	Current Status
ZS9 – Just north of Parish Road ME12 3NU. Small section surfaced as you cross bridge and path turns in south east direction.	Minster	Compacted stone path to be made up to remove trip hazard	Works complete
ZSX77 Path runs next to the A249 north end postcode for works is ME12 1SR and runs to steps further south.	Sheerness	Elevated footpath to be repaired and resurfaced with tarmac finish	Works complete

1.1 Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/ Alan Blackburn 03000 418181