

To: Swale Joint Transportation Board

By: KCC Highways and Transportation

Date: 6th October 2025

Subject: Highways Forward Works Programme: 2024/25 and 2025/26

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Road Markings – see Appendix I

Street Works – See Appendix J

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Daniel Cannon-Skeet	Swale Highway Manager
Alan Casson	Strategic Asset Manager
Carol Valentine	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Machine Resurfacing – <i>Contact Officer Byron Lovell</i>			
Road Name	Parish	Extent of Works	Current Status
Court Street (Phase 2)	Faversham	<u>Carriageway Preservation</u> Renewal of grouting to setts. Sections between Crescent Road and Market Place.	Completed
High Street	Sittingbourne	Maintenance of various ramp approaches to the tabletops along the length of the High Street	Completed
A299 Thanet Way	Hernhill	Coastbound Dargate Services - Plumpudding Overbridge to Coastbound onslip near Starbucks	Completed
A299 Slip Roads	Graveney and Goodnestone	On and Off Slips at Brenley Corner	Completed
A2 Canterbury Road (Fox Hill)	Sittingbourne	Vincent Road to Meadowfield School	Programmed 6 th November 2025
Vincent Road	Sittingbourne	Whole Extents	Currently proposed for financial year 2025/26

Warden Road	Eastchursh	Plough Road to Caravan Park Entrance	Currently proposed for financial year 2025/26
Footway Improvement - <i>Contact Officer Neil Tree</i>			
Road Name	Parish	Extent and Description of Works	Current Status
Brook Road	Faversham	<u>Footway Reconstruction</u> Entire Extents	Works commenced and on-going
Jefferson Road	Sheerness	<u>Footway Reconstruction</u> From the junction with St. James Street to Unity Street (eastern side only)	Completed
Sheppey Way	Minster-on-Sea	<u>Footway Reconstruction</u> Section of footway approx. 500m south of the Lower Road roundabout	Designed and to be Programmed
Manor Close	Queenborough	<u>Footway Reconstruction</u> Entire extent of adopted highway section.	Works commenced and on-going
London Road	Sittingbourne	<u>Footway Reconstruction</u> Sections between Victoria Road and London Road Trading Estate	Currently proposed for financial year 2026/27
Springhead Road	Faversham	<u>Footway Reconstruction</u> Exact extents to be defined at design stage	Currently proposed for financial year 2026/27

Warden Road (Phase 1)	Eastchurch	<u>Footway Reconstruction</u> Sections between Plough Road and Shureland Holiday Park	Currently proposed for financial year 2026/27
Warden Road (Phase 2)	Eastchurch	<u>Footway Reconstruction</u> Section between The Retreat Holiday Park and the property "Sandwalker Cottage"	Currently proposed for financial year 2026/27
Cross Lane	Faversham	<u>Footway Preservation</u> The alley running between South Road and Bank Street	Currently proposed for financial year 2026/27
Elliot's Place	Faversham	<u>Footway Preservation</u> Alleyway parallel to St Marys Road	Currently proposed for financial year 2026/27
Graveney Road	Graveney	<u>Footway Preservation</u> from just west of the speed limit sign at Goldfinch Drive to Homestall Lane	Currently proposed for financial year 2026/27
Whitstable Road	Gravenay	<u>Footway Preservation</u> Sections between the junction with Head Hill Road to Homestall Lane	Currently proposed for financial year 2026/27

Surface Treatments - Contact Officer Aaron Dival

Surface Dressing

Road Name	Parish	Extent of Works	Current Status
Pond Farm Road	Borden	Oad Street to School Lane	Completed Summer 2025
Broad Oak Road	Milstead	Ruins Barn Road to Stat Express Entrance	Unable to complete due to roadspace
Lower Road	Teynham	Hempstead Lane to Froggnal Lane	Completed Summer 2025
Canterbury Road	Boughton	from Chalkey Road to Staple Street	Completed Summer 2025

<i>Micro Surfacing</i>			
Highsted Road	Sittingbourne	Swanstree Avenue to Bell Road	Completed Spring 2025, ancillary works remain
Ruins Barn Road	Tunstall	Broad oak Rd to Cromer Road	Unable to complete due to emergency gas works
The Street	Newnham	Area not surface dressed last season 30mph-30mph	Completed Spring 2025, ancillary works remain
Norton Lane	Teynham	A2 to Provinder Lane	Completed Spring 2025, ancillary works remain

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Carol Valentine</i>			
Road Name	Parish	Description of Works	Current Status
Berkeley Close	Dunkirk	Installation of filter drain	Works completed
Wildmarsh Road	Luddenham	Replacement of existing highway drains and pipework	Works completed, further works required
Oad Street	Bredgar	Repair to existing drainage system	Works complete
Basser Hill	Lower Halstow	Repairs and investigation into existing drainage system	Works completed
New Road	Sheerness	Repairs to existing drainage system	Works completed
Oak Lane	Minster	Replacement culvert	Works programmed for September 2025
Chapel Street	Minster	Repairs to drainage system	Works programmed for November 2025

Berridge Road	Sheerness	Repairs to drainage system	Works to be programmed
------------------	-----------	----------------------------	---------------------------

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Status
Goldfinch Close EGAX005/351	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025
Main Road EMDN010	Queenborough	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
High Street EHBP003	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Frognal Lane EFCC003	Teynham	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Milton Road EMCL099	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Brewery Road EBDZ002	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Sherwood Close ESCI003	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
New Road ENAM019	Sheerness	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Marine Parade EMAW024	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Avenue of Remembrance EADV024	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Preston Park EPDP011/014	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025

Leysdown Road ELDH004	Leysdown	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Station Road ESFI010	Teynham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Green Porch Close EGBM001	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Ivy Leaf Passage EIAE303	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Hilton Close EHIC008/009	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025
Delamark Road EDAT005	Sheerness	Replacement of 1 no street light complete with LED Lantern	COMPLETED
North Lane ENBG004	Faversham	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Bonham Drive EBHF010	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	COMPLETED
Eurolink Way EEBG006	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Lower Road ELDX007	Minster	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Horsford Walk EHEH301/303	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025
Borden Lane EBCR014	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Hazebrouck Road EHAY451/052	Faversham	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025

Staplehurst Road ESIS005	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Leysdown Road ELDH038	Leysdown	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Grovehurst Road EGCA590	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Canterbury Road ECFY011/013	Sittingbourne	Replacement of 2 no street lights complete with LED Lanterns	Works awaiting programming by the end of November 2025
West Street EWEM006	Sittingbourne	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025
Turnstone Close ETEU001	Iwade	Replacement of 1 no street light complete with LED Lantern	Works awaiting programming by the end of November 2025

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Road Safety and Active Travel Team is implementing schemes within the Swale District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 29th August 2025.

Local Transport Plan Funded Schemes		
Road Name	Description of Works	Current Status
25-SW-PAR-1957 Various Roads, Borden	20mph Scheme	Design in progress. Expected delivery September 2025.
Casualty reduction measures (reactive) Swale,		
22-SW-CRM-66 Sheppey Way Bobbing Apple Services/ McDonalds	Junction improvements to assist vehicles turning right at priority junction.	Design in progress. Expected delivery Autumn 2025.
25-SW-CRM-1777 Barton Hill Drive, Minster-on-Sea	Junction Improvements	Design in progress for reshaping of footway to add entry deflection to roundabout and improve turning movement into Barton Hill Drive. Currently consulting with Statutory Undertakers on the feasibility of proposed alterations to apparatus Expected delivery early 2026.
25-SW-CRM-1903 Sheppey Way, Iwade	Signing & Lining – Amending hatch markings and signage at junction with Old Ferry Road.	Works ordered. Expected delivery early October 2025.

Externally Funded Schemes

The Road Safety and Active Travel Team is implementing schemes within the Swale District, funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes			
Road Name	Description of Works	Source of Funding	Current Status
24-SW-PAR-1494 Plumford Road and Porters Lane, Ospringe	Width Restriction	Ospringe Parish Council/Kent County Council/Combined Member Grant	Works ordered. Expected delivery late October 2025.
24-SW-PAR-1301 Brogdale Road, Ospringe	Speed Limit Reduction to 30mph	Ospringe Parish Council/Kent County Council/Combined Member Grant	Works ordered. Expected delivery late October 2025.

Active Travel Fund (provided by Active Travel England)			
Road Name	Description of Works	Source of Funding	Current Status
Nothing to report			

Developer Funded (S106) Schemes			
Road Name	Description of Works	Source of Funding	Current Status
24-SW-S106-1596 A2 London Road, Faversham	New Controlled Crossing	Section 106	Investigating feasibility of suitable location.

Major Capital Programme

The Major Capital Programme team is implementing schemes within Swale district in line with Kent County Council's strategic targets with the road network.

Externally Funded Schemes			
Project Name	Description of Works	Source of Funding	Current Status
Grovehurst Junction	Remodelling the existing dumbbell junction to increase capacity by delivering a second bridge over the A249 to create a gyratory system and expanding the existing slip roads.	Housing Infrastructure Fund (Forward)	The new bridge is now open to traffic and the scheme remains on track for completion before the end of 2025.
Key Street Junction	Roundabout and Slip Road Improvement	Housing Infrastructure Fund (Forward)	The works are progressing well and to programme and the project is expected to complete in early 2026.

Appendix E – Developer Funded Works

Key:

	Technical Vetting Underway		Minor Works Outstanding
	S278 Agreement Not Progressed		Works in Default
	Works Outstanding		Site Adopted Recently
	Maintenance Period		File Closed

Developer Funded Works (Section 278 Works)				
File Ref.	Road Name	Parish	Description of Works	Current Status
SW/003027	Tunstall Road, Tunstall	Tunstall	New School access Traffic calming changes and footway Connection	Works Completed Serving Maintenance Period – Lighting remedial works required. Street Lighting Team instructed to proceed with lighting remedials and recharge to Developer. Contractor proceeding to take remedial works forward. Awaiting date for works.
SW/003035	109-111 Staplehurst Road, Sittingbourne	Sittingbourne	Provision of revised traffic calming and vehicle access for Housing developments	Scheme being progressed by Default S38 & S278 Agreement Specialists. Agreements & Structures awaiting update regarding retaining wall construction details (not as per agreed design). Developer to demonstrate built to adoptable standards. Stage 3 RSA undertaken. Discussions on- going with Developer through Default Specialists. Awaiting date for agreed remedial works by Developer. As the Developer is not cooperating Default Specialists to issue the bond claim to enable the case to be progressed. Pre-claim Letters issued to the Developer and Surety as required under the terms of the Agreement. Awaiting response from Developer/Surety.

SW/003040	Otterham Quay Lane, Upchurch	Upchurch	Provision of Right Turn Lane / Junction and Footway for Housing Development	As-Built amendments required. Remedial and completion works outstanding (inclusive of street lighting). Awaiting confirmation of date for these by Developer.
SW/003041	Larkrise, Conyer Road, Conyer	Teynham	Provision of footway to Small Housing Development	Remedial works still required prior to sign off. Awaiting confirmation of date for these by Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account.
SW/003043	34-40 Rushenden Road	Queenborough	Reconstruction of existing lay-by as new Footway	Confirmation of final remedial items having been actioned required from developer. RSA3/H&S File/As-Built Drawings required following completion of remedials. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.
SW/003061	Swale Way/Reams Way, Kemsley, Sittingbourne	NCP	Temporary Access Crossings across Footways for Soil Removal Works	Minor remedial items to be carried out. Date TBC for remedials by Developer prior to Cert 2.
SW/003067	Old Brickworks, Western Link, Faversham	Faversham	Provision of New Roundabout Access for Housing Development	Remedials complete. S278 Cert 1 issued on 23 November 2023. Serving Maintenance Period. End of Maintenance Inspection due this month. Remedial required – works underway, awaiting completion. Drainage Remedials and TRO elements outstanding prior to adoption. As-built and H&S File received Sept 2025. Street Lighting remedials outstanding and further lighting inspection required prior to adoption.
SW/003068	CRL, Canterbury Road, Sittingbourne	Sittingbourne	Revision of existing footways to proposed Retirement Home frontage	Outstanding remedial works completed acceptably by developer. H&S File & As-Built Drawings received October 2022. Certificate 1 issued October 2022. Serving Maintenance Period. End of Maintenance inspection due. Developer contacted for End of Maintenance Inspection –

				awaiting response. End of Maintenance Inspection carried out. Remedials works identified. Awaiting confirmation of date for remedials from Developer.
SW/003069	Rushenden Road, Queenborough, Sheppey	Queenborough	Provision of New Access for Housing Development	Footway remedials and street lighting syphers required. Minor resurfacing remedials required following RSA3 prior to Certificate 1. H&S File & As-Built Drawings received. Date TBC for remedials by Developer. Further snagging inspection required due to time elapsed – arranged for this month. Snagging Inspection undertaken. Remedials identified. Awaiting confirmation of date for remedials from Developer.
SW/003074	School Lane, Bapchild	Bapchild	Provision of Vehicle access and new footway connection for small housing development	End of Maintenance Inspection undertaken. Minor remedial items outstanding. Awaiting confirmation from Developer of date for these works prior to issuing Certificate 2.
SW/003081	Ham Road, Oare Road, Faversham	Faversham	Provision of Access Road to new Housing Development and Revision of Ham Road from Junction	S278 Certificate 1 issued. Street Lighting remedial works, H&S File and As-Built Drawings and minor remedial items still outstanding prior to Certificate 2.
SW/003086	Lower Road 3, Teynham	Teynham	Provision of Frontage Footway to small housing development	S278 Certificate 1 issued. Serving Maintenance Period. Subject to end of Maintenance Inspection. Remedials identified. Awaiting confirmation of date for remedials from Developer. File Closed owing to lack of response from Developer. Await for Developer to approach KCC for performance security held on account.
SW/003088	Leysdown Road, Eastchurch, Sheppey	Eastchurch	Provision of revised access for Wind Farm	End of Maintenance Inspection carried out. H&S File, As-Built Drawings req'd prior to issue of Cert 1. Remedial works identified. Awaiting confirmation of date for remedials from Developer.

SW/003090	Minster Road, Minster, Sheppey (Preston Skreens)	Minster-on- Sea	Provision of Access for new small Housing Development	Remedial works undertaken – subject to sign off inspection by KCC officer. Material Test Results and As-Built drawing required prior to issue of Cert 1.
SW/003092	Castle Road, Sittingbourne	Sittingbourne	New Access and footway to Industrial Units	Letter of Agreement in place. Significant remedial works agreed to be carried out. Date for remedials TBC by Developer. No response received from Developer since March 2021. Developer contacted by KCC in writing (August 2025) requesting update.
SW/003094	Nova, Graveney Road, Faversham (Tylman Place)	Faversham	Provision of Private Housing development Junction and Pedestrian Crossing	S278 Certificate 2 paperwork being progressed. Adoption imminent, subject to final inspection of minor civils and street lighting remedials. Street Lighting Sign-off received. Minor remedials outstanding. Awaiting confirmation of date for remedials from Developer. Drainage Vesting outstanding.
SW/003097	Crown Quay Lane, Sittingbourne	NCP	New Bell mouth access into Redrow Eurolink Way Site	Agreement in place. Works completed. Remedials outstanding prior to adoption. Awaiting confirmation of date for remedials from Developer.
SW/003101	Lower Road, Teynham	Teynham	Provision of Footway for small Housing Development	Technical approval given. Agreement not progressed by Developer. File closed as no further communications progressing this and planning permission expired January 2020.
SW/003103	Oak Lane, Upchurch	Upchurch	Traffic Calming/Footway Access to Small Housing Development	Agreement in place. Works Completed. RSA3, H&S file & As-Built Drawing required prior to issue of Cert 1 for Maintenance period. RSA3, H&S File and As-Built Drawings Received. Certificate 1 issued 26 March 2025. Serving Maintenance Period.
SW/003108	Chequers Road, Minster, Sheppey	Minster-on- Sea	Frontage Footway and Access for Small Housing development	SUPERSEDED BY SW003337 – File record to be closed.

SW/003117	North Street, Milton Regis	Sittingbourne	Permanent School Drop-off facility and Zebra crossing	Majority of planned remedial works completed. Minor remedial works outstanding. RSA3 undertaken and further remedial works required following same. As-Built Drawings, H&S File required prior to Certificate 1. Remedial works being instructed by KCC – due to commence February 2025 half-term. Majority of remedial works completed satisfactorily. Awaiting confirmation final outstanding remedial item complete prior to Cert 1.
SW/003118	Grovehurst Road, Sittingbourne	NCP	Provision of Access for new small Housing Development	S278 Certificate 1 issued. End of Maintenance Inspection carried out. Minor remedial works agreed with Developer. Awaiting confirmation of date from Developer for these works. Developer has gone into administration. KCC to notify administrators of outstanding items to progress adoption.
SW/003196	Church Road, Sittingbourne Golf Centre - Material Movements	Sittingbourne	Addition of passing places on Lomas Road, Church Road for Golf Centre Material Movements	S278 Certificate 1 issued. End of Maintenance Inspection undertaken. Minor remedial works required prior to issue of Certificate 2. Awaiting confirmation from Developer remedial works have been carried out. Further inspection required once all material movements have ceased to agree final remedial works. Further site inspection carried out and remedials agreed. Date for remedials TBC by Developer.
SW/003199	Swale Way, Great Easthall, Sittingbourne – Toucan	Sittingbourne	Provision of a Toucan Crossing for the Eurolink 5 Industrial Estate development	Technical Vetting underway. KCC awaiting revised submission.
SW/003202	Tylman Place, Graveney Road - LOA	Faversham	Formation of new entrance to development	Agreement in place. Works completed. File closed as superseded by S278 for SW/003094.

SW/003266	Station Road, Teynham	Teynham	New bellmouth on to station road, footway works, new lining and a build out.	Physical works completed. Partial installation of TRO lining completed – remaining section(s) to be installed in due course. RSA 3/ As-Built/H&S File required prior to Certificate 1. Further remedial works required following multiple trench reinstatements in new surfacing (carriageway and footway). Awaiting confirmation of date from Developer for these works. RSA 3 undertaken Feb 2024. RSA3 Report received, remedial items agreed. Date for remedials due to commence February 2025 half-term. Remedial works completed. Certificate 1 issued 21 February 2025. Serving Maintenance Period. End of Maintenance Inspection Undertaken August 2025 – minor remedial items identified. Awaiting confirmation of date for remedials from Developer.
SW/003267	Wises Lane, Sittingbourne	Borden	Amended alignment to Wises Lane for new housing developer and creating new bell mouth for Wises Lane	Agreement in place. Works underway.
SW/003294	Quinton Road, Sittingbourne	NCP	Mini roundabouts on Quinton Road access to site.	Agreement in place. RSA3 Remedial works and Street Lighting Remedials required prior to adoption. Awaiting confirmation of date from Developer for when these minor works will be completed to progress adoption.
SW/003314	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Widening to existing Belgrave Road prior to proposed S38 highway works relating to access arrangements to new development 153 no. housing development and associated highway works.	S278 physical works complete. Awaiting confirmation from Developer for date for remedial items, As-Built Drawings, H&S File + RSA3 prior to issue of Cert 1.

SW/003315	Belgrave Road, Minster-on-Sea	Minster-on-Sea	Temporary sales access	Letter of Agreement in place. Works completed. Access incorporated within SW003314 Agreement.
SW/003316	The Crescent Signalling, Belgrave Road, Minster-on-Sea	Minster-on-Sea	Signalling and junction improvements	Agreement in place. Works underway. H&S File, As-built Drawing, Drainage CCTV Survey and RSA3 required prior to issue of Cert 1.
SW/003318	Cooks Lane, Sittingbourne	Milton Regis	Access arrangements for new private housing development.	Carriageway resurfacing remedial works required prior to issue of Certificate 1. Remedial works undertaken. Awaiting H&S File and Design & Check Certificate prior to issue of Cert 1. H&S File received. Awaiting Design & Check Certificate prior to issue of Cert 1. D&C Cert received. Cert 1 issued 13 February 2024. Serving Maintenance Period. End of Maintenance period inspection due imminently. End of Maintenance inspection undertaken. Minor remedials identified – Developer advised of same. Awaiting confirmation of date for remedial works. Completion of remedials and Maintenance Deed for Retaining Wall required prior to issue of Cert 2. Remedial works completed August 2025. Final inspection to be undertaken prior to adoption to confirm works completed satisfactorily.
SW/003327	Love Lane Commercial Access, Faversham	Faversham	New commercial access bellmouth	Agreement lapsed. New Agreement needed. Awaiting response from Developer. Agreement not progressed by Developer. File closed November 2023.
SW/003366	Ham Road, Faversham	Faversham	New bell mouth into development	Agreement in place. Works completed. Remedial works outstanding. Street Lighting Remedials outstanding prior to adoption. Awaiting confirmation of date for remedial works from Developer.

SW/003419	The Thanet Way/Dargate Interchange, Hernhill, ME13 9EN	Hernhill	Bellmouth and frontage footway works to facilitate proposed development of 34 commercial units at The Thanet Way/Dargate Interchange, ME13 9EN	S278 Physical works completed January 2024. Awaiting test results, RSA3, H&S File, As-Built Drawing and Street Lighting Connections prior to issue of Cert 1. RSA3 Remedial works required prior to Cert 1. Awaiting confirmation of date from Developer for when these works will be completed. Remedial works completed. Cert 1 issued 26 September 2024. Serving Maintenance Period. End of Maintenance Inspection undertaken July 2025 – civils works completed satisfactorily. Outstanding Street Lighting Remedials and further lightning inspection required prior to adoption.
SW/003420	Aldi, Queenborough Road, Sheppey	Queenborough	Temporary Construction Access for new Aldi Store	S278 Letter of Agreement in place. Works completed. Access reinstated to soft landscaping and footway link incorporated within SW003486 Agreement.
SW/003423	The Slips, Scocles Road, Elm Lane, Minster-on-Sea	Minster-on-Sea	New footways, carriageway widening, gateway feature and 2no. bellmouth accesses on Scocles Road to facilitate access to new development of 62 no. residential dwellings.	S278 Agreement in place. Works underway by Developer.
SW/003427	A2 Canterbury Rd J/W Love Lane, Faversham	Faversham	New traffic signal controlled junction	Technical Acceptance granted. Agreement drafted and sent to Developer's solicitors for review/approval. S278 Agreement ready to be signed once road space permit agreed.
SW/003430	Love Lane, Faversham – Bus Stop	Faversham	New Bus Stop layby	S278 Agreement in place. Works underway by Developer. Remedial works (inclusive of street lighting) and H&S/As-built required prior to issue of Certificate 1. As-built drawing received.

				Lighting remedials and legal administration outstanding prior to Cert 1. Cert 1 issued 09 December 2024. Serving Maintenance Period.
SW/003432	Scocles Farm, Scocles Road, Minster-on-Sea	Minster-on-Sea	S278 Bellmouth and associated footway works to facilitate access to new development.	S278 Letter of Agreement in place. Awaiting confirmation from Developer of date works to commence.
SW/003435	ATS Site, Crown Quay Lane, Sittingbourne	NCP	New Footway/cycleway	S278 Agreement in place. Physical works completed. S278 Certificate 1 issued 09 July 2024. Serving Maintenance Period.
SW/003436	Chestnut Street, Sittingbourne	Borden	New bellmouth access	S278 Agreement in place. Works underway by Developer.
SW/003441	Pond Farm, Iwade, Sittingbourne – S278 Sheppey Way and Grovehurst Rd	Iwade	Road improvements on Sheppey way and Grovehurst Road, Sittingbourne, to facilitate access to new residential development at Pond Farm in the parish of Iwade. Sheppey Way traffic calming improvements comprising widening of the existing refuge island and associated road widening. New site access on Grovehurst Road with associated road widening and existing footway/cycleway to be extended to 3m in width and continue to Grovehurst Rd roundabout.	S278 Letter of Agreement in place for Sheppey Way (Grovehurst Road elements to be incorporated within Major Projects roundabout improvement scheme). Works commencement TBC by Developer.
SW/003442	Land at Southsea Avenue, Augustine Rd, Sexburga Drive, Minster-on-Sea	Minster-on-Sea	S278 highway works comprising bellmouth accesses, vehicular crossover accesses and footway works in Augustine Road, Sexburga Drive and Southsea Avenue, Minster-on-Sea, to	S278 Agreement in place. Works complete at Southsea Avenue. Works to Augustine Road and Sexburga Drive outstanding. RSA3, H&S, As-built required prior to issue of Certificate 1.

			facilitate residential development comprising 72no. 3- and 4- bedroom dwellings with associated garaging, parking and infrastructure.	
SW/003453	Chestnut Street, Sittingbourne	Borden	New four arm roundabout - access to A249 and Borden/Wises Lane Development	Technical Acceptance granted. S278 Agreement in place. Works underway.
SW/003457	Crown Quay Lane, Sittingbourne	NCP	New Bellmouth access to new housing development	Technical Acceptance. Agreement being drafted.
SW/003459	Land adjoining Faversham Showground. Staple Street, Hernhill	Graveney with Goodnestone & Boughton under Blean	Construction of a new crematorium, associated car park, access road and gardens of remembrance.	S278 Letter of Agreement in place (December 2022). Works completed. RSA 3 Report received, and recommendations agreed. Awaiting confirmation of date from Developer for remedial works. Remedials undertaken. Awaiting H&S File and As-Built Drawing required prior to issue of Certificate 1.
SW/003461	Former Regis Medical Centre, Saffron Way, Sittingbourne	NCP	Change of use from temporary doctor's surgery (use now discontinued and building removed) to a restaurant/cafe and hot food takeaway uses, including the erection of 2no. single storey buildings, comprising of 3no. units, and associated car parking, servicing and landscaping. Creation of access to Milton Creek Country Park.	Technical Vetting on-going. Awaiting revised submission.
SW/003462	Land at Hill Farm, Rook Lane, Keycol Hill, Bobbing	Bobbing	Erection of a nurse accommodation building, car park and outdoor event space for Demelza. Erection of 30 private residential	S278 Agreement in place. Physical works completed. RSA3, H&S, As-built required prior to issue of Certificate 1. RSA3 Report received and recommendations agreed. Awaiting confirmation of date

			<p>dwelling, together with associated access, parking, highway works, drainage and landscaping.</p> <p>Proposed realignment of Rook Lane.</p>	<p>from Developer for remedial works. Remedial works undertaken. H&S File, As-Built Drawings, Streetlighting Test Certs, Drainage CCTV required prior to issue of Certificate 1. S278 Certificate 1 issued 05 March 2025. Serving Maintenance Period.</p>
SW/003464	Lower Road, Teynham	Teynham	<p>Provision of footway, layby and 4 vehicle crossings on the north side of Lower Road to the east of Frognal Lane</p>	<p>S278 Letter of Agreement in place. Works underway by Developer. 19 Feb Cert 1. Physical works completed. S278 Certificate 1 issued 19 February 2025. Serving Maintenance Period.</p>
SW/003471	Land adjacent to 127 High Street, Eastchurch, Sheerness	Eastchurch	<p>Provision of new road access and minor pedestrian crossing works to facilitate development of 15 dwellings with associated parking.</p>	<p>Technical Acceptance granted. Agreement drafting underway. Agreement drafted and sent to Developer for signing. LoA signed by the Developer August 2025. KCC awaiting confirmation of outstanding balance of fee payment prior to countersigning LoA.</p>
SW/003474	Sheppey Way, Bobbing (Halfway Egg Farm)	Bobbing	<p>New bell mouth access</p>	<p>Technical Acceptance granted. S278 Letter of Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and remedial works required prior to issue of Cert 1. Awaiting confirmation of date from Developer for remedial works. Remedial works completed August 2025. S278 Certificate 1 issued 14 August 2025. Serving Maintenance Period.</p>
SW/003476	Wises Lane/Maylam Gardens	Borden	<p>Mini roundabout refresh and footway/cycle link - via old Wises Lane</p>	<p>Technical Acceptance granted. S278 Agreement in place. Works underway.</p>
SW/003478	Queenborough Road, Halfway, Sheppey (4 & 6 Acre Sites)	NCP	<p>New bell mouth access and footway/cycle works</p>	<p>Technical Acceptance granted. S278 Agreement in place (July 2023). Works underway by Developer. 4 Acre Site issued S278 Cert 1 on 15 May 2025 – Serving Maintenance Period. 6 Acre Site – Remedials still outstanding. Remedials completed. S278 Cert 2</p>

				Adoption Certification issued 21 August 2025.
SW/003479	Cleve Hill – Solar Park, Cleve Hill, Graveney, ME13 9EE under DCO	Graveney with Goodnestone	Solar Farm - s278 agreement to cover remedial works to access roads from construction vehicles	Negotiations underway to monitor highway condition approach. Developer chosen not to progress. File closed 01 April 2025.
SW/003480	Heron Drive, Minster-on-Sea	Minster-on-Sea	New bellmouth access	Highway Boundary Agreement in place (July 2023). Works commencement TBC by Developer. File superseded by SW003503
SW/003481	London Road/Frognal Lane, Teynham	Teynham	New roundabout on A2 London Road & closure of Frognal Lane	Technical Acceptance granted. Agreement drafting underway.
SW/003482	London Road/Frognal Lane, Teynham - Temporary Construction Access	Teynham	Temporary Construction Access for new development on Land North of 88 Frognal Gardens, Teynham, Sittingbourne, ME9 9HS.	Technical Acceptance granted. Agreement drafting underway.
SW/003485	Pond Farm, Iwade - Temporary Access	Iwade	Temporary access for residents whilst Major Project works on Grovehurst Road being undertaken.	Technical Acceptance granted. S278 Letter of Agreement in place. Works completed.
SW/003486	Land To The East Of Queenborough Road, Queenborough, Kent, ME12 3RH [Aldi - Footway/Cycleway]	Queenborough	New shared cycle/footway facility along the northern side of Queenborough Road and new pedestrian access on the southern side to provide access to Aldi food store.	S278 Agreement in place. Physical works completed. RSA3, As-built drawing, H&S file and lighting connections required prior to issue of Cert 1. Awaiting confirmation of date from Developer for lighting works. Lighting connections and footway surfacing planned for November 2024.
SW/003487	Frognal Lane Junction Improvements, Teynham	Teynham	Junction Improvements at Frognal Lane, Teynham	Technical Acceptance granted. Agreement drafting underway.
SW/003488	London Road Loading Bay, Teynham	Teynham	London Road Loading Bay	Technical Acceptance granted. Agreement drafting underway.
SW/003489	Land West of Barton Hill Drive, Minster-on-sea	Minster-on-Sea	Provision of new road access to facilitate development	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement date to be

				confirmed by Developer.
SW/003490	Vanity Holiday Village, Leysdown Road, Leysdown, Sheerness	Leysdown	Creation of a new vehicular and pedestrian access to Vanity Holiday Village	Technical Vetting under way. Awaiting S278 submission.
SW/003492	Homewood Avenue, Sittingbourne - Mini Roundabouts	NCP	Provision of double mini roundabout	Technical Vetting under way. Awaiting revised submission.
SW/003493	Preston Fields, A2 Canterbury Road	Faversham	Provision of new bellmouth accesses to facilitate development	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.
SW/003494	Wises Lane J/W A2 London Road - traffic signals	Borden	Traffic signal-controlled junction (Wises Lane off-site highway works)	Technical Vetting under way. Awaiting revised submission.
SW/003495	Adelaide Drive j/w A2 London Road	NCP	Junction Improvements	Technical Acceptance granted. Works completed by KCC. File closed 25 November 2024.
SW/003496	Borden Lane j/w A2 London Road, Sittingbourne	NCP	Junction Improvements	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 18 March 2025. Serving Maintenance Period.
SW/003498	Land rear of 128 High Street, Newington	Newington	New bell mouth access	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works underway.
SW/003499	Unit 5, Dolphin Park, Dolphin Road, Sittingbourne	NCP	New bell mouth access	Technical Acceptance granted. Agreement drafting underway. S278 Letter of Agreement in place. Works complete. S278 Certificate 1 issued 13 March 2025. Serving Maintenance Period.
SW/003500	Love Lane Main Line & Access Works (Fernham Homes)	Faversham	Lay by Builds outs on Love Lane and two bell mouth accesses. Two LOA's (accesses) and one full legal agreement.	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway.

SW/003501	Scocles Farm, Minster-on-Sea Northern Site	Minster-on-Sea	Side turn junction to new housing development	Technical Acceptance granted. Draft Agreement issued to Developer for signing.
SW/003503	Heron Drive - 2 No. accesses for Parcels D, E & F	Minster-on-Sea	Two new accesses from Heron Drive for development.	Technical Acceptance granted. Letter of Agreement signed 13 September 2024. Works commencement TBC by Developer.
SW/003506	Grovehurst Road, Sittingbourne	NCP	New Roundabout	Technical Acceptance granted. Agreement drafting underway.
SW/003507	School Lane, Newington	Newington	New bell mouth access & sight line improvement	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. S278 Certificate 1 issued 17 July 2025. Serving Maintenance Period.
SW/003508	Grovehurst Farm, Grovehurst Road, Sittingbourne	NCP	New zebra crossing and island crossing	Technical Acceptance granted. Agreement drafting underway.
SW/003509	Lidl, Queenborough Road	Queenborough	New bellmouth and footway/cycle route	Technical Acceptance granted. Agreement drafting underway.
SW/003511	Teynham Primary School, Station Road, Teynham	Teynham	Two new accesses and zebra crossing on Station Road	Technical Acceptance granted. S278 Letter of Agreement in place. Works underway. Awaiting RSA3 Report. Street Lighting Remedials outstanding prior to S278 Cert 1
SW/003512	Cryalls Lane, Borden, Sittingbourne	Borden	New bell mouth access for Wises Lane Rugby Club	Technical Acceptance granted. Agreement drafting underway.
SW/003513	Land South of Dunlin Walk, Iwade	Iwade	New access to facilitate development comprising 20 residential dwellings	Technical Acceptance granted. Agreement drafting underway. Awaiting cost of works estimate from Developer to complete LoA drafting.
SW/003515	Borden Lane Roundabout	Borden	New roundabout	Technical Vetting under way. Awaiting Revised Submission.
SW/003516	Crown Quay Lane – cycle lane	NCP	New cycle lane on Crown Quay Lane - Regents quay	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement TBC by Developer.

SW/003518	Crown Quay Lane, Sittingbourne	NCP	New access and footway works to facilitate development of 33 dwellings.	Technical Acceptance granted. S278 Letter of Agreement in place. Works commencement TBC by Developer.
SW/003519	Ham Road, Faversham – Phase 3	Faversham	New bell mouth access	Technical Acceptance granted. Agreement drafting underway.
SW/003520	Quinton Road, Sittingbourne - Opp/Adjacent Knightsfield Road	NCP	New bell mouth access	Technical Vetting under way.
SW/003521	Willowbrook, Sheppey Way/The Street, Iwade	Iwade	Mini Roundabout on Sheppey Way/The Street	Technical Acceptance granted. Agreement drafting underway.
SW/003523	Hillyfield, Hearts Delight, Borden	Borden	Widening of the existing road and construction of a footway for development site access	Technical Acceptance granted. Agreement drafting underway.
SW/003524	Sheppey Leisure Complex, Broadway/Beach Street, Sheerness, Kent, ME12 1HH	Sheerness	2no. tactile crossings to facilitate expansion of Sheppey Lesiure Complex	Technical Vetting under way.
SW/003525	Ufton Court Farm, Minterne Avenue, Sittingbourne	Tunstall	Construction of a mini-roundabout to access development site	Technical Vetting under way.
SW/003526	Land off Swanstree Avenue, Sittingbourne, ME10 4LU	NCP	New vehicular access and footway works to facilitate development of 135 dwellings.	Technical Vetting under way.
SW/003528	Raspberry Farm Solar Park, Iwade/Lower Halstow	Iwade/Lower Halstow	Creation of 2no. bellmouth accesses	Technical Vetting under way.
SW/003533	Crown Road / Beechwood Avenue, Sittingbourne	NCP	Footway works	Technical Vetting under way.
SW/003534	Millen Road, Sittingbourne	NCP	Footway Works and Signals Upgrade	Technical Vetting under way.
SW/003535	Mill Way, Sittingbourne	NCP	Footway Works and Signals Upgrade	Technical Vetting under way.

SW/003536	Land East of Oak Lane, Upchurch (Bordering A2)	Upchurch	New bellmouth access just north-side of existing field gate, with connecting footway to A2. For Long Reach Gospel Hall Trust	Technical Vetting under way.
SW/003537	Land off Brogdale Road, Faversham ME13 8XZ	Faversham	New access and footway works	Technical Vetting under way.

Appendix F – Bridge Works

Bridge Works – <i>Contact Officer Helen Rowe</i>			
Road Name	Parish	Description of Works	Current Status
A2 Canterbury Road	Faversham	Re-waterproofing	Completed and to be closed.
Bridge Road	Queenborough-In-Sheppey	Reinstatement of displaced edge beams	The work will take place under a 2-way traffic light system, dates are not confirmed yet.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - <i>Contact Officer: Toby Butler</i>		
Location	Description of Works	Current Status
A2 London Road near Station Road, Teynham (05-0234)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Programmed for October 2025

Appendix H - Combined Members Grant programme update

Member Highway Fund programme update for the Swale district,

The following schemes are those, which have been approved for funding by both the relevant Member and by Haroona Chughtai, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as of 29th August 2025

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Swale District, Daniel Cannon-Skeet.

Details of Scheme	Status
Rich Lehmann 24-SW-PAR-1301 Brogdale Road, Ospringe – Contribution towards 30mph Speed Limit Reduction Porters Lane and Plumford Road Width Restriction	Cancelled
Rich Lehmann 24-SW-PAR-1577 A251 - Contribution towards Sheldwich and Badlesmere Village Gateways	Works Complete
Rich Lehmann 24-SW-HIP-1929 Painters Forstal – Contribution towards new Village Hall Sign	Works Complete

Appendix I – Road Markings

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i>			
Road Name	Parish/Town	Extent of Works	Current Status
B2006 Eurolink Way	Sittingbourne	From A2 to BP garage	Complete
B2005 Mill Way	Sittingbourne	B2006 roundabout to Tribune Drive	Complete

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer/ Daniel Cannon-Skeet 03000 418181